

Electrical Power Systems (WBS 4)

S. Ramakrishnan NCSX PWR System August 15 2007

Electrical Power System Requirements

- Provide Source of all Electric Power for NCSX
 - All AC Power
 - At all Distribution Voltage levels
 - » 4.16kV,480V, 208/120V
 - » Includes Experimental AC Power
 - » Includes AC Power to NB
 - » Includes all Auxiliary AC Power up to Power Panels
 - All DC Experimental Power
 - Provide DC power for stellarator coil systems
 - 2 Modular, and 3 PF coil circuits
 - » PS requirements based on Initial Ohmic Scenario
 - » Clear path for future upgrades (other scenarios, flexibility)
- Provide Diagnostics support for Sensor cabling
- Grounding

PPPL Site Plan



C-Site Power Supplies

- C-site Rectifier power supplies used for Coil circuits
 - Six (6) Robicon Rectifier Supplies. Each of (2) 6-pulse, 2quadrant converters in parallel - 12-pulse rectified DC output.
 - One (1) PEI Rectifier Supply. Two 6-pulse rectifier bridges in parallel - 12-pulse DC output
- Sufficient power available for First Phase
- Future upgrades with D-Site Supplies

Power Supplies Assignment



1st plasma & Magnetic Configuration (2/2009)				
Circuit	Power Supply	Current 1.5s / 180s	Volts	Peak MW
M1	P10	10kA	200V	2
M2 + M3	P5-1 & 4 (parallel)	10kA	300V	3
PF4	P5-2 in series with PEI	5kA	800V	4
PF6	P5-3	5kA	300V	1.5
PF1a	P20	20kA	500V	10

Typical Circuit Arrangement Contd.

- Disconnect and grounding switches provided for each circuit
- Some of Existing cables used from Rectifier Supplies to Disconnects in Test Cell Basement
- New Cables (4/c- 500mcm, 600V) from
 Disconnects to the Bus Stubs in the Tunnel
- Current/ Voltage transducers provided
- Changeover to CDX possible by disconnecting cables at top of Disconnects.

PS Control and Coil Protection

- PLC will be provided for Hardwired Controls
 - Modern PLC based system
 - Additional interlocks as needed
 - Coil protection will be provided
 - Instantaneous overcurrent
 - Ground fault
 - Timed overcurrent
 - I²t limit

System	
411 - Auxiliary AC Power	
412 - Experimental AC Power	
431 - C-site AC/DC Converters	
441 - Electrical Interlocks	
442 - Kirk Key Interlocks	
443 - Real Time Control	
444 - Instrumentation	
445 - Coil Protection	
451 - System Design	
452 - Electrical Systems Support	
453 - System Testing	

SCHEDULE & COST

- ALL TASKS WILL COMMENCE 10/01/08 AND FINISH BY 03/01/10
- TOTAL IN-HOUSE LABOR (including overheads)
 1970K\$
- TOTAL M&S (INCLUDES CONTRACT LABOR)
 - 455K\$
- TOTAL ETC (May 01 2007) COST
 2,425K\$
- SEE SPREADSHEET FOR DETAILED BREAKDOWN

TECHNICAL & COST BASIS (MIE)


- Using existing C-site Rectifier supplies for First Plasma is cost-effective for powering NCSX coils
 - These supplies have been used for other machines earlier
- Existing AC power distribution system at C-site will feed other loads & have been used for PBX/PLT/LTX
- Clear Upgrade path provided for final stage.
- Technical & cost risks is minimal
 - Since this is standard electrical work
 - Cost is based on industry feedback & PPPL experience on past projects
 - Is performed by experienced personnel.
 - Careful planning will mitigate schedule risk
 - Highest priority to Personnel Safety


UPGRADE PLAN

- Phase 3 Upgrade plan
- Logical Plan to proceed to Phase 3 Upgrade
 - -- D-Site supplies will be used
 - Will share supplies with NSTX
 - Only one machine will run for a whole Run period
 - Will use D-Site supplies for 6 coil ckts
 - Two coil ckts will use C-Site supplies
 - Two additional circuits for Trim coils from C-Site

POWER SYSTEM BLOCK DIAGRAM







C- SITE SUPPLIES



C- SITE SUPPLIES

