<i>TO</i> :	A. vonHalle				
FROM:	P. Sichta				

SUBJECT: Closeout note for Central Safety and Interlock System, Job 5601

Date: July 23, 2008

Scope

The Central Safety Interlock System (CSIS) will provide system wide coordination of personnel and hardware interlocks.

- Each NCSX high-energy (or otherwise hazardous) subsystem will interface with the CSIS.
- The CSIS will provide a global E-Stop system, permitting individuals the ability to shutdown all hazardous equipment using E-Stop pushbuttons located throughout the NCSX complex.
- An access control system will be incorporated to control access to the Test Cell.
- The CSIS will provide the NCSX Chief Operation Engineer (COE) with a centralized point of control to enable/disable, arm/disarm, and shutdown each NCSX high-energy (or otherwise hazardous) subsystem

<u>Status</u>

• This job has completed the CDR phase, but awaits a PDR based upon the approved workscope.

Interfaces

WBS56 will interface with any NCSX high-energy/hazardous subsystem and area.

Specifications

An SDD and Data Dictionary have been completed and are on the NCSX website. **Schematics and PIDs**

none.

Models

none.

Drawings

none.

Analyses

none.

<u>Testing</u>

none.

<u>Costs</u>

Costs are posted on the NCSX website.

Remaining Work

• PDR, FDR, Installation and test.

Lessons Learned:

none.

Conclusion:

Upon job resumption, review current technologies and proceed to PDR.



Central Controls and Computing WBS53-57

P. Sichta WBS5 Work Package Manager



SC Project Review of NCSX, April 8-10, 2008



Agenda



- Introduction
- Requirements and Interfaces
- Cost and schedule
- Risks and mitigation
- Responses to past review recommendations





Introduction




Central Controls and Computing will provide the equipment and services to support: 1) integrated and remote control; 2) data acquisition, analysis, and storage; 3) facility timing and synchronization; 4) central safety and interlocks.

- Network and Fiber Optic Infrastructure (WBS 51)
- Central Instrumentation and Control (WBS 52)
- Data Acquisition and Facility Computing (WBS 53)
- Facility Timing and Synchronization (WBS 54)
- Real-Time Plasma and Power Supply Control (WBS 55)
- Central Safety and Interlock System (WBS 56)
- Management and Integration (WBS 58)





NCSX Computing Overview



Requirements



- An NCSX System Design Description (SDD) was written in 2003, before CD-2. The primary elements of that design remain intact.
- My current estimate is derived from the SDD, ongoing technical discussions and design reviews, and recent experience with similar systems on NSTX.
- A WBS5 System Requirements Document (SRD, BSPEC) will be reviewed and approved prior to the *Preliminary Design Review* for each WBS5 element.
- Design Complexity & Maturity
 - Many of the technologies for WBS5/NCSX are currently in use on NSTX, so complexity is low for our experienced staff.
 - The current workscope has completed neither Preliminary nor Final design, so the maturity is medium.





CD-4 Interface List



WBS51 Network & Fiber Optic	WBS1 Thermocouple/Heater Local I&C WBS2 Vacuum/Fueling Systems WBS3 Diagnostics WBS4 Power Systems				
WBS52 Central I&C	WBS1 Thermocouple/Heater Local I&C WBS2 Vacuum/Fueling Systems WBS4 Power Systems				
WBS53 Data Acquisition and Management	WBS1 Thermocouple Local I&C WBS2 Vacuum/Fueling Systems WBS3 Diagnostics WBS4 Power Systems				
WBS54 Timing & Synchronization	WBS3 Diagnostics WBS4 Power Systems				
WBS55 Real-Time Control	WBS2 Vacuum/Fueling Systems WBS4 Power Supply Control				
WBS56 Central Safety and Interlocks	Access Control: WBS4 Power System Areas, WBS7 Test Cell. SubSystem Interlocks: WBS4 Power Systems. NCSX (Global) E-Stop.				





Basis of Estimate



- Labor:
 - referenced actual engineering hours from FY97-99 for the NSTX first plasma.
 - experience with similar activities for NSTX.
 - 'expert' estimates (e.g. Erik Perry).
- M&S
 - recent purchase of parts for NSTX and other lab infrastructure projects.
 - catalog prices.
 - includes spares and service contracts.
 - selective use of NSTX equipment.






WBS5 Aggregate Cost



Reference *WAF*s for labor and M&S detail for WBS51-58. http://ncsx.pppl.gov/Rebaseline/Rebaseline_index.htm

WBS5 ETC = \$ **2.1** M

Softwr/Elec Engineering:3.6 yearsElec/Mech/Draft Tech:3.1 years'Materials & Services':\$ 432 K








	MILE Activity -STONE Description	Duration SHI (work	FTS Forecast Start	Forecast Finish	Total Float	Cost to Complete	FY08	FY09	FY10 FY11		FY12
	Plasma & Power Supply Control Sys	days									
	eal Time Control System-SICHTA										
					1 1						
R55-10	FCPC - Preliminary Design	30	01OCT09*	11NOV09	209	20,611.52			EC//EM =80hr ;	ea//sb=40;ee//em=24	
R55-11	PDR	0	(21/2)/22	11NOV09	209	0.00					
R55-20	FCPC -Final Design	60	12NOV09	17FEB10	209	38,767.40			EC//EM =	80hr ;ea//sb=20;ee//er	n=60
R55-21	FDR	0		17FEB10	209	0.00					
R55-30	FCPC - Procurement	65	19APR10*	20JUL10	167	178,272.60			E	C//EM =20hr ; 41=\$126	
R55-40	Host Programming	115	21JUL10	10JAN11	172	17,751.25				EC//EM =120	
R55-42	ACQ Programming	115	21JUL10	10JAN11	167	11,834.16				EC//EM =80hr	. :
R55-45	PCS programming	115	21JUL10	10JAN11	167	17,751.25				EC//EM =120	
R55-48	PSRTC Programming	115	21JUL10	10JAN11	167	34,432.57				EC//EM =140	
R55-50	FCPC PLC Intgration-EPICS Prog	115	21JUL10	10JAN11	167	5,917.08				EC//EM =40hr	
R55-51	FCPC Data Acq & Ctl Installation	115	21JUL10	10JAN11	167	34,910.26		EC//EM =40hr;e ee//em=40;ee//t	c//tb=60;em//tb=120 b=80		
R55-60	FCPC -Test	30	11JAN11	21FEB11	167	34,645.00			C//EM =100hr ; EC//Th e//em=80;ee//tb=40	3 =20 ;	
R55-70	GISRTC - Preliminary Design	30	010CT09*	11NOV09	219	10,696.80			EC//EM =40hr ;	ea//sb=40	
R55-71	PDR	0		11NOV09	219	0.00					
R55-80	GISRTC -Final Design	60	12NOV09	17FEB10	219	11,103.20			EC//EM =6	60hr ;ea//sb=20	
R55-81	FDR	0		17FEB10	219	0.00					
R55-90	GISRTC - Procurement	60	18MAY10*	11AUG10	156	21,130.30				EC//EM =40hr ;41=11.5	5;
R55-100	GISRTC Programming	115	12AUG10	01FEB11	156	11,915.30				EC//EM =80h	nr;
R55-110	GISRTC - Installation	115	12AUG10	01FEB11	156	33,107.79		EC//EM =40hr;EC em//tb=100;ee//em	//TB =60 ;ea//sb=24 =40:ee//tb=40		
R55-120	GISRTC -Test	25	02FEB11	08MAR11	156	19,004.40			-10,00// 10-10	EC//EM =8 ee//em=20	Ohr ;ec//tb=:
- Control Sat	fety and Interlock Systems					,				ee//em=20	;ee//tb=20
	entral Safety &Interlock Systems										
[]					1						
R56-10	Requirements, Codes&Standards	30	03AUG09*	14SEP09	191	5,591.20			EC//EM =40hr ;		
R56-20	Preliminary Design	45	15SEP09	16NOV09	191	19,182.49			EC//EM =100hr	;ea//sb=40	
R56-21	PDR	0		16NOV09	191	0.00					
R56-30	PLC Training	15	17NOV09	09DEC09	191	19,363.00			■EC//EM =100h 35=04\$k ;	r;	
R56-35	Final Design	80	10DEC09	12APR10	191	43,600.00			EC//EN	l =200hr ;ea//sb=120	
R56-36	FDR	0		12APR10	191	0.00					
R56-40	Procurement	60	13MAY10*	06AUG10	169	95,435.50				EC//EM =50hr ;41=\$66	k ;
R56-50	Safety PLC Programming	100	09AUG10	06JAN11	169	29,677.96				EC//EM =200	ır ;
R56-60	Installation (4 subsystems)	100	09AUG10	06JAN11	169	98,334.54		EC//EM =80 EA//SB =24	hr ; EC//TB =80 ; 0hr ; EM//TB =560hr ;		
		RB08		NCSX Proje	ct	Sheet 57 of 73					
				NUGA Proje	UL	21MAR08 16:15					
	© Primavera Systems, Inc.										

WBS51–WBS56 Aggregate Schedule



Reference *Resource Loaded Schedule* pages 53-56 for schedule detail for WBS51 – WBS58. http://ncsx.pppl.gov//Reviews/FY08/BCP_2008/Docs/NCSX_RLS0403.pdf





SC Project Review of NCSX, April 8-10, 2008 P. Sichta - page 9



Risks and Mitigation



Reference NCSX Risk Register (page 2, item 'e') for WBS5 risks.

http://ncsx.pppl.gov//Reviews/FY08/BCP_2008/Docs/RR_Rev28a.pdf

Risk Description	Mitigation Plan	Likelihood	Consequence	Risk Ranking
Loss of staff with experience in specialized software will delay availability of Central I&C system.	Staff have recently been brought on board in anticipation of growing NCSX I&C needs. The planned shutdown of NSTX after FY10 will increase the availability of similar resources for NCSX.	VU	Marginal	Low





Response to Past Review Findings



- 1. Work with ES&H on Safety System Requirements and design basis.
 - PPPL's ES&H Directives Manual, section 2-5 "Personnel and Safety Interlock Systems" is in the process of being updated.

2. Document Basis of Estimate

- A WBS5 notebook has been prepared to compile the design basis.
 - Copies of recent requisitions for similar equipment.
 - Catalog cut-sheets with prices.
 - Actual NSTX engineering-hours (labor) tabulation for first plasma.





Conclusion



The NCSX central controls and computing are similar in both function and scale to NSTX. The availability of a technically diverse and experienced staff provides confidence that the WBS5 work elements will effectively support the NCSX project's CD-4 objectives.



