

NCSX Project Control System

Ron Strykowski

February 27, 2003

- Overview
- Objectives
- Organization
- System Integration
- Plans & Schedules
- Work Authorization
- Cost and Schedule Baselines
- Progress Status
- Cost Accounting
- Reporting
- Change Control
- Summary *PCS Review “Charge”*

- Integrated resource planning, work authorization and performance measurement system in place at PPPL since 1983
- PPPL's **PCS system description documented and approved 1996** *Example A*
 - Graded approach
 - Earned value management system
 - Changes since 1996
 - More PC based reports improved flexibility and usefulness (WAF's, labor profiles, CPR's)
 - Primavera barcharts more useful; used for estimating and "what-if" exercises.
 - Earned Value computations; percent complete can now be applied at the subtask level (individual resource estimate).
 - Formal variance analysis reports successfully replaced by monthly progress reporting sit-down meetings.
- **Projects**
 - TFTR Upgrades
 - TFTR D-T Prep
 - NSTX Construction
 - NSTX Neutral Beam Upgrade
 - TFTR D&D
 - NCSX Construction

Project Management Objectives

- Organization of the work effort through the WBS structure.
- Assignment of responsibilities and accountability for work scope via integration of the OBS and WBS.
- Process for planning and estimating work in support of DOE funding and PPPL Project Milestones. (also supports FWP and "what-if" exercises).
- Process for the Authorization of work.
- Process for monitoring work progress and costs through monthly progress statusing.
- Process for identifying, reporting and analyzing schedule and cost variances.
- Facilitates inter-project and laboratory communication of cost & schedule performance.
- Provide Projects and Engineering Organizations with manpower forecasting capabilities.


WORK BREAKDOWN STRUCTURE (WBS)

The WBS organizes the NCSX project work scope and provides the logical structure that will be used to control the project. The WBS is composed of the appropriate levels as required for work definition and control consistent with technical risk and difficulty. By convention, the first digit in the WBS is designated "level 2," the second digit "level 3," etc. The WBS matrix is provided in the following table below, with the Stellarator Core (WBS 1) expanded due to its importance. While WBS 1 has been expanded to the third digit, all the WBS elements are expanded and more completely defined in a series of separately issued and approved set of WBS dictionaries. The WBS Dictionary for each WBS element contains a brief description of the work scope for each element. This work scope includes design work necessary to assure that required future upgrades can be accommodated. (ref NCSX WBS Dictionary)

Organization – WBS (*continued*)

<u>WBS</u>		<u>Description</u>
1		Stellarator Core Systems
	11	In-Vessel Components
	12	Vacuum Vessel
	13	Conventional Coils
	14	Modular Coils <i>Example B</i>
	15	Structures
	16	Cryostat
	17	Coil Services
	18	Field Period Assembly
2		Plasma Heating, Fueling, and Vacuum Systems
3		Diagnostic Systems
4		Electrical Power Systems
5		Central I&C Systems
6		Facility Systems
7		NCSX Test Cell Preparation and Machine Assembly
8		Management and Integration

Organization - OBS



Roles and Responsibilities


The responsibility for planning, estimating, and managing a job is assigned to a job manager. Job managers report to WBS managers who in-turn report to the Engineering Manager. Typical PCS Responsibilities are as follows;

- Project Manager
 - Ensures staff compliance and support of functional procedures. Responsible for accomplishing technical scope, meeting project milestones, and control of project cost within prescribed DOE Funding constraints
 - Technical, cost, schedule and budget accountability.
 - Approval of Work Authorization Documentation
 - Change Approval
 - Regular reporting to DOE Project Manager
- Project Engineering Manager
 - Establishes technical schedule priorities
 - Approval of Work Authorization Documentation
 - Responsible for Systems Integration
 - Change Approval
- WBS Managers
 - Technical, cost, schedule and budget accountability for the WBS element.

Roles and Responsibilities (*continued*)

- **Job Mangers**
 - Technical, cost, schedule and budget accountability for the applicable job element
 - Preparation of job cost & schedule estimates
 - Preparation of monthly job progress status and ETC.
 - Control of job costs up to the authorized estimate.
- **Project Control Manager**
 - Responsible for the implementation, coordination and operation of PCS
 - Generation of Work Authorization Documentation
 - Coordination & processing of progress status
 - Generation of cost & schedule performance
 - PCS Data base and support systems maintenance and control.
 - Provide scheduling and estimating support to Project and job managers.
 - Generate specialized schedules and reports.
 - Interface with PPPL Budget and Accounting
 - Interface with ORNL Budget and Accounting
- **Accounting and Budget Offices**
 - Maintenance & control of cost collection and accounting systems
 - Maintenance & control of Labor rates, overhead rates and other indirect costs
 - Maintenance & control of Laboratory Funding.

PCS INTEGRATION



Plans and Schedules

- Developed, maintained and controlled by the Project Control Manager
- Primavera Project Planner Software Based
- Levels

- Example C* ○ Level I Project Milestone Summary Schedule - Identifies significant project milestones and summary logic for the entire project.
- Example D* ○ The Level II Intermediate Level Schedules - Shows major milestones and key tasks by WBS including interrelationships for the entire project. Forms the basis for establishing project critical paths, current fiscal schedule priorities, and project cost estimate and field work proposal. Controlled document.
- Example E* ○ The Level III Job Schedules - Detailed schedules prepared by the Job Manager (a.k.a. Cost Account Manager). This schedule is established as part of the Work Authorization process and will span at least the current fiscal year. These schedules are resource loaded at the activity level and will form the basis for Budgeted Cost of Work Scheduled (BCWS). These schedules will also be progress statused by the cognizant job manager each month for calculation of Budgeted Cost of Work Performed (BCWP).

Plans and Schedules (continued)


Example F

- **The Level III Job Schedules (continued)** These Job Schedules will also be integrated with the Level II schedule to allow for critical path analysis. Major contributors to the project may have activities added to the schedule as appropriate. For example, QA/ES&H, Certifications & Training, Facility Engineering and Emergency Preparedness departments may have activities relevant to the project schedule although not directly covered in the project job estimates (cost for these activities are recovered through the indirect cost accounting process). In addition to PPPL work, **major subcontractors may have their schedules incorporated into the** project schedule. Integration of these Level III job schedules is facilitated by the use of Primavera Project Planner (P3), a commercially available, PC based project management software product. P3 is used as the primary project scheduling tool. Project milestones and job schedule detail activities are linked to form the nucleus of the project schedule. Controlled document.
- **The Level IV Detail working level schedules** - Prepared as needed. As critical tasks occur (i.e., complex hardware fabrication, construction/ installation tasks) activities that are covered in the Level III job schedules may be broken down into additional detail to allow for coordination of work by the responsible manager. In addition, level IV schedules are also developed by cognizant job managers to aid in the performance and control of their jobs. These are uncontrolled documents.

Work Estimating and Authorization

- Formal process for integrating work scope, schedule, budget, responsibility, and authorization.
- Job manager responsible and accountable for accomplishing the scope of work, as defined, within established schedule and cost targets.
- The vehicle for documenting and authorizing work is the Work Authorization Form (WAF).
- Forms the performance measurement baseline.
- Baseline updated at least annually by beginning of next fiscal year.

Work Authorization Process



Example G

Example H

Cost and Schedule Baseline

- Performance measurement baseline

The sum of all WAF budgets and planning packages. The current fiscal year will be planned, authorized and controlled by WAF's (Level III). Out year PMB will consist of planning packages which are higher level resource loaded schedule representing the project baseline (established at CD-2). The PMB is equal to the project MIE, R&D, & Research Prep* funded work less the contingency and management reserve.

- Contingency



Contingency is defined as funds budgeted for the entire project that will cover cost that may result from incomplete design, unforeseen and unpredictable conditions, or uncertainties within the defined project scope. Contingency is estimated by performing a technical, cost and schedule risk assessment of the project scope (~ 28%). Contingency is controlled and disbursed by baseline change control (ECP) process as defined in the PEP. The DOE Project manager controls and approves changes that require the use of contingency.

- Management Reserve

Management reserve funds are a portion of each year's approved funding allowance that are set aside at the beginning of each fiscal year instead of being immediately used to authorize work. Management reserve funds will be held in a unique management reserve account controlled by the NCSX Project Manager. As needs arise, the Project Manager will authorize disbursement of the management reserve funds to authorize as yet un-funded work scheduled for the current year

** Defined in PPPL's Capital and Operating Expenditures for NCSX Example I*

Cost and Schedule Baseline (continued)




Progress Status

Monthly schedule progress is collected from the performing organization for each job and processed into the integrated PCS database. This will provide the basis for Budgeted Cost of Work Performed (BCWP) and updated project schedules.

Monthly Progress Status

1st Working day of month

10th working Day



Cost Accounting

- Funding will be provided by DOE directly to PPPL and ORNL separately via the Financial Plan and Contract Modification Process.
- Each institution budgets these funds, consistent with their DOE accepted budget and accounting practices.
- The NCSX Project PCS system is utilized for estimating Project budgets.
- Project budgets are quantified in direct labor (hours) and non-labor (\$) quantities.
- All costs and budgets shown in the NCSX Project PCS system reports reflect both direct and indirect cost by applying appropriate overhead & burdens as described below;
 - **Direct costs** are those specifically designated toward program objectives. The NCSX project estimates these cost using the PCS system by identifying scope, tasks and resources.
 - Labor resources are estimated by department, division and skill in units of hours. (eg. Mechanical Engineering engineer, designer, Electrical engineering technician, engineer, etc.). Both budget and actual cost are calculated by applying **average salary rates** to the hours estimated in addition to applicable overhead & burden cost (see below).
 - Non-labor resources are estimated by expense category in units of dollars. (eg. Travel, M&S, Energy, stockroom, overtime etc.)

Example O

Cost Accounting (continued)

Example P

- **PPPL Indirect costs** Establishment and control of these costs is responsibility of the Indirect Cost Center Managers and the PPPL Budget Office.
 - Direct Allocations (54xx) - Cost of activities that directly support several final cost objectives are collected in separate cost centers and distributed to cost objectives through percentage distribution tables based on an assessment of the benefits received.
 - Tech Center & Research Burden (53xx, 5215) - Costs associated with the management and administration of the home divisions are collected in separate cost centers and allocated to final cost objectives as a percentage of the productive labor time of the subject division.
 - Indirect Allocations (51xx) - Costs of activities that indirectly support final cost objectives are collected in separate cost centers and distributed to cost objectives through percentage distribution tables (**allocation map**) based on an assessment of the benefits received.
 - G&A (6xxx) - Costs of activities that benefit the institution at-large are collected in separate cost centers in a G&A cost pool and distributed

Example Q

- **ORNL indirect cost**
 - FED Organization Burden - FED division administration cost, misc materials, and other internal services.
 - G&A - Costs of activities that benefit the institution at-large are collected in separate cost centers in a G&A cost pool and distributed

Reporting

Performance Indicators

- The NCSX PCS provides for the objective measurement and analysis of performance against the technical, cost, and schedule baselines.
- Budget and progress data is collected at the task level within job and cost data is collected at the job level.
- Performance indicators are computed each month on a cumulative to date basis and reported at the job level and summarized through the WBS and Organization.
- Variance analysis is performed at the job level when variance thresholds are exceeded.
- Performance Indicators
 - Budgeted cost of Work Scheduled (BCWS)
BCWS represents the time-phased budget for work shown on a WAF, against which actual performance is measured. For any given point in time BCWS to date is determined at the job level by totaling the budgets for the activities scheduled to be in progress.
 - Budgeted Cost of Work Performed (BCWP)
BCWP, also called "earned value", represents the amount of budget (BCWS) assigned to an activity within a WAF that has been partially or fully "earned" as a result of work having been completed. PPPL utilizes three methods of assessing BCWP;

Performance Indicators - continued

Percent Complete (primary method)

In this method each activity's schedule progress is assessed by the job manager, each month, by estimating a percent completion for each task. Additionally, the job manager assigns actual/forecast start and finish dates for tasks where applicable.

Level-of-Effort

This method is usually reserved for activities that have no deliverables or products such management and supervision. In this case BCWP will always equal BCWS.

50/50

This method is employed for selected material purchases. 50% of the budgeted cost is earned when a purchase order is placed with the balance earned upon delivery.

- Actual Cost of Work Performed (ACWP)

ACWP represents the amount of actual charges to the job. This data is collected at the job account level. ACWP is not collected nor reported by activity.

- Budget at Completion (BAC)

BAC is the total baseline budget for completing assigned scopes of work. At the WAF level, it is the sum of all current year BCWS. At the project level it is the sum of all past year budgets the current year WAF budgets and future planned work.

Reporting

Performance Indicators - *continued*

- Estimate at Completion (EAC)
EAC is the estimated costs at completion of the assigned work scope. The job manager inputs an EAC when statusing the WAF if he/she determines the BAC will be exceeded or underrun.
- Schedule Variance (SV)
The Schedule Variance is the difference between the BCWP minus the BCWS. This provides an overall assessment of schedule progress but does not indicate specific schedule impacts or criticalities. A critical path schedule analysis will also be prepared to determine impacts to the project schedule.
- Cost Variance (CV)
The Cost Variance is the difference between the BCWP minus the ACWP. This comparison provides an early indicator of potential cost over/under runs and can be used to validate the independently obtained EAC.
- Cost Performance Index (CPI)
The CPI is equal to the BCWP divided by the ACWP. It provides a measure of "cost efficiency"; how much work is being accomplished per dollar spent.
- Schedule Performance Index (SPI)
The SPI is equal to the BCWP divided by the BCWS. It provides a general indicator of how work is proceeding

.

The following reports will be generated and posted on the NCSX web site. Distribution will also be made the project management office and WBS/job managers. Reports generated include;

- **Summary performance charts** *Example M.5*
Shows graphical trend performance.
- **PCS Cost Performance Reports (CPR's)** *Example M.2*
These reports contain cost performance data from Project summary down to the job level. The reports will also segregate PPPL and ORNL performance. Reports will be generated for the current fiscal year as well as total project
- **Cost performance analysis** *Example M.6*
- **Schedule barcharts** *Example M.7*
Shows detailed schedule –compares current progress status/forecast against baseline dates.
- **Critical Path Schedules** *Example T*
Displays task linkages and total float for analysis of critical paths
- **Job Cost Reports** (PPPL only) *Example K*
Shows detailed cost expenditures by expense classification, actual labor cost by individual, and purchase status by requisition/purchase order.
- **Accounting reports (available via PPPL's PUBSYS)** *Example R*
Summary budget/cost status including commitments and requisitions
- **Detailed labor/task plans** *Example S*

Analysis and Control

Variance Analysis and management oversight

- **Variance Analysis Reporting**

The purpose of variance analysis is to identify problems early so that prompt corrective action can be taken to minimize cost and schedule impacts, project cost overruns, and schedule delays etc. A variance analysis will be performed each month for jobs whose CPI or SPI is less than 0.90. Additionally, a separate critical path analysis will be performed to identify tasks whose current status/forecast may impact the project critical paths. The format of this analysis will include a written assessment prepared by the project control manager and distributed to the project team. This report will then be reviewed with the Project Manager, Engineering Manager, WBS 1 managers and Project Control Manager. This review will address the cause of the variance, the impact to the current schedule and cost baseline, and follow-up corrective action.

Analysis and Control

Variance Analysis and management oversight

- Management Oversight

Formal communication of Project status and problems are addressed at the various meetings held by the NCSX project office, PPPL management and DOE. These are the forums for discussing specific technical, cost and schedule issues including problems requiring management attention and/or decision. Example of these meetings & reports include but are not limited to;

 - Weekly NCSX Systems Integration Team meetings
 - Weekly Engineering Meeting
 - Monthly NCSX Integrated Project Team meeting management reviews
 - Monthly NCSX PCS analysis review
 - Monthly NCSX Project team meeting
 - Quarterly DOE-PG and OFES review
 - Quarterly PPPL Laboratory Management Reviews (LMR's) (all PPPL Departments and projects present monthly status/issues)
 - DOE Semi-annual Technical, Cost, & Schedule Reviews

Analysis and Control

Change Control

- The NCSX change control process ensures that changes to the NCSX design and requirements are properly identified, screened, evaluated, implemented, and documented. The change control process is outlined in the Project Execution Plan (PEP) and described in detail in the Configuration Management Plan (CMP).
- The Engineering Change Proposal (ECP) will be the vehicle for controlling and documenting these changes. ECP will be initiated by specific changes resulting from normal project design evolution or by annual re-baselining exercises.
- Once an ECP has been prepared and the impacts fully documented, the ECP will come before a project Change Control Board (CCB) that is comprised of senior members of the NCSX management team. The NCSX Project Manager or his designee will chair the CCB. Upon approval the ECP will be submitted to the DOE Project Manager.
- Once a proposed change is approved by the DOE Project Manager the project will implement the change in a timely manner. Impacted WAF's will be generated and authorized to reflect cost and schedule changes. The official PMB will be updated and be the basis for future cost performance measurement.

PCS Review Summary

1. Does PPPL's proposed Project Control System meet current DOE Earned Value Management System assessment and reporting requirements?

PPPL's PCS system provides a sound methodology for managing the NCSX project. It is consistent with the fundamentals in EIA standard EIA-748-AA "Earned Value Management Systems" specifically, it addresses program organization, scheduling, budget and resource allocation, accounting, earned value techniques, performance measurement, reporting, and data maintenance. PPPL's PCS has been successfully used on numerous like-size projects in recent years.

PCS Review Summary (continued)

a. Are the planned reporting format and frequency adequate considering project size, complexity, and risk?

The use of both cost performance reports (CPR's), utilizing earned value techniques, along with critical path schedules provide separate vehicles for reporting schedule performance and will serve to flag potential schedule impacts. Additionally, the CPR reporting formats serve as early indicators of potential cost and schedule overruns by utilizing both the comparison of earned value with actual cost as well as comparison of baseline budgets with estimates-at-completion. The project schedule covers all interdependent scope elements including, MIE construction, Operating funded R&D, as well as other independently funded work that could impact the timely completion of the project.

PCS Review Summary (continued)

b. Does the system produce timely and accurate reports in a readable and meaningful format?

The project issues cost performance reports, schedule barcharts, and accounting cost reports on a monthly basis. Reports are distributed to project participants electronically in a multi-platform format (PDF files) and will be posted on the project web site. Actual cost contained in the CPR's are derived from DOE accredited accounting systems. In addition to the cost and schedule reports a summary analysis is issued highlighting cost and schedule variances. Reports are normally issued by the 10th working day of each month.

PCS Review Summary (continued)

c. Is the system flexible enough to adapt to changes without extensive modifications?

The heart of PPPL's PCS system is based in PC based Primavera and Microsoft Excel. Modification of both the cost and schedule data as well as Excel based reports are straight forward. The current system has been successfully adapted and customized on prior PPPL projects. System mechanics and reports are managed by the Project Control Manager consistent with established change control procedures.

PCS Review Summary (continued)

- 2. Is the Project Control System management structure adequate and appropriate for guiding the proposed project through to completion, considering the joint responsibilities of PPPL & ORNL? Are the PPPL and ORNL roles and responsibilities for PCS reporting clearly documented and understood?**

The NCSX project is led by the Princeton Plasma Physics Laboratory (PPPL) with the Oak Ridge National Laboratory (ORNL) providing major technical leadership and support as a partner. The partners have formed an integrated team to carry out the NCSX project, where engineers and scientists from PPPL and ORNL work together to bring the necessary expertise to the project. This means that PPPL engineers and scientists will support areas in which ORNL has the lead and similarly, ORNL engineers and scientists will support areas in which PPPL has the lead. Management responsibilities are clearly assigned to one partner or the other, and PPPL has overall responsibility for the project. Responsibilities of the participants are also contained in the Project Execution Plan Rev 0 (PEP). Work scope responsibilities have been established by integrating the WBS/OBS. The NCSX Project Control Manager is responsible for implementation and operation of the PCS. WBS and job managers are responsible for the management and execution of the technical, cost and schedule aspects of their defined scope. Both PPPL & ORNL WBS & Job managers clearly understand their responsibilities for timely & accurate PCS status reporting.

ACWP	Actual Cost of Work Performed
BAC	Budget at Completion
BCWP	Budgeted Cost of Work Performed
BCWS	Budgeted Cost of Work Scheduled
CPI	Cost Performance Index
CV	Cost Variance
EAC	Estimate at Completion
ETC	Estimate to Complete
FED	Fusion Engineering Division (ORNL)
HOD	Home Organizational Demographic
LOE	Level of Effort
OBS	Organizational Breakdown Structure
ORNL	Oak Ridge National Laboratory
PG	Princeton Group (DOE)
PMB	Performance Measurement Baseline
PCS	Project Control System
PPPL	Princeton Plasma Physics Laboratory
SPI	Schedule Performance Index
SV	Schedule Variance
WAF	Work Authorization Form
WBS	Work Breakdown Structure

Examples and Sample Reports

PRINCETON PLASMA PHYSICS LABORATORY
PROJECT CONTROL SYSTEM DESCRIPTION

PPPL PROJECTS

Revision: 0

JULY 1996

Prepared:


R.L. Strykowski
Head Cost & Schedule Control Office

Reviewed:

 22 July 1996
E. Winkler
Head Office of Resource Management


Reviewed:

 7/26/96
R. Hawryluk
Head Tokamak Confinement Systems Department

Reviewed:


J. Schmidt
Head Advanced Projects Department

Example "A" ☐

 9/26/96
G. Pitonak
DOE Project Manager
Princeton Group

PPPL's PCS System ☐


Description "blueprint" [

(ref on file)

Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

WBS Element:	133	WBS Level:	4
WBS Title:	External Trim Coils		
Description:	<p>The external trim coils serve to correct the winding error distribution. These will be conventionally wound coils in a toroidal configuration. They are provided at the top, bottom, and sides of the toroidal coil support structure (WBS 151) primarily to reduce low poloidal mode number (m) resonant errors that may result from manufacturing or assembly errors in the modular coil geometry.</p> <p>This WBS element consists of the manufacturing design and fabrication of the External Trim Coils. The coils are supported by the coil support structure (WBS 151).</p>		
WBS Element:	134	WBS Level:	4
WBS Title:	Conventional Coil Local I&C		
Description:	<p>This WBS element provides the manufacturing design and fabrication of the local I&C components required by the WBS elements under Conventional Coils (WBS 13). Local I&C requirements will be determined by the design of the WBS elements, and may include stray fields, R&D and voltage tests.</p>		
WBS Element:	14	WBS Level:	3
WBS Title:	Modular Coils		
Description:	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> • Winding Form (WBS 141) • Winding and Coil Assembly (WBS 142) • Modular Coils Local I&C (WBS 175). <p>This WBS element consists of the design and fabrication of the modular coil components, including supporting R&D necessary for the design and fabrication of these components. Modular coil assembly and installation in a field period is covered in Field Period Assembly (WBS 18). Final assembly of the field periods is covered under Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing is also covered under Test Cell Preparation and Machine Assembly (WBS 7).</p>		
WBS Element:	141	WBS Level:	4
WBS Title:	Modular Coil Winding Form		
Description:	<p>This WBS element consists of the design and fabrication of the modular coil winding form. There are three different coil types and three different winding forms that are repeated for a total of 18 winding forms. Each winding form is fabricated as a casting. Due to the complexity of the shape, the pattern geometry is assumed to require at least two iterations by a pattern maker. After stress relieving the castings in a fixture, all structural interface features are machined. After the coils are wound, the winding forms are bolted together, to form a complete field period. During final assembly, the field periods are bolted together to form the completed stellarator core assembly.</p>		
WBS Element:	142	WBS Level:	4
WBS Title:	Modular Coils Windings and Assembly		
Description:	<p>This WBS element consists of the design and fabrication of the modular coil windings and coil assembly. The modular coil set consists of three field periods with 6 coils per period, for a total of 18 coils. Due to symmetry, only three different coil shapes are needed to make up the complete coil set. Within the modular coil envelope, a thick web supports two multi-turn winding packs. The design concept uses flexible, copper cable conductor that has been compacted into a rectangular cross-section and wrapped with Kapton and glass tape insulation. The conductor is wound in a double pancake on each side of the structural web. Chill plates consisting of copper sheet with cooling tubes (or a different arrangement to be determined during design) are provided for coil cooling. After winding is complete, the final geometry is verified and the assembly is vacuum pressure impregnated with epoxy to complete the insulation system. The epoxy fills the voids within the cable conductor so the winding pack becomes a</p>		

NCSX Critical Path Summary Schedule



		Activity ID	Activity Description	Early Start	Early Finish	BA	Budgeted Cost	Total Float								
									FY03	FY04	FY05	FY06	FY07	FY08		
134 - Conventional Coil Local I&C									<div><div>Example</div><div>D</div><div>Level II</div><div>Schedule</div></div>							
1341 - TF Coil Local I&C																
133-001	Title I design WBS 1341 TF I&C	05MAY03	09JUL03		9,436.77	461	ORNL=84hr ;									
133-011	Title II design WBS 1341 TF I&C	01OCT03*	30MAR04		10,351.35	627	ORNL=84hr ;									
133-037	TF I&C Procurement	01OCT04*	23DEC04		6,854.19	495	41=06\$;									
1342 - PF Coil Local I&C																
147-001 Title I design WBS 1342 pf I&C																
147-011	Title II design WBS 1342 pf I&C	01OCT03*	30MAR04		8,714.45	714	ORNL=70hr ;									
147-037	PF Local I&C Procurement	01OCT04*	23DEC04		4,569.46	582	41=04\$;									
14 - Modular Coils																
141 - Modular Coil Winding Form																
172-001 Title I design WBS 141 Mod coil winding form																
172-011	Title II design WBS 141 Mod coil winding form	05MAY03	16OCT03		156,824.42	360	EA/EM=60hr ; ORNL=1313hr ;									
172-012	WBS 14 Modular Coil FDR		16OCT03		0.00	805	EA/EM=60hr ; ORNL=1295hr ;									
172-031	Title III engr	16JAN04	31MAR05		327,841.80	381	EA/EM=688hr ; ORNL=1,710hr ;									
172-037	Procurement vendor cost (A/A 1/C)	16JAN04	31MAR05	B	4,436,223.25	381	41=500\$; 4E=3,600 ; 35=48\$;									
Castings																
C-00	Issue RFP for 2 R&D Vendors	24SEP02*			0.00	394										
C-000	Castings-RFP for Vendor R&D	24SEP02	13DEC02		0.00	394										
C-001	Castings-Contract for Vendor R&D Placed	16DEC02			0.00	394										
C-021	Castings-R&D casting tooling preparation type BA	16DEC02	25APR03		142,652.44	394	ea/em=185; ornl=1013									
C-041	Fab 1 Both Vendors Deliver Casting (E/A F/B)	28APR03	29AUG03	B	1,343,396.56	394	ea/em=43; ornl=237; 41=500k 4E = 700K									
C-061	Castings-R&D Casting Received at PPPL		29AUG03		0.00	394										
C-071	Evaluate R&D casing and cost proposal	17OCT03	15JAN04		0.00	360										
C-081	Castings-Contract for Mfg. Placed with 1 vendor	16JAN04			0.00	360										
Type 1																
C-121	Castings-BA-1-1	16JAN04	08APR04		0.00	360										
C-181	Castings-BA-4-1	09APR04	29APR04		0.00	366										

Example

"D"

Level II

Schedule

ORNL = 84hr ;

ORNL = 84hr ;

41=06\$;

ORNL = 70hr ;

ORNL = 70hr ;

41=04\$;

EA/EM = 60hr ; ORNL = 1313hr ;

EA/EM = 60hr ; ORNL = 1295hr ;

EA/EM = 688hr ; ORNL = 1,710hr ;

41=500\$; 4E=3,600 ; 35=48\$;

ea/em=185; ornl=1013

ea/em=43; ornl=237; 41=500k 4E = 700K

3.12 PPPL RECEIVING AND INSPECTION

PPPL will perform Receiving Inspection on items or services supplied by Subcontractor, using either a sampling plan or 100% inspection. Discrepant items or services will be rejected and returned to Subcontractor or reworked by PPPL at the Subcontractor's expense.

4 DELIVERABLES

Example "F" ☐

4.1 WEEKLY REPORTS

Excerpt from SOW ☐

Weekly status reports covering technical, administrative, and Quality activities shall be provided to Princeton's Technical and Administrative Representatives by e-mail every Friday during the period of performance.

requiring earned value reporting ☐

4.2 EARNED VALUE REPORTING

The Contractor shall prepare and submit monthly e-mail reports indicating earned value achieved. This will be a simplified earned value reporting requirement that will require the following actions by the contractor in preparation for earned value reporting:

- The Contractor will submit a resource-loaded (fully loaded dollars only) schedule that clearly indicates the tasks to be accomplished, the time frame over which each task will be accomplished, and the resources assigned to that task. This schedule will be submitted within three (3) weeks of contract award.
- The Contractor will monthly (e-mail report satisfactory) report costs (accrued and actual) against each task on the resource-loaded schedule. The first report shall be submitted at the end of the first calendar month of the contract award (i.e., if contract awarded in January 2003, the first report will be provided at the end of January 2003).
- The Contractor shall monthly report percent complete on each task (e-mail report satisfactory). PPPL will then use this percent complete to determine the earned value based on the total resources applied to each task.
- On an exception basis, PPPL will request explanation and proposed corrective action plan on those tasks that develop significant unfavorable schedule or cost variances.

4.3 TECHNICAL REPORTS

Provide (3) printed copies and (1) electronic copy in Adobe Acrobat .pdf format of all technical reports by the dates specified in the Subcontract.

Ron Strykowski

From: Ron Strykowski [rstrykowski@pppl.gov]
Sent: Thursday, August 01, 2002 11:52 AM
To: nelsonbe@ornl.gov; ldudek@pppl.gov; eperry@pppl.gov; mzarnstorff@pppl.gov; wreiersen@pppl.gov; djohnson@pppl.gov; sramakrishnan@pppl.gov; hkugel@pppl.gov; goliaro@pppl.gov
Cc: hneilson@pppl.gov; mwilliams@pppl.gov; bsimmons@pppl.gov; jchrzano@pppl.gov; pheitzen@pppl.gov
Subject: FY03 Planning Exercise



FY03 Planning
Instructions2.pdf...

Folks,

Please find attached instructions which you should follow in preparing your detailed bottoms-up estimates for FY03.

Please familiarize yourself with the budget and schedule guidance including the instructions. Pamela will be setting up individual work package level meetings over the next two weeks with you, Hutch, Wayne, Mike Williams and myself as a forum to address your questions/issues and for the Project Office to delineate their expectations. The outcome of this meeting should provide a clear path forward for you to scope-out, organize and then prepare your bottoms-up estimate for FY03. Until this meeting, if you have any questions please let me know. Thanks, Ron
609-243-2674

Example "G.1" ☐

Work Authorization "kick-off" memo

Example "G.2"

Planning Guidelines

FY03 NCSX Job Planning

Attachments

- A) Budget Guidance
- B) Schedule Guidance
- C) sample format
- D) resource codes

Instructions

- 1) Establish job package groupings and identify job managers (see **attachment D** for job numbering scheme)
- 2) Identify deliverable oriented tasks
- 3) Prepare a resource loaded schedule in a logic diagram format (not a punch list of "to-do" tasks. **See attachment C** as a format). This logic diagram can be either hand drawn, Excel based, Fast track, Microsoft project etc.)
- 4) Task durations 1-2 months except Level-Of-Effort (LOE) (ie. Supervision, support, misc materials/supplies etc.)
- 5) Identify major links, prerequisites, interfaces with other WBS schedules.
- 6) Estimate manpower in manhours. Use the established manpower resource codes on **attachment D**.
- 7) Identify engineers, researchers, designers etc by name (for internal manpower planning)
- 8) Estimate non labor costs such as travel, materials and supplies, subcontract cost (PPPL estimates should not include overhead. ORNL should include overhead)
- 9) On a separate sheet list assumptions, basis of estimate and deliverables.
- 10) ALL WORK IN FY03 MUST BE PLANNED


Estimates to be submitted to Ron Strykowski NLT Friday August 23rd

Example "G.3" ☐

Cost Guidance

ATTACHMENT A				
NCSX FY03 Budget Guidance (\$K)				
MIE (cc 9450)	WBS 1 level manager	WBS 2/Job manager	FY03 Target \$ (loaded)	Note
11 - In-Vessel Components	Brad Nelson	Paul Goranson	\$47	
12 - Vacuum Vessel Systems	Brad Nelson	Paul Goranson	\$1,009	incl \$400k M&S contract for VV R&D
13 - Conventional Coils	Brad Nelson	David Williamson	\$326	
14 - Modular Coils	Brad Nelson	David Williamson	\$5,037	incl \$1.2m M&S contract for casting R&D (\$600k each vendor) incl \$393k R&D M&S
15 - Structures	Brad Nelson	David Williamson	\$196	
16 - Coil Services	Brad Nelson	David Williamson		
17 - Cryostat and Base Support Structure	Brad Nelson	Tom Brown	\$0	
18 - Field Period Assembly	Brad Nelson	Jim Chrzanowski	\$48	
19 - Stellarator Core Management and Integratio	Brad Nelson	Brad Nelson	included in above. To be broken out by ORNL.	
21 - Fueling Systems	Henry Kugel	Bill Blanchard	\$2	
22 - Torus Vacuum Pumping Systems	Henry Kugel	Bill Blanchard	\$6	
23 - Wall Conditioning Systems	Henry Kugel	Bill Blanchard	\$5	
25 - Neutral Beam Injection System	Henry Kugel	Tim Stevenson	\$211	
31 - Magnetic Diagnostics		Dave Johnson	\$13	
35 - Profile Diagnostics		Dave Johnson		
36 - Edge and Divertor Diagnostics		Dave Johnson		
38 - Electron Beam (EB) Mapping		Dave Johnson		
39 - Diagnostics Integration		Dave Johnson	\$59	
41 - AC Power		Raki Ramakrishnan	\$37	
42 - AC/DC Converters		Raki Ramakrishnan		
43 - DC Systems		Raki Ramakrishnan	\$118	
44 - Control and protection Systems		Raki Ramakrishnan	\$83	
45 - Power System Design and Integration		Raki Ramakrishnan	\$100	
46 - FCPC Building Modifications		Raki Ramakrishnan		
51 - TCP/IP Infrastructure Systems		Gary Oliaro	\$3	
52 - Central Instrumentation & Control		Gary Oliaro	\$3	
53 - Data Acquisition & Facility Computing		Gary Oliaro	\$3	
54 - Facility Timing & Synchronization		Gary Oliaro	\$3	
55 - Real Time Plasma & Power Supply Control		Gary Oliaro	\$3	
56 - Central Safety Interlock Systems		Gary Oliaro	\$3	
57 - Control Room Facility		Gary Oliaro	\$3	
61 - Water Systems		Larry Dudek		
62 - Cryogenic Systems		Larry Dudek		
63 - Utility Systems		Larry Dudek		
64 - Bakeout System		Larry Dudek		
65 - Facility Systems Integration		Larry Dudek	\$53	
71 - Shield Wall Seismic Modifications		Erik Perry	\$476	
72 - Control Room Refurbishment		Erik Perry		
73 - Platform Design & Fabrication		Erik Perry		
74 - Machine Assembly Planning and Oversight		Erik Perry	\$39	
75 - Test Cell and Basement Assembly Operatio		Erik Perry		
76 - Integrated Systems Testing		Erik Perry		
77 - Tooling Design and Fabrication		Erik Perry		
81 - Project Management and Control	Hutch Neilson	Ron Strykowski	\$768	
82 - Project Engineering	Hutch Neilson	Wayne Reiersen	\$502	
84 - Project Physics	Hutch Neilson	Mike Zarnstorff	\$304	
PPPL ALLOCATIONS			\$171	
CONTINGENCY			\$1,368	
Grand Total			\$11,000	

ATTACHMENT C




Activity ID	Activity Description	Baseline Start	Baseline Finish	Baseline Budget	FY03												FY04												FY05			
					O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	F	M

Cost Center: 1850 - NCSX Advanced Concep Design

Work Package: 1***-Stellarator core

Job: 1406 - Mod. Coil Winding R&D-CHRZANOWSKI				
141-1-3.1	Fabricate Tensile Test Specimens (SOW 4.6)		30JAN03*	0.00
141-1-4	S/C test specimens	31JAN03	27FEB03	13,650.00
141-1-5	Oversee s/c test and write report	31JAN03	20MAR03	24,048.00
141-2-1	Develop VPI mold & impregnation techniques	01OCT02*	31MAR03	155,388.69
141-2-1.01	CTD consultant	02DEC02*	31MAR03	54,600.00
141-2-1.1	Select Epoxy Resin System (SOW 4.3)		03MAR03*	0.00
141-2-2	Receive, inspect and VPI test coil wound at UT	01NOV02*	09DEC02	33,372.60
141-2-2.1	VPI of test Coil from UT (SOW 4.5)		09DEC02	0.00
141-2-3	Perform conductor Keystone tests	17JAN03*	14MAR03	96,816.24
141-2-3.1	Keystone tests complete (SOW 4.7)		31MAR03*	0.00
141-2-4	Perform VPI and winding testing	27JAN03*	01JUL03	195,301.28
141-2-4.1	Prelim VPI Process for Mod Coils (SOW 4.4)		31MAR03*	0.00
141-2-5	Develop winding and VPI procedures for prototype	02JUN03*	03SEP03	15,030.00
141-2-5.1	Final VPI Process for Mod Coils (SOW 4.4)		03SEP03*	0.00
141-QPS-1	Wind 2nd Test Coil @ PPPL	06JAN03*	13JAN03	6,951.20
141-QPS-2	VPI 2nd Test Coil	20JAN03*	24JAN03	4,237.36
141-QPS-3	Wind (4) conductor Coil	03FEB03*	10FEB03	8,153.60
141-QPS-4	VPI (4) Conductor Coil	17FEB03*	21FEB03	4,237.36
Subtotal		01OCT02	03SEP03	611,786.33



PRINCETON PLASMA PHYSICS LABORATORY
Proper Classification of Capital and Operating Expenditures for NCSX

Capital and Operating Expenditures for NCSX

Below are descriptions of the types of costs that should be classified as capital or operating expenditures for the design, fabrication and research preparations for the National Compact Stellarator Experiment (NCSX). The NCSX MIE Project is identified as a Major Item of Equipment (MIE), meaning that DOE is providing Capital Equipment funding for the costs of the project normally associated with the project's Total Estimated Cost (TEC), including associated manufacturing development and prototypes in support of Title I and Title II design activities. This is the NCSX MIE Project as defined in Annex I to the NCSX Project Expenditure Plan (PEP). However, the pricing and fabrication costs of any machine upgrades (e.g., diagnostics, PFCs, plasma control systems, heating systems, etc.) that are not included in the NCSX MIE Project scope, but which may be started prior to first plasma in order to be available later in the research program, will be established as a separate project from the NCSX MIE Project and will be funded separately, either by a state or other funds and are not included in the NCSX MIE Project.

The **capital** expenditures for the NCSX MIE Project include:

- **Title I Design** – The preliminary stage of project design.
- **Title II Design** – The design stage of project design.
- **Title III** - Engineering support of the fabrication and assembly project and the inspection portion of project engineering, design, and inspection.
- **Manufacturing Development** - Manufacturing studies, development and prototyping in support of Title I and Title II Design.
- **Fabrication and Assembly** - Generally includes all costs for fabrication and assembly equipment, materials, and overhead.
- **Fabrication And Assembly Management** – Covers services for management of the fabrication and assembly effort during Title I and Title II Design and continuing through the completion of fabrication and assembly of the project.
- **Commissioning and Integrated Systems Testing** - These costs include the efforts to commission subsystems and perform integrated systems tests
- **Project and Engineering Management** – These costs include services provided by project and engineering management beginning at the start of Title I design and continuing through the completion of assembly for planning, organizing, directing, controlling and reporting on the status of the project.
- **Project Physics** costs include those efforts directly related to setting physics requirements and the physics analyses in support of design and fabrication.

The **operating** expenditures include:

- **Pre-Title I Activities** - All activities taking place prior to the start of preliminary design, including advanced conceptual design activities occurring pending approval to start Title I Design.
- **Research Planning and Preparation for Operations** – Includes one-time costs incurred for research planning and preparation for operations from the start of the

Ron Strykowski

From: Ron Strykowski [rstrykowski@pppl.gov]
Sent: Friday, January 31, 2003 11:40 AM
To: nelsonbe@ornl.gov; williamsonde@ornl.gov; goransonpl@y12.doe.gov; ggettelfinger@pppl.gov; jchrzano@pppl.gov; rfeder@pppl.gov; mkalish@pppl.gov; colemj@ornl.gov; sramakrishnan@pppl.gov; goliaro@pppl.gov; eperry@pppl.gov; tstevenson@pppl.gov; djohnson@pppl.gov; wreiersen@pppl.gov; ldudek@pppl.gov
Cc: bensonrd@ornl.gov; pheitzenroeder@pppl.gov; lyonjf@ornl.gov; hneilson@pppl.gov; bsimmons@pppl.gov; rstrykowski@pppl.gov; phampton@pppl.gov; jschmidt@pppl.gov; mwilliams@pppl.gov; mzarnstorff@pppl.gov
Subject: NCSX JANUARY STATUS



NCSX Status Form
013103.xls



ncsx status
archarts 013103.p..

Folks, Keeping with the approach we took last month, I'll be collecting your schedule progress electronically.

I ask that you provide me with schedule progress (starts & finishes) as well as percent completions for tasks in your jobs. You may use either the attached .PDF file bar chart format and fax/hand carry back to me OR use the attached Excel spreadsheet to provide me with your progress, your choice! Make sure you provide input to ALL tasks that should have been started by February 1st. Note in the Excel spreadsheet I've highlighted the tasks in yellow and green that require feedback from you.


I'll provide cost reports when available.

PLEASE PROVIDE ME YOUR INPUT BY WEDNESDAY FEBRUARY 5th.

Example "J.1" ☐

Call for Monthly ☐

Progress Status



NCSX STATUS THROUGH JANUARY 31, 2003

	<u>ID</u>	<u>Description</u>	<u>Baseline Start</u>	<u>-</u>	<u>Actual/Forec ast Start</u>	<u>baseline Finish</u>	<u>Actual/Forec ast Finish</u>	<u>Percent Complete</u>
Job: 1201 - Vacuum Vessel Dsn-GORANSON								
	123-1-1	Schematics and CAD assembly drawing of piping	19-Dec-02	A	19-Dec-02	28-Feb-03		5
	123-1-2	Flow analysis	19-Dec-02	A	19-Dec-02	28-Mar-03		3
	L4-001	Reconstruct conceptual design of stellarator cor	01-Nov-02	A	01-Nov-02	18-Dec-02	A	100
	L4-002	Define modular coil winding geometry	16-Dec-02	A	16-Dec-02	22-Jan-03		25
	L4-003	Define VV shell and FW geometry	16-Dec-02	A	16-Dec-02	14-Feb-03		14
	L4-041	Design of VV	02-Jan-03			09-May-03		-
	L4-042	Establish final port geometry	16-Dec-02	A	16-Dec-02	14-Feb-03		14
	L4-043	Develop design of bolted angle joint	06-Jan-03			14-Mar-03		-
	L4-044	Develop geometric mockup to show feasibility	17-Mar-03			11-Apr-03		-
	L4-045	Establish feasibility of swiping vac seals	17-Mar-03			11-Apr-03		-
	L4-046	Resolve interference with VV supports	17-Mar-03			28-Mar-03		-
	L4-047	Establish envelopes & locations in vsl cmpnts	17-Feb-03			07-Mar-03		-
	L4-048	Establish port allocations	14-Apr-03			25-Apr-03		-
	L4-049	Perform FEA	28-Apr-03			02-May-03		-
	L4-050	Establish instrumentation requirements	27-Jan-03			31-Jan-03		-
	L4-051.5	Prepare performance (design-to) specification fo	09-Dec-02	A	09-Dec-02	25-Mar-03		15
	L4-052	Evaluate design versus performance reqmnts	05-May-03			16-May-03		-
	L4-053	Review and promote models/drawings	28-Apr-03			09-May-03		-
	L4-071.5	Develop design for VV insulation & attachments	19-Dec-02	A	19-Dec-02	28-Feb-03		5
	L4-054	Perform thermal analysis of VV	22-Jan-03			28-Feb-03		-
	L4-055	Calculate heat leak from cryo mass	13-Jan-03			17-Jan-03		-
	L4-054	Perform EM & Stress analysis of VV	22-Jan-03			28-Feb-03		-
	L4-065	Develop FEA model incl supports	31-Mar-03			11-Apr-03		-
	L4-066	Calc. buckling FOS & stresses under atmo	14-Apr-03			18-Apr-03		-
	L4-067	Calculate disruption loads	14-Apr-03			18-Apr-03		-
	L4-068	Calculate stresses under combined loads	21-Apr-03			02-May-03		-
	L4-064	Develop port flanges	02-Jan-03			14-May-03		-
	L4-055	Prepare Scope sheet items - PFC's (WBS 12/11)	14-Apr-03			25-Apr-03		-
	L4-056	Prepare Scope sheet items (WBS 12/14)	05-May-03			16-May-03		-
	L4-057	Prepare Scope sheet items 12/21-23	28-Apr-03			02-May-03		-
	L4-058	Prepare Scope sheet items ICH (WBS12/24)	16-Jan-03			22-Jan-03		-
	L4-059	Prepare Scope sheet items I&C (WBS 12/5)	20-Jan-03			24-Jan-03		-
	L4-060	Prepare Scope sheet items I&C (WBS 12/5)	28-Apr-03			16-May-03		-
	L4-061	Prepare Scope sheet items grounding (WBS 12/4)	17-Feb-03			21-Feb-03		-
	L4-062	Prepare Scope sheet items I&C (WBS 12/5)	03-Feb-03			07-Feb-03		-

Example "1.3"

Alternate

method for

reporting

progress status

JURCZYNSKI	8	EMC*	SM	2311	0.0	4.3	0.0	0.0
MEIGHAN	8	EMC*	SM	2311	86.7	147.3	0.0	0.0
CEBIERA	8	EME*	SM	2311	34.7	130.0	0.0	0.0
PAULSON	8	EEH*	SM	2311	0.0	12.5	0.0	0.0
DELLON	8	EMT*	SM	2311	38.7	110.6	0.0	0.0
KEMP	8	EMT*	SM	2311	34.7	69.3	0.0	0.0
MOUNT JR	8	EMT*	SM	2311	104.0	370.5	0.0	0.0
SMITH	8	EMT*	SM	2311	17.0	60.7	0.0	0.0
WILLIAMS	8	EMT*	TB	2311	6.0	3.0	0.0	0.0
BURCHILL	6	EMT*	TB	2311	8.0	20.0	0.0	0.0
CLARK	6	EMT*	TB	2311	4.0	4.0	0.0	0.0
HORNER	6	EMT*	TB	2311	59.4	120.7	9.6	14.3
SIMMONDS JR	6	EMT*	TB	2311	19.8	23.8	4.2	4.2
STEER	6	EMT*	TB	2311	8.0	55.3	0.0	8.7
TRAFALSKI	6	EMT*	TB	2311	0.0	28.0	0.0	0.0
TUCKER	6	EMT*	TB	2311	57.6	122.9	6.4	17.1
GILTON	6	EEH*	TB	2511	0.0	7.3	0.0	0.7
CHRZANOWSKI	8	EAD*	EM	2611	43.3	182.0	0.0	0.0
RAFTOPOULOS	8	EAD*	EM	2611	26.0	164.7	0.0	0.0
PAUL	8	EADD	DM	2611	39.0	425.1	0.0	0.0

ORNL COMPACT STELLARATOR SUPPORT NCSX - MONTHLY COST - FY 2000																		
ADVANCED CONCEPTUAL DESIGN - 35600300																		
AT501502																		
OPERATING FUNDS																		
																PROPOSED		ORNL/ENGR Account
																Adjusted	% Used	
		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Total	Budget			
Work Package																		
Limiter Design (Goranson)	WBS 1101																3560030A	
	Labor	0	0	0	0	0	0	0	0	0	0	0	0	0		#DIV/0!		
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0				
	Sub	0	0	0	0	0	0	0	0	0	0	0	0	0	40000	0.00%		
Vacuum Vessel Design (Goranson)	WBS 1201																3560030B	
	Labor	6028	12677	12354	20325	0	0	0	0	0	0	0	0	0	51384		PEX00263	
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	6028	12677	12354	20325	0	0	0	0	0	0	0	0	0	51384	96000	53.53%	
Vacuum Vessel R & D (Goranson)	WBS 1202																3560030C	
	Labor	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	0	0	0	0	0	0	0	0	0	0	0	0	0	0	40000	0.00%	
Modular Coils Design (Williamson)	WBS 1401																3560030D	
	Labor	14329	18677	20619	19611	0	0	0	0	0	0	0	0	0	60225	115000	48.99%	PEX00264
	Material	0	0	8960	4027	0	0	0	0	0	0	0	0	0	12337			
	Sub	14329	18677	29579	23638	0	0	0	0	0	0	0	0	0	60225	115000	48.99%	
Modular Coil Analysis (Williamson)	WBS 1402																3560030E	
	Labor	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	0	0	0	0	0	0	0	0	0	0	0	0	0	0	40000	0.00%	
Modular Coil Winding Forms (Williamson)	WBS 1404																3560030F	
	Labor	12558	6056	3045	7431	0	0	0	0	0	0	0	0	0	29090			
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	12558	6056	3045	7431	0	0	0	0	0	0	0	0	0	29090	80000	36.36%	
Stellarator Core Management and Integration	WBS 1901																3560030G	
	Labor	19432	7118	16366	16728	0	0	0	0	0	0	0	0	0	59644		PEX00265	
	Material	0	0	10533	0	0	0	0	0	0	0	0	0	0	10533			
	Sub	19432	7118	26899	16728	0	0	0	0	0	0	0	0	0	70177	176000	39.87%	
Project Management and Control (Lyon, Benson, Akers)	WBS 8102																3560030H	
	Labor	5911	15293	13670	7385	0	0	0	0	0	0	0	0	0	42259			
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	5911	15293	13670	7385	0	0	0	0	0	0	0	0	0	42259	32000	132.06%	
Project Physics (Off-Site) (Lazarus)	WBS 8402																3560030I	
	Labor	1175	-118	0	0	0	0	0	0	0	0	0	0	0	1057			
	Material	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sub	1175	-118	0	0	0	0	0	0	0	0	0	0	0	1057	55000	1.92%	
Program Administration		848	1573	1808	1515	0	0	0	0	0	0	0	0	0	5744	15000	38.29%	33440940
GRAND TOTAL		60281	61276	87355	77022	0	0	0	0	0	0	0	0	0	285934	750000	38.12%	

Example "I" ORNL monthly report of cost

Ron Strykowski

From: Ron Strykowski [rstrykowski@pppl.gov]
Sent: Tuesday, February 11, 2003 2:42 PM
To: nelsonbe@ornl.gov; williamsonde@ornl.gov; goransonpl@y12.doe.gov; ggettelfinger@pppl.gov; jchrzano@pppl.gov; rfeder@pppl.gov; mkalish@pppl.gov; colemj@ornl.gov; sramakrishnan@pppl.gov; goliaro@pppl.gov; eperry@pppl.gov; tstevenson@pppl.gov; djohnson@pppl.gov
Cc: bensonrd@ornl.gov; pheitzenroeder@pppl.gov; lyonjf@ornl.gov; hneilson@pppl.gov; cneumeyer@pppl.gov; reiersen@pppl.gov; bsimmons@pppl.gov; rstrykowski@pppl.gov; ldudek@pppl.gov; phampton@pppl.gov; jschmidt@pppl.gov; mwilliams@pppl.gov; mzarnstorff@pppl.gov
Subject: NCSX JANUARY STATUS RESULTS



NCSX CPR status
FEB 1 2003 021...

Folks, Attached is the current progress assessment of NCSX. This material reflects progress status through January 2003 that you reported against your jobs. In short, we're about 2 months behind our original baseline plan (May PDR) but we're still on track for a June 23rd VV/MCC PDR. (see detailed barcharts for specific task progress). The project's cost performance is good. The Cost Performance Index (CPI) = .96, which translates into accomplishing \$96 worth of work for every \$100 spent. I've include a summary analysis on page 6 that breaks out the major variances and critical issues.

Ron

Example "M.1" ☐

Issuance of progress ☐ status results to project

PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX

**** Fiscal Year 03 only ****

JANUARY FY03

	CURRENT PERIOD						CUMULATIVE TO DATE						FY03		Vari
	Budgeted Cost			ACWP	Budgeted Cost			ACWP	VARIANCES				Budget Baseline	Forecast	
	BCWS	BCWP	BCWS		BCWP	Sch Var	SPI		Cst Var	CPI					
PPPL and ORNL	\$K			\$K							\$K	\$K			
Advanced Conceptual Design															
1 - Stellarator Core Systems	609	320	314	1,532	1,095	1,095	-437	.71	0	1.00	7,061	7,061			
11 In-Vessel Components	0	0		3	0		-2	.17	0		18	18			
1101 - Limiter Advanced Concep Design	0	0		3	0		-2	.17	0		18	18			
1102 - Limiter Prelim & Final Design															
12 Vacuum Vessel Systems	119	32	25	232	107	90	-124	.46	17	1.19	1,106	1,106			
1201 - Vacuum Vessel Dsn	105	20	25	180	64	78	-116	.36	-14	.83	378	378			
1202 - Vacuum Vessel R&D	14	12		51	43	12	-8	.83	31	3.54	625	625			
1203 - Vacuum Vessel Final Dsn											102	102			
13 Conventional Coils	15		4	21	7	15	-13	.35	-7	.50	432	432			
1301 - Conventional Coils Design	15		4	21	7	15	-13	.35	-7	.50	432	432			
14 Modular Coils	387	262	254	1,044	889	851	-155	.85	38	1.04	4,353	4,353			
1401 - Mod. Coil Design (casting&winding)	63	25	24	171	72	97	-99	.42	-25	.75	364	364			
1402 - Mod.Coil Analyses	49	13	20	97	101	113	3	1.03	-13	.89	201	201			
1403 - Mod. Coil Final Design											358	358			
1404 - Mod. Coil Winding Form R&D	22	13	23	66	44	97	-21	.67	-53	.46	1,751	1,751			
1405 - Mod. Coil Winding R&D Dsn	97	114	111	336	291	293	58	1.17	111	1.39	530	530			
1406 - Mod. Coil Winding R&D	4	2	3	11	14	78	-3	.66	-38	.79	618	618			
1407 - Mod. Coil Winding Fac	4	7	4	13	13	23	5	.85	55	1.66	531	531			
1408 -Mod. Coil Prototype Coil															
1501 - Structures Design	7	1	4	19	13	18	-6	.70	-5	.74	283	283			
1601 - Coil Services Design	12			12			-12				89	89			
1701 - Cryostat & Base Support Struct Dsn	14			26		1	-26		-1		141	141			
1801 - Field Period Assembly Dsn	5			12		1	-12		-1		93	93			
1901 - Stellarator Core Manag	5	24	27	164	78	119	-86	.47	-41	.65	547	547			
2 - Plasma Heating, Fueling & Vac System	7	14		82	9	30	-73	.11	-22	.29	288	288			
2001 - VPS,Gas & Cond sys D	0	1		6	0	1	-5	.07	0	.58	22	22			
2501 - Neutral Beam Refurbishment	45	7	13	76	8	30	-68	.11	-21	.28	266	266			
3 - Diagnostics	23	25	17	101	54	80	-47	.53	-26	.67	225	225			
3901 - Diagnostics systems Integration	23	25	17	101	54	80	-47	.53	-26	.67	225	225			
4 - Electrical Power Systems	3	1	2	39	1	2	-37	.04	0	.86	257	257			
4301 - Electrical Dsn DC System	3	1	2	39	1	2	-37	.04	0	.86	257	257			
4401 - Electrical Dsn Control & Protection											23	23			
4501 - Electr System Design & Integration	3			7			-7				66	66			
4601 - FCPC Bldg Modifications											42	42			
5 - Central I&C Systems	2			6			-6				24	24			
5801 - Central I&C Integration & Oversight	2			6			-6				24	24			
6 - Facility Systems	10	5		21	13	8	-8	.62	6	1.77	66	66			
6501 - Facility Systems Integration	10	5		21	13	8	-8	.62	6	1.77	66	66			
7 - Test Cell Preparation and Machine Assembly	15	15	9	0	1.00	5	1.56				109	109			
7101 - Shield Wall Modification Design											51	51			
7401 - TC Prep & Mach Assy Plan&Oversight	6	6	3	15	15	9	0	1.00	5	1.56	58	58			
8 - Project Oversight and Support	180	235	127	675	612	656	-63	.91	-44	.93	1,882	1,882			
81 Project Management and Control	71	71	51	257	257	262	0	1.00	-5	.98	800	800			
8101 - Project Management and Control	71	71	51	257	257	262	0	1.00	-5	.98	800	800			
8102 - NCSX MIE Management OF	0	0	9	37	37	48	0	1.00	-11	.78	109	109			
8998 - Allocations	0	0	7	35	35	35	0	1.00	1	1.02	111	111			
82 Project Engineering	7	62	56	301	238	261	-63	.79	-23	.91	732	732			
8202 - Engineering Mgmt & Sys Engr Support	50	91	40	193	165	188	-28	.85	-23	.88	445	445			
8203 - Design Integration	15	38	14	54	54	56	0	1.00	-2	.96	168	168			
8204 - Systems Analysis	12	3	3	55	19	17	-35	.36	2	1.12	119	119			
84 Project Physics	32	32	21	116	116	133	0	1.00	-17	.87	350	350			
8401 - Project Physcis	22	22	21	80	80	132	0	1.00	-52	.61	251	251			
8402 - Project Physics MIE ORNL	9	9		36	36	1	0	1.00	35	34.24	99	99			
Subtotal	910	599	477	2,470	1,799	1,881	-671	.73	-82	.96	9,912	9,912			
Contingency															
Management Reserve											1,635	1,635			
TOTAL PPPL/ORNL											11,546	11,546			
Funding															
Financial Plan BA											10,858	10,858			
FY02 Carryover											443	443			
Rate Adjustment setaside											262	262			
ERWM Allocation Increment]															
TOTAL PPPL/ORNL FUNDING											11,563	11,563			

Princeton University Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX

**** Fiscal Year 03 only ****

JANUARY FY03

	CURRENT PERIOD			CUMULATIVE TO DATE								FY03 Budget Baseline	Forecast	Vari
	Budgeted Cost			Budgeted Cost			VARIANCES							
	BCWS	BCWP	ACWP	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI				
PPPL														
Advanced Conceptual Design														
1 - Stellarator Core Systems	415	238	246	1,039	830	859	-210	.80	-29	.97		5,545	5,545	
11 In-Vessel Components														
1101 - Limiter Advanced Concep Design														
1102 - Limiter Prelim & Final Design														
12 Vacuum Vessel Systems	20	4	5	34	12	39	-22	.36	-26	.31		635	635	
1201 - Vacuum Vessel Dsn	20	1	5	22	2	26	-19	.11	-24	.09		55	55	
1202 - Vacuum Vessel R&D		3		12	10	12	-3	.80	-2	.80		565	565	
1203 - Vacuum Vessel Final Dsn												15	15	
13 Conventional Coils	15		4	21	7	15	-13	.35	-7	.50		419	419	
1301 - Conventional Coils Design	15		4	21	7	15	-13	.35	-7	.50		419	419	
14 Modular Coils	316	233	223	845	797	736	-48	.94	61	1.08		3,664	3,664	
1401 - Mod. Coil Design (casting&winding)	3			3		11	-3		-11			7	7	
1402 - Mod.Coil Analyses	39	13	20	87	101	113	13	1.15	-13	.89		175	175	
1403 - Mod. Coil Final Design												110	110	
1404 - Mod. Coil Winding Form R&D	21	9	16	45	21	68	-21	.54	-44	.35		1,694	1,694	
1405 - Mod. Coil Winding R&D Prep	27	3	3	33	3	83	-38	.11	-11	.33		530	530	
1406 - Mod. Coil Winding R&D	3	3	3	7	3	78	-71	.33	-38	.79		618	618	
1407 - Mod. Coil Winding Facility	5	7	4	10	10	33	-25	.33	3	.66		531	531	
1408 -Mod. Coil Prototype Coil Winding														
15 1501 - Structures Design	7	1	4	19	13	18	-6	.70	-5	.74		270	270	
16 1601 - Coil Services Design	12			12			-12					89	89	
17 1701 - Cryostat & Base Support Struct Dsn	14			26		1	26		-1			141	141	
18 1801 - Field Period Assembly Design									-1			93	93	
19 1901 - Stellarator Core Management&Integr	2		11	0		10			-48			235	235	
2 - Plasma Heating, Fueling & Vac Systems	1	7	4	8	3	3	3	1	2	.29		288	288	
2001 - VPS,Gas & Cond sys Design/Oversigh	6	0	1	6	0	1	-5	.07	0	.58		22	22	
2501 - Neutral Beam Refurbishment	45	7	13	76	8	30	-68	.11	-21	.28		266	266	
3 - Diagnostics	23	25	17	101	54	80	-47	.53	-26	.67		225	225	
39 3901 - Diagnostics systems Integration	23	25	17	101	54	80	-47	.53	-26	.67		225	225	
4 - Electrical Power Systems	3	1	2	39	1	1			0	.86		257	257	
43 4301 - Electrical Dsn DC SystemsWBS 4328	2	1	2	2	1	2	2		0	.86		125	125	
44 4401 - Electrical Dsn Control & Protection												23	23	
45 4501 - Electr System Design & Integration	8			17			17					66	66	
46 4601 - FCPC Bldg Modifications												42	42	
5 - Central I&C Systems	2			6			-6					24	24	
58 5801 - Central I&C Integration & Oversight	2			6			-6					24	24	
6 - Facility Systems	10	5	5	21	13	8	-8	.62	6	1.77		66	66	
65 6501 - Facility Systems Integration				21	13	8	-8	.62	6	1.77		66	66	
7 - Test Cell Preparation and Machine Assy	3	3		15	15	9	0	1.00	5	1.56		109	109	
71 7101 - Shield Wall Modifications Design												51	51	
74 7401 - TC Prep & Mach Assy Plan&Oversight	6	6	3	15	15	9	0	1.00	5	1.56		58	58	
8 - Project Oversight and Support	161	215	118	601	538	607	-63	.90	-69	.89		1,674	1,674	
81 Project Management and Control	61	62	42	220	220	214	0	1.00	6	1.03		691	691	
8101 - Project Management and Control	51	52	34	185	185	179	0	1.00	5	1.03		579	579	
8102 - NCSX MIE Management ORNL														
8998 - Allocations	10	10	7	35	35	35	0	1.00	1	1.02		111	111	
82 Project Engineering	77	132	56	301	238	261	-63	.79	-23	.91		732	732	
8202 - Engineering Mgmt & Sys Engr Support	50	91	40	193	165	188	-28	.85	-23	.88		445	445	
8203 - Design Integration	15	38	14	54	54	56	0	1.00	-2	.96		168	168	
8204 - Systems Analysis	12	3	3	55	19	17	-35	.36	2	1.12		119	119	
84 Project Physics	22	22	21	80	80	132	0	1.00	-52	.61		251	251	
8401 - Project Physcis	22	22	21	80	80	132	0	1.00	-52	.61		251	251	
8402 - Project Physics MIE ORNL														
Subtotal	697	498	400	1,904	1,461	1,595	-444	.77	-135	.92		8,187	8,187	
Contingency														
Management Reserve												1,438	1,438	
TOTAL PPPL												9,625	9,625	
Funding														
Financial Plan BA												9,067	9,067	
January Fin Plan												-130	-130	
FY02 Carryover												+ 443	443	
Rate Adjustment setaside												+ 262	262	
TOTAL PPPL FUNDING												9,642	9,642	

Princeton University Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX


**** Fiscal Year 03 only ****

JANUARY FY03







	CURRENT PERIOD			CUMULATIVE TO DATE								FY03 Budget Baseline	Forecast	Vari
	Budgeted Cost			Budgeted Cost			VARIANCES							
	BCWS	BCWP	ACWP	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI				
ORNL														
Advanced Conceptual Design														
1 - Stellarator Core Systems	194	82	68	492	266	237	-227	.54	29	1.12	1,516	1,516		
11 In-Vessel Components	0	0		3	0		-2	.17	0		18	18		
1101 - Limiter Advanced Concep Design	0	0		3	0		-2	.17	0		18	18		
1102 - Limiter Prelim & Final Design														
12 Vacuum Vessel Systems	99	28	20	198	95	51	-103	.48	44	1.85	471	471		
1201 - Vacuum Vessel Dsn	85	19	20	159	62	51	-97	.39	10	1.20	323	323		
1202 - Vacuum Vessel R&D	14	8		39	33		-6	.85	33		61	61		
1203 - Vacuum Vessel Final Dsn											87	87		
13 Conventional Coils											13	13		
1301 - Conventional Coils Design											13	13		
14 Modular Coils	71	30	31	199	92	115	-106	.47	-23	.80	689	689		
1401 - Mod. Coil Design (casting&winding)	60	25	24	168	72	86	-95	.43	-14	.84	357	357		
1402 - Mod.Coil Analyses	10			10			-10				26	26		
1403 - Mod. Coil Final Design											248	248		
1404 - Mod. Coil Winding Form R&D	1	4	7	21	10	29	-11	.50	-18	1.30	58	58		
1405 - Mod. Coil Winding R&D Prep														
1406 - Mod. Coil Winding R&D														
1407 - Mod. Coil Winding Facility														
1408 -Mod. Coil Prototype Coil Winding														
15 1501 - Structures Design											13	13		
16 1601 - Coil Services Design														
17 1701 - Cryostat & Base Support Struct Dsn														
18 1801 - Field Period Assembly Design														
19 1901 - Stellarator Core Management&Integr											312	312		
2 - Plasma Heating, Fueling & Vac Systems														
2001 - VPS,Gas & Cond sys Design/Oversigh														
2501 - Neutral Beam Refurbishment														
3 - Diagnostics														
39 3901 - Diagnostics systems Integration														
4 - Electrical Power Systems														
43 4301 - Electrical Dsn DC SystemsWBS 4322														
44 4401 - Electrical Dsn Control & Protection														
45 4501 - Electr System Design & Integration														
46 4601 - FCPC Bldg Modifications														
5 - Central I&C Systems														
58 5801 - Central I&C Integration & Oversight														
6 - Facility Systems														
65 6501 - Facility Systems Integration														
7 - Test Cell Preparation and Machine Assy														
71 7101 - Shield Wall Modifications Design														
74 7401 - TC Prep & Mach Assy Plan&Oversight														
8 - Project Oversight and Support	19	19	9	74	73	49	0	1.00	24	1.50	208	208		
81 Project Management and Control	10	10	9	37	37	48	0	1.00	-11	.78	109	109		
8101 - Project Management and Control														
8102 - NCSX MIE Management ORNL	10	10	9	37	37	48	0	1.00	-11	.78	109	109		
82 Project Engineering														
8202 - Engineering Mgmt & Sys Engr Support														
8203 - Design Integration														
8204 - Systems Analysis														
84 Project Physics	9	9		36	36	1	0	1.00	35	34.24	99	99		
8401 - Project Phycsis														
8402 - Project Physics MIE ORNL	9	9		36	36	1	0	1.00	35	34.24	99	99		
Subtotal	213	101	77	566	339	286	-227	.60	53	1.19	1,724	1,724		
Contingency														
Management Reserve											197	197		
TOTAL ORNL											1,921	1,921		
Funding														
Financial Plan BA											1,791	1,791		
January Fin Plan Request											130	130		
Rate Adjustment setaside											n/a	n/a		
											n/a	n/a		
TOTAL ORNL FUNDING											1,921	1,921		

Example "M.4" work scope only

NCSX PPPL/ORNL MIE FY 2003 Cost Performance



Example "M.5"
Cost Performance Trend Curves



NCSX February 1st Cost Performance Analysis

Vacuum Vessel Design and vendor R&D program

Job 1201 and 1202

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Paul Goranson	232	107	90	-125	0.46	17	1.19

Definition of MC winding geometry and VV shell/FW geometry late; forecast March 3rd completion.

Design of Vac Vsl and interfaces late and forecast by mid May. Critical to June 23rd PDR.

VV prototype award now forecast for 3/24/03 which could delay receipt of MIT, cost and schedule plans. Assuming 8 weeks vendor lead time expected receipt would occur May 19th. THIS WOULD IMPACT THE PDR BY 1 WEEK.

Modular Coil Design, analyses and vendor R&D program

Jobs 1401, 1402 and 1404

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Dave Williamson	334	217	307	-117	0.65	-90	0.71

EM & stress analysis and design tasks late but still supportive of June 23rd PDR.

MCC R&D Vendor award forecast 2/14/03. With 10 week lead time vendor delivery of cost/schedule mit plans by 4/25/03 still supportive of 6/23/03 PDR.

Cost 42% over estimate; driven by PPPL labor in support of MCC procurement efforts.

Modular coil in-house winding R&D activities

1406, and 1407

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Jim Chrzanowski	374	278	261	-96	0.74	17	1.07

Determination of materials properties and allowables only 10% complete. Keystoning task late getting started. Winding of second test coil not yet started.

Selection of epoxy resin system and completion of keystoning test forecast for March.

Stellarator Core Structure, Coil Services, Cryostat, and Field Period Assy Design

Jobs 1501, 1601, 1701, and 1801

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Feder, William, Gattlofinger, Chrzanowski	366	190	18	-56	0.19	-5	0.72

Updating of conceptual design and development of initial design tasks started late.

Stellarator Core Management & Integration

Job 1901

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Brad Nelson	164	78	119	-86	0.48	-41	0.66

Update stellarator core management 2 months behind. Assembly schedule criteria approx 2 mos. behind. Document time constant & requirements for assembly tasks 1 month behind. Time constant of voltage transient field error analysis 1 month behind.

Neutral Beam Refurbishment

Job 2501

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Tim Stevenson	37	17	13	-3	0.46	-22	0.27

Leak detector procurement on hold due to continuing coil coil (-35k) impact, no leak detector or coils refurbished.

Late start ramping up on all hardware evaluations and testing. (-35k)

Diagnostics

Job 3901

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Dave Johnson	101	54	80	-47	0.53	-26	0.68

General diagnostic integration, Magnetics integration, SXR Tomography, and Port Orientation issues 1-2 months behind plan.

PPPL researcher charges greater that estimated for work performed.

Electrical systems design and integration

Jobs 4301 and 4501

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Raki Ramakrishnan	39	1	2	-38	0.03	-1	0.50


Only two mandays of work was performed during January. This covered a revisit of the DC transmission line requirements from D to C site. WBS4 needs the final coil configuration details i.e. number of coils and ratings. In addition to the main coils, input is essential regarding the number of trim coils, and their control requirements. Only based on this information WBS4 can commence productive work towards the PDR

Project Engineering

Jobs 8202, 8203, and 8204

	BCWS	BCWP	ACWP	Sched Variance	SPI	Cost Variance	CPI
Wayne Reiersen	301	238	261	-63	0.79	-23	0.91


Plans and procedures as well as development of technical data behind by 2 months. Assessment of sources of field errors 10% complete



Example "M.7"

Current progress and forecast showing critical tasks and comparison to baseline

Run Date 20FEB03 15:46



0301

NCSX

Sheet 6 of 43


FY03 Work Authorization Plan

STATUS 2/1/03


Example "N.1" ☐

TFTR D&D Cost Performance


Actual PCS report package submitted to ☐




T101 TF Coil Test program




T410 HP Oversight




T420 Safety Oversight




T510 Radwaste Management



T520 Containers & Misc Supplies



T530 Waste Transportation & Disposal



Example "N.2"
Actual PCS report package submitted to
DOE for the TFTR D&D Project (2/5)

Princeton University Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

TFTR D&D

**** Fiscal Year 02 only ****

JUNE FY02

	CURRENT PERIOD			CUMULATIVE TO DATE							AT COMPLETION		
	Budgeted Cost		ACWP	Budgeted Cost		ACWP	VARIANCES				Budget (Dec01 baseline)	Forecast	Variance
	BCWS	BCWP		BCWS	BCWP		Sch Var	SPI	Cst Var	CPI			
WBS 1 Engineering	82	111	79	1,047	938	688	-109	.90	249	1.36	1,332	1,001	-330
T100 Mech Engr Oversight & planning	29	29	24	301	301	244	0	1.00	57	1.23	404	261	-142
T101 TF Coil Test program	0	4	26	166	94	80	-71	.57	15	1.18	166	109	-56
T115 Electrical Engr Oversight & Planning	53	78	30	580	542	365	-38	.93	178	1.49	762	631	-132
WBS 2 Field Operations	393	393	473	5,339	4,801	5,032	-539	.90	-232	.95	6,183	6,569	386
T200 Field Ops Summary	53	53	53	479	479	427	0	1.00	52	1.12	665	553	-112
T212 Field Ops Support Crews	67	67	69	599	599	617	0	1.00	-18	.97	833	677	-156
T213 Equipment, Tools & Rigging	26	22	51	308	301	347	-8	.98	-46	.87	400	506	106
T215 Electrical Removals and Mods	54	58	68	755	594	391	-161	.79	203	1.52	937	908	-29
T217/218 N-Toroid Test Setup	63	141	203	1,611	1,334	1,236	-277	.83	98	1.08	1,656	1,601	-55
T219 Toroid Removals	10	52	29	237	144	220	-93	.61	-77	.65	342	543	201
T241 DWC & Vessel Fill	0	0	0	1,350	1,350	1,794	0	1.00	-444	.75	1,350	1,782	432
WBS 3 Project Office	108	108	104	847	848	832	0	1.00	16	1.02	1,152	1,042	-110
T310 Project Office/T311 EH Safety Followup	44	45	49	414	414	388	0	1.00	26	1.07	559	443	-115
T312 Project Office/T313 Safety	6	56	47	363	364	316	0	1.00	48	1.15	498	424	-74
T314 Configuration Management	8	8	8	70	70	128	0	1.00	-58	.55	95	174	80
WBS 4 HP and Safety	139	139	81	1,466	1,466	1,305	0	1.00	160	1.12	1,924	1,584	-341
T410 HP Oversight	135	135	81	1,433	1,433	1,254	0	1.00	179	1.14	1,878	1,531	-347
T420 Safety - Misc	0	0	0	33	33	52	0	1.00	-18	.64	46	53	6
WBS 5 Radioactive Waste	200	200	130	2,152	2,659	1,076	507	1.24	1,583	2.47	3,018	1,415	-1,603
T510 Radioactive Waste Management	33	33	19	318	318	304	0	1.00	14	1.05	442	352	-90
T520 Containers & Misc Supplies	7	2	8	62	80	141	18	1.29	-61	.57	86	152	66
T530 Waste Transportation & Disposal	217	197	99	1,772	2,260	628	489	1.28	1,633	3.60	2,489	910	-1,579
T540 Radioactive Waste	0	0	3	0	0	3	0	.00	-3	.00	0	0	0
Subtotal	82	111	867	10,852	10,711	8,934	-141	.99	1,776	1.20	13,608	11,611	-1,997
CONTINGENCY											2,039	0	-2,039
Management Reserve											0	631	631
TOTAL											15,647	12,242	-3,406
Engineering (JOBS T100, T101& T115)	82	111	79	1,047	938	688	-109	0.90	249	1.36	1,332	1,001	
Field (JOBS T215, T220,T240, & T241)	126	252	300	3,953	3,422	3,641	-531	0.87	-219	0.94	4,285	4,834	
LOE (JOBS T211,T212,T3xx,T4xx,T510)	401	401	327	3,710	3,710	3,486	0	1.00	224	1.06	5,015	4,206	
	610	764	706	8,710	8,070	7,816	-640	0.93	254	1.03	10,632	10,041	

Princeton University Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

TFTR D&D

TOTAL PROJECT (FY00-FY02)

JUNE FY02

	CURRENT PERIOD			CUMULATIVE TO DATE								AT COMPLETION		
	Budgeted Cost			Budgeted Cost			VARIANCES				Budget (Dec01 baseline)	Current Forecast	Variance	
	BCWS	BCWP	ACWP	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI				
WBS 1 Engineering	82	111	79	4,991	4,882	4,632	-109	.98	249	1.05	5,275	4,945	-330	
T100 Mech Engr Oversight & planning	29	29	24	3,019	3,019	2,962	0	1.00	57	1.02	3,122	2,979	-142	
T101 TF Coil Test program	0	4	26	166	94	80	-71	.57	15	.00	166	109	-56	
T115 Electrical Engr Oversight & Planning	53	78	30	1,806	1,768	1,591	-38	.98	178	1.11	1,988	1,857	-132	
WBS 2 Field Operations	273	393	473	18,873	18,335	18,567	-539	.97	-232	.99	19,717	20,103	386	
T211 Field Ops Supervision	53	53	53	1,294	1,294	1,243	0	1.00	52	1.04	1,480	1,368	-112	
T212 Field Ops Support	67	67	69	2,083	2,083	2,101	0	1.00	-18	.99	2,316	2,160	-156	
T213 Component Tools & Testing	26	22	51	3,158	3,150	3,196	-8	1.00	-46	.99	3,250	3,356	106	
T214 Design & Development Support	0	0	0	163	163	163	0	1.00	0	1.00	163	163	0	
T215 Electrical Removals and Mods	54	58	68	1,323	1,162	959	-161	.88	203	1.21	1,505	1,476	-29	
T220/T222 Non-Tokamak Removals	63	141	203	3,137	2,860	2,762	-277	.91	98	1.04	3,181	3,127	-55	
T221 Tokamak Removals	0	0	0	487	487	487	0	1.00	0	1.00	487	487	0	
T240 Tokamak Removals	10	52	29	2,501	2,408	2,484	-93	.96	-77	.97	2,607	2,807	201	
T241 DWC & Vessel Fill	0	0	0	4,727	4,727	5,171	0	1.00	-444	.91	4,727	5,159	432	
WBS 3 Project Office	108	108	104	3,133	3,133	3,118	0	1.00	16	1.00	3,437	3,328	-110	
T310 Project Office/T311 EH Safety Followup	44	45	49	1,512	1,512	1,486	0	1.00	26	1.02	1,657	1,541	-115	
T320 Workstation & Training	56	56	47	1,337	1,337	1,289	0	1.00	48	1.04	1,471	1,397	-74	
T330 Contingency & Database (Korn)	8	8	8	285	285	343	0	1.00	-58	.83	309	389	80	
WBS 4 HP and Safety	139	139	81	4,462	4,462	4,302	0	1.00	160	1.04	4,920	4,580	-341	
T410 HP Oversight	135	135	81	4,184	4,184	4,005	0	1.00	179	1.04	4,629	4,282	-347	
T420 Safety Oversight	4	4	0	278	278	297	0	1.00	-18	.94	291	298	6	
WBS 5 R&D	135	234	130	4,040	3,989	2,964	-51	.99	1,025	1.35	4,906	3,302	-1,603	
T510 R&D Support	5	35	19	838	838	824	0	1.00	14	1.02	962	871	-90	
T520 Containers & Misc Supplies	7	2	8	539	0	619	-539	.00	-619	.00	564	630	66	
T530 Waste Transportation & Disposal	217	197	99	2,655	3,144	1,511	489	1.18	1,633	2.08	3,373	1,794	-1,579	
T540 Mixed Waste	0	0	3	7	7	10	0	1.00	-3	.73	7	7	0	
Subtotal	985	985	867	35,500	34,801	33,582	-698	.98	1,219	1.04	38,256	36,258	-1,997	
CONTINGENCY											2,039	0	-2,039	
Management Reserve											0	631	631	
TOTAL PROJECT											40,295	36,889	-3,406	
				PLAN		ACTUAL								
Design % complete				94.6%		92.5% (WBS 1)								
Construction % complete				97.2%		92.8% (JOBS T215, T220, T240 & T241)								
Total % complete				92.8%		91.0%								

Example "N.4"
Actual PCS
report package
submitted to DOE
for the TFTR D&D
Project (4/5)

PAGE 1

Princeton University Plasma Physics Laboratory Controllers Office
 Budget System Rates Base Year FY03 Printed: 02/21/03

	FY03 KD/Hr	FY04 KD/Hr	FY05 KD/Hr
DIRECT OVERTIME	.04300	.04300	.04300
TECH CTR OVERTIME	.04300	.04300	.04300

The above rates are valid in the PMS 82 cards only.
 PAGE

Princeton University Plasma Physics Laboratory Controllers Office
 Budget System Rates Base Year FY03 Printed: 02/21/03

	A Dv SFO	Staff Name		FY03 KD/FTE	FY03 KD/MTH	FY03 DOLL/HR	Hours per/Yr	TC Prod Time %	Revised YY-MM-DD
PPPL Tech Centers									
EA MECHANICAL ENG	EA CB	SEC/CLER BI-WKLY		57.276	4.7730	33.1765	1726.4	.8300	02-12-09
	EA DM	DRAFTING MONTHLY		89.375	7.4480	51.7699	1726.4	.8300	02-12-09
	EA DS	DRAFTING SUB-CTR		113.967	9.4973	54.7920	2080.0	1.0000	02-12-09
	EA EM	ENGR/SCI MONTHLY		136.514	11.3762	79.0745	1726.4	.8300	02-12-09
	EA TH	LAB+SHOP HOURLY		34.476	2.8730	16.5750	2080.0	1.0000	01-07
	EA THB	LAB+SHOP HOURLY		26.299	2.1916	12.6437	2080.0	1.0000	02-12-09
EC COMP SYS DIV	EC AM	ADMIN MONTHLY		109.263	9.1052	63.2895	1726.4	.8300	02-12-09
	EC EH	ENGR/SCI HOURLY		114.920	9.5767	55.2500	2080.0	1.0000	02-12-09
	EC EM	ENGR/SCI MONTHLY		126.807	10.5672	73.4517	1726.4	.8300	02-12-09
	EC SM	SR LAB MONTHLY		75.866	6.3222	43.9448	1726.4	.8300	02-12-09
	EC TB	LAB+SHOP BI-WKLY		60.501	5.0417	35.0446	1726.4	.8300	02-12-09
	EC TH	LAB+SHOP HOURLY		36.774	3.0645	17.6800	2080.0	1.0000	02-12-09
EE ELECTRICAL ENG	EE AM	ADMIN MONTHLY		71.595	5.9662	41.4707	1726.4	.8300	02-12-09
	EE EM	ENGR/SCI MONTHLY		133.867	11.1556	77.5410	1726.4	.8300	02-12-09
	EE SM	SR LAB MONTHLY		95.414	7.9512	55.2679	1726.4	.8300	02-12-09
	EE TB	LAB+SHOP BI-WKLY		67.278	5.6065	38.9700	1726.4	.8300	02-12-09
	EE TH	LAB+SHOP HOURLY		34.476	2.8730	16.5750	2080.0	1.0000	03-01-13
EM FAB,OPS &MAINT	EM EC	ENGR/SCI CONTRACT		228.800	19.0667	*****	2080.0	1.0000	02-12-09
	EM EH	ENGR/SCI HOURLY		78.146	6.5121	37.5700	2080.0	1.0000	02-12-09

Example "0" ☐

Average PPPL ☐

Labor Rates by

skill. Used for ☐

both ☐

budgeting and

costing.

1 PAGE 1

Budget System Cost Center Allocation Map

Year 03 Printed: 02/21/03

-----	--- ALLOCATE TO ---	--- ALLOCATE TO ---	--- ALLOCATE TO ---
CC WKPG	CC WKPG JOB PCT	CC WKPG JOB PCT	CC WKPG JOB PCT

5111 ****	1030 ---- *NUL .149	1205 ---- *NUL .066	1215 ---- *NUL .042
1220 ---- *NUL .028	1313 ---- *NUL .147	1815 ---- *NUL .051	
2110 ---- *NUL .038	2130 ---- *NUL .130	4501 ---- *NUL .144	
4502 ---- *NUL .056	4503 ---- *NUL .043	7336 ---- *NUL .016	
7530 ---- *NUL .011	7534 ---- *NUL .030	7549 ---- *NUL .049	
Total Allocation Percent: 1.000			

5141 ****	5322 ---- *NUL .200	5323 ---- *NUL .350	5324 ---- *NUL .450
5326 ---- *NUL .140			
Total Allocation Percent: 1.000			

5408 ****	1030 ---- *NUL .280	1220 ---- *NUL .100	2110 ---- *NUL .020
2130 ---- *NUL .420	7530 ---- *NUL .100		
Total Allocation Percent: 1.000			

5424 ****	1020 ---- C300 .062	1020 ---- C310 .010	1020 ---- C350 .010
1022 ---- *NUL .007	1030 ---- *NUL .010	1050 ---- C100 .079	
1052 ---- C130 .001	1060 ---- C200 .052	1080 ---- *NUL .004	
1081 ---- *NUL .004	1083 ---- *NUL .004	1135 ---- *NUL .134	
1136 ---- *NUL .131	1150 ---- *NUL .003	1205 ---- *NUL .005	
1210 ---- *NUL .002	1215 ---- *NUL .005	1220 ---- *NUL .002	
1313 ---- *NUL .021	1808 8*** 8181 .016	1809 ---- *NUL .007	
1812 ---- *NUL .010	1815 ---- *NUL .004	1850 8*** 8998 .06	
2003 ---- *NUL .006	2102 ---- *NUL .004	2104 ---- *NUL .014	
2110 ---- *NUL .003	2130 ---- *NUL .011	3104 ---- *NUL .075	
3107 ---- *NUL .061	3120 ---- *NUL .011	3130 ---- *NUL .047	
3132 ---- *NUL .011	3141 ---- *NUL .009	3142 ---- *NUL .004	
4501 ---- *NUL .030	4502 ---- *NUL .006	4503 ---- *NUL .004	
6351 ---- *NUL .027	7301 ---- *NUL .005	7302 ---- *NUL .008	
7303 ---- *NUL .001	7335 ---- *NUL .017		
Total Allocation Percent: 1.000			

Example "Q" ☐

Allocation map ☐

used by PPPL to ☐

distribute ☐

budget and cost ☐

for directly ☐

allocated work

Example "P" ☐

PPPL COST ACCOUNTING OVERVIEW

Sample calculations of indirect cost ☐

distribution

NCSX				Labor Rates		Indirect Cost			
Project Plan & Estimate				PPPL Labor					
				AVG RATES=					
				<u>Total Salaries</u>					
				<u>Total Staff</u>					
				Mech Engineer					
				=					
				61.54 \$/hr					
				17.54 Benefits @28.5%					
				79.08 \$/hr					

Princeton University Plasma Physics Laboratory Controllers Office
 Bfa:JAN Closing CurMth:01 CurFYr:03 Frozen:02/01/03 00:12:09
 report BFADTL (Dollars) Printed:02/04/03 09.43.26

	Annual Budget	Cur Month Expend	Yr-to-date Budget	Yr-to-date Expend	Cur Year Encumb	Cur Year Reqs	Balance Remaining
CstCtr:1850 NCSX ADVANCED CONCEP							
1100 DIRECT LABOR & BENEFITS	16,100	2,445	5,367	7,441	14,053	0	-5,394
1200 RESEARCH LABOR & BENEFITS	451,200	26,067	150,400	143,972	0	0	307,228
1400 PF&A DIVISION LABOR & BENIFITS	191,800	13,726	63,933	69,578	0	0	122,222
2200 COMPUTER SYS DIV LABOR & BENE	12,700	0	4,233	0	0	0	12,700
2300 FAB,OPS & MAINT DIV LAB & BENS	932,200	44,043	310,733	163,130	0	0	769,070
2500 ELECTRICAL DIV LABOR & BENS	207,000	7,042	69,000	27,364	0	0	179,636
2600 MECHANICAL DIV LABOR & BENS	1,392,600	79,829	464,200	359,759	0	0	1,032,841
2700 TECH CENTER SCL	0	1,035	0	3,855	0	0	-3,855
3000 DIRECT OVERTIME & BENEFITS	0	0	0	203	0	0	-203
3100 TECH CENTER OVERTIME & BENEFIT	0	4,945	0	10,981	0	0	-10,981
3500 TRAVEL	18,500	2,352	6,167	4,832	0	0	13,668
3700 STOCKROOM WITHDRAWALS	1,500	1,106	500	2,781	0	0	-1,281
3800 CREDIT CARD EXPENDITURES MISC	0	0	0	182	0	0	-182
3900 OTHER EXPENSE	0	145	0	431	0	0	-431
4100 MATERIALS & SERVICES	2,115,100	32,926	705,033	48,434	8,000	1,402,691	655,975
4300 CREDIT CARD EXPENDITURES VARIO	0	6,299	0	12,973	0	0	-12,973
4800 OH EXEMPT PORTION OF S/CS	522,400	0	174,133	0	0	200,000	322,400
5200 RESEARCH BURDEN	31,584	1,825	10,528	10,078	0	0	21,506
5300 TECH CENTER BURDEN	325,595	17,633	108,531	73,917	0	0	251,678
5400 DIRECT ALLOCATIONS	65,811	4,428	21,937	20,603	0	1,668	43,540
6200 ONSITE G&A	2,496,886	140,777	832,295	613,984	9,626	1,142	1,872,134
6400 MHX G&A	677,312	12,906	225,771	20,540	2,560	448,861	205,350
6500 ICO G&A	167,168	0	55,723	0	0	64,000	103,168
8100 COST TRANSFERS	-30,000	0	-10,000	0	0	0	-30,000

*TOTAL CstCtr:1850

9,505,411 199,528 3,198,485 1,595,039 34,239 2,118,362 5,847,815

Example "R" 

Typical PPPL accounting report.

JOB	1406 - Mod. Coil Winding R&D-CHRZANOWSKI							
Sum of Hours			Month					
TASK ID	TASK DESCR	NAME	10/1/2002	11/1/2002	12/1/2002	1/1/2003	2/1/2003	3/1/2003
141-1-5	Oversee s/c test and write report	ZATZ				5	91	64
141-2-1	Develop VPI mold & impregnation techniques	CHRZANOWSKI	19	16	13	18	17	18
		KEARNS	95	79	62	91	83	87
		MACHINIST	165	137	108	158	144	151
		MEIGHAN	38	32	25	37	33	35
141-2-1.01	CTD consultant	SC			8	11	10	11
141-2-2	Receive inspect and VPI test	CHRZANOWSKI	19					
		KEARNS	61	19				
		MEIGHAN		76	24			
141-2-3	Perform conductor Keystone tests	CHRZANOWSKI				27	49	24
		KEARNS				77	140	70
		MEIGHAN				77	140	70
		RAFTOPOULOS				21	39	20
141-2-4	Perform VPI and winding testing	CHRZANOWSKI				7	29	30
		KEARNS				31	124	130
		MEIGHAN				31	124	130
141-2-5	Develop winding and VPI procedures for prototype	CHRZANOWSKI						
141-QPS-1	Wind 2nd Test Coil @ PPPL	CHRZANOWSKI				8		
		KEARNS						
		MEIGHAN						
141-QPS-2	VPI 2nd Test Coil	GIFFORD				24		
		KEARNS				24		
		MEIGHAN				8		
141-QPS-3	Wind (4) conductor Coil	KEARNS					16	
		MEIGHAN					40	
		KEARNS					40	
141-QPS-4	VPI (4) Conductor Coil	GIFFORD					24	
		KEARNS					24	
		MEIGHAN					8	
Grand Total			317	523	297	846	1451	1052

Example "S.1"

Typical labor loading report generated from the PCS.

Task/manpower loading for select job.

NAME	ORNL DESIGN							
Sum of Hours			Month					
JOB	TASK ID	TASK DESCR	Oct	Nov	Dec	Jan	Feb	Mar
1101 - Limiter Adv Cor	111-2-1	Interface control documents for vacuum vessel				2	19	20
1201 - Vacuum Vessel	121-1-02	Update Conceptual Design of Vac Vsl		106	86			
	121-1-1	CAD models and drawings of vessel dsn			10	115	105	58
	121-2-1	Interface control documents for in-vessel compon					4	11
	121-2-2	Interface control document for modular coil syst					6	17
	121-2-3	Interface control document for auxillary systems					6	17
	121-2-5	Interface control document for utilities					6	17
	122-1-1	Specify insulation and attachment			2	20	18	
	122-1-2	Interface and cost data input			2	20	18	
	123-1-1	Schematics and CAD models for vacuum vessel			2	20	18	
	123-1-3	Interface and cost data input			1	14	13	13
	124-1-1	CAD models and assembly drawings of support syst			4	40	36	
	124-1-4	Interface and cost data input			0	5	5	5
	125-1-1	Sensor specification and mechanical design						
	121-5-1	Develop Documentation (Vac Vessel Design)						
	121-5-2	Update CAD models drawing and preform spec		24	40	36		
1202 - Vacuum Vessel	121-6-1	CAD models and drawings of vessel final design						
1401 - Mod Coil Dsn -	140-2-1	Interface control documents for vacuum vessel in					8	8
	140-2-2	Interface control document for support structure					12	12
	140-2-3	Interface control document for support structure					12	12
	140-2-5	Interface control document for coil in area					12	12
	140-5-1	CAD models of modular coils design		102	96	140	128	134
	140-5-2	CAD drawings of all major parts and assemblies			6	140	127	127
	140-5-3	design review documentation PDR Prep						
	140-5-4	Procure STL models of modular coils				20	20	
	143-1-1	Sensor specification and mechanical design			8	2		
1403 - Mod. Coil Final	140-6-1	CAD models of modular coil assembly design						
	140-6-2	CAD drawings of all parts subassemblies interf						
	140-6-3	Final design review documentation prep						
Grand Total			15	267	257	614	594	471

Example "S.2"

Typical labor loading report

Generated from the PCS.

Job/task loading for select

name or resource skill.

Sum of Hours	Month												
NAME	10/1/2002	11/1/2002	12/1/2002	1/1/2003	2/1/2003	3/1/2003	4/1/2003	5/1/2003	6/1/2003	7/1/2003	8/1/2003	9/1/2003	Grand Total
JUN			2	46	42	29		23	35	37	35	30	279
AKERS	24	21	20	24	21	22	23	23	22	24	22	22	268
BENSON	16	14	15	16	14	14	15	15	14	16	14	14	177
BERRY	12	10	8	11	10	11	11	11	11	11	11	11	128
BISESTI		20	16	83	81	85	86	70	54	55	22	22	594
BLANCHARD						40							40
BROOKS	63	153	141	181	175	97	151	145	145	151	145	145	1692
BROWN	82	66	53	79	70	74	79	74	74	79	74	74	878
BUSH		29	23	33	53	53	25	24	24	25	1		290
CAMP				96									96
CARSON	1	16	24	37	63	64	89	114	100	84	47	47	686
CHYZANOWSKI	75	206	136	163	211	229	97	55	160	147	138	52	1669
COLE	115	139	109	159	145	150	35	34	129	135	129	66	1345
DAHLGREN	31	25	11	130	119	101		18	20	21	20	20	516
DUDEK	40	48	49	70	64	53	55	53	53	55	53	53	646
FAN	137	113	7	163	128	60		147	240	334	358	122	1809
FEDER	40	48	44	73	134	249	81	72	121	222	63	77	1224
FEDOVERHEAD	0	0	0	0	0	0	0	0	0	0	0	0	0
FENSTERMACH	7	6	5	7	6	7	7	7	7	7	7	7	80
FIELD TECHS					91	152	46						289
FIELDTECHTB		61	19										80
FOM ENGR					3	7	3						13
FOM TECHS T		346	294	431	517	477	138	131	131	138	6		2609
FREDRICKSON	33	42	46	33	29	30	32	30	30	32	30	30	397
GETTLEFINGE		46	34	55	104	249	43		113	121	138	15	918
GIBILISCO	7	15	12	18	46	47	61	83	83	65	30	30	497
GIFFORD				167	308	179	114	109	109	5			991
GORANSON	15	93	106	393	387	335	94	87	81	84	109	93	1877
GROSSMAN SC	3	2	2	3	3	3	3	3	3	3	3	3	34
HAMPTON	77	64	51	73	67	71	73	71	71	73	71	71	833
HBUSH					41	39							80
HEITZENROED	116	88	30	16	50	54	57	54	108	87	72	228	960
HUDSON	41	34	27	40	36	38	40	38	38	40	38	38	448
JOHNSON	25	9	60	29	41	5	16	16	16	16	7	0	383
JONES	44	114	10	10	15	10			24	24	24	8	842
KALISH	17	9	10	10	7	18	65	70	166	204	202	133	1441
KEARNS	95	140	81	271	43	320	171	163	163	8			1855
KU	95	78	62	90	83	86	90	86	86	90	86	86	1018
KUGEL	25	20	16	24	21	22	24	22	22	24	22	22	264
LAZARUS	72	65	64	71	62	66	69	68	66	71	66	27	767
LYON	48	4	17	4	4	16	16	14	14	14	14	14	174
MACHINIST	165	3	2	2	2	45	16	10	73	73	73	73	533
MAJESKI	25	1	24	2	2	2	4	1	23	2	2	13	85
MARSALA					12	13	14	13	13	14	1		79
MECH DESIGN		10	8	70	170	330	93	71	176	206	110	22	1266
MEIGHAN	38	124	61	171	322	252	154	147	134	6			1409
MIKKELSEN	17	14	11	16	14	15	16	15	15	16	15	15	179
MIODUSZEWSK	25	16	12	12	12	10	10	10	10	10	10	10	121
MORRIS	32	13	2	104	104	122	10	10	10	10	10	10	511
NBI TECH	12	10	5	5	5	5	5	5	5	5	5	5	82
NEILSON	149	123	97	143	130	137	143	137	137	143	137	137	1613
NELSON	101	84	64	50	151	159	107	74	71	75	103	199	1238
NEUMEYER				101	91	59	21		14	14	23	5	328
OLIARO		12	17	15	16	17	16	16	16	17	16	16	173
OWEN	17	4	1	1	1	6	6	15	15	16	1		79
PARSELLS						54	5	5	5	5	5	5	130
PAUL	168	17	7	2	6	6	6	6	6	6	6	6	61
PERRY		32	25	37	34	35	37	35	35	37	35	35	377
POMPHREY	41	34	27	40	36	38	40	38	38	40	38	38	448
PROVOST				56	51	53							160
RAFTOPOULOS	31	147	116	165	190	165	25	24	24	25	1		913
RAKI		7	5	61	100	50	47	41	39	40	7	7	404
REIERSEN	179	148	138	169	89	94	99	94	94	99	94	94	1391
REIMAN	33	27	22	32	29	30	32	30	30	32	30	30	357
ROSSI								5	20	16			41
RUSHINSKI		72	57	91	230	110	18	126	165	201	204	48	1322
SC			8	25	50	53	154	152	152	176	244	228	1242
SCHMIDT	49	41	32	48	43	46	48	46	46	48	46	46	539
SCHNEIDER					12	13	14	13	13	14	1		80
SIMMONS	185	154	110	126	78	82	86	82	82	86	82	82	1235
SPONG	25	20	16	24	22	23	24	23	23	24	23	23	270
STEVENSON		16	12	18	18	18	18	18	18	18	18	18	190
STOCKROOM		0	0	0	0	0	0	0	0	0	0	0	0
STRATTON	17	70	84	30	37	31	27	14	13	22	7	0	352
STRYKOWSKY	82	68	53	78	71	75	78	75	75	78	75	75	883
TAKAHASHI		14	16	47	61	22		79	76	38			353
VANKIRK		20	16	100	122	90	86	70	54	55	22	22	657
WILLIAMSON	190	267	215	215	316	444	115	118	154	167	171	259	2631
YAGER					30	30	30	30	30	30	30	30	240
ZARNSTORFF	112	91	72	107	96	102	107	102	102	107	102	102	1202
ZATZ		48	40	106	260	296	22	56	74	77	74	66	1119
ORNL DESIGN	15	267	257	614	594	471	38	226	228	453	435	305	3903
Grand Total	3064	4991	3953	6939	8270	8120	3956	4239	5048	5217	4325	3583	61705

Example "S.3"

Typical labor loading report

generated from the PCS.

Summary loading by name.

Example "T"

Critical path schedule

showing tasks and linkages.

This plot shows the

Vacuum Vessel and Modular Coil integrated schedule.