

# NCSX Project Team Meeting: July 30, 2008



- Safety Minute
- Interactions with DOE
- 3-week look-ahead



# NCSX - Project Status



- Great praise coming from US and abroad on the completion of the first half-period assembly and VPI of the final modular coil!
- Monthly Integrated Project Team meeting held yesterday with Office of Fusion Energy, and Dan Lehman's Office, and the Princeton Site Office.
  - Engineering change proposal & authorization of closeout work
  - Anticipated budget carryover into FY09
  - Closeout contingency management
  - Closeout report
- July costs to be sent to Job Managers later this week in preparation for monthly status meeting next week.
- W7-X leadership visiting PPPL October 6-7.

Team Mtg July 30, 2008

# NCSX Project Office will be responsible for preparing and submitting the Project Closeout Report



7/29/08 DRAFT

*National Compact Stellarator Experiment Project Closeout Report*

## CONTENTS

ACRONYMS .....	v
EXECUTIVE SUMMARY .....	vii
1. INTRODUCTION .....	1
2. PROJECT PURPOSE & SCOPE .....	1
3. PROJECT HISTORY .....	3
4. PROJECT DESCRIPTION & STATUS AT CLOSEOUT .....	5
4.1 Stellarator Core.....	5
Vacuum Vessel System .....	5
Conventional Coils .....	7
Modular Coils.....	10
Conventional Coil Structures .....	13
Coil Services.....	14
Cryostat & Base Structure .....	15
Field Period Assembly .....	17
4.2 Auxiliary Systems .....	19
4.3 Diagnostics .....	20
4.4 Electrical Power Systems .....	20
4.5 Central Instrumentation, Controls, and Data Acquisition .....	20
4.6 Facility Systems .....	22
4.7 Test Cell Preparation & Machine Assembly.....	22
4.8 Technical Management & Support.....	23
Project Physics.....	23
Project Engineering .....	23
System Engineering.....	23
Design Integration .....	24
System analysis / Technical Assurance.....	24

iii

7/29/08 DRAFT

*National Compact Stellarator Experiment Project Closeout Report*

Dimensional Control Coordination .....	24
Plant Design.....	24
Integrated System Testing .....	25
4.9 Summary of Project Status at Closeout.....	25
5. PROJECT MANAGEMENT .....	27
6. COST & SCHEDULE PERFORMANCE .....	28
6.1 Cost & Schedule of Work Accomplished .....	28
6.2 Cost & Schedule ETC for Remaining Work .....	31
8. KEY LESSONS LEARNED.....	34
8.1 DOE Perspective .....	34
8.2 Contractor Perspective .....	34
9. REFERENCE DOCUMENTS .....	39
APPENDICES:.....	41
A. PROJECT CHRONOLOGY .....	41
B. BASELINE PROJECT PERFORMANCE OBJECTIVES.....	42
C. FINAL COSTS BY WBS LEVEL 2.....	43
D. COST ESTIMATE HISTORY.....	44
E. RISK MANAGEMENT .....	53
F. CONTINGENCY USE .....	61
G. ACQUISITION CONTRACT STATUS.....	61
H. STAFFING.....	61
I. EXTERNAL REVIEW LIST.....	61
J. PROJECT TERMINATION & CLOSEOUT COMPLETION DOCUMENTATION .....	62

iv

Team Mtg July 30, 2008