# LIFT PROCEDURE

Procedure Number: D-L-NCSX-983-00

TITLE: Modular Coil Winding Form Lift Procedure

Note: LIFT DATA SHEETS NEEDED TO PERFORM THIS LIFT

PREPARED BY: \_\_\_\_\_

James H. Chrzanowski- Mod Coil ATI

Larry Dudek- Modular Coil RLM **BRANCH/DIVISION HEAD:** 

PIC: \_\_\_\_\_\_ James H. Chrzanowski- Modular Coil ATI

LIFT MANAGER: \_\_\_\_\_

Michael Viola- NCSX Lift Engineer

PROCEDURE INCLUDES ALL ATTACHMENTS

#### 1.0 **INTRODUCTION:**

- 1.1 This procedure describes the necessary equipment and methods to follow in lifting a Modular Coil Winding Form.
- This procedure shall be used for handling any of the (3) modular coil types 1.2 (A, B and C).
- 1.3 This procedure shall be used for handling the bare winding forms prior to being mounted in a support ring and/or the completed coil after the modular coil has been removed from the support ring.
- 1.4 These tables identify the weights of the three coil types prior to and after winding operations.

Table 1- weight of Empty winding Form		
Casting Type	Weight (lbs)	
Α	4985	
В	4940	
С	5080	

Table 1-	Weight	of Empty	Winding	Form
----------	--------	----------	---------	------

Table 2-	Weight of	Completed	Modular Coil

Casting Type	Weight (lbs.)
Α	6130
В	6050
С	6100

- 1.5 This lift has been classified as a Critical lift because of the cost and impact to the NCSX schedule if damaged.
- 1.6 This lift procedure shall used in conjunction with procedures [reference]: D-NCSX-MCF-001- Modular Coil Winding Form Preparation Activities D-NCSX-MCF-004- Modular Coil Post VPI Activities

#### 2.0 **PREREQUISITES:**

- 2.1 PIC will attest on the Lift Data Sheet that any installation, disassembly, or removal procedures required to allow the equipment to be moved have been completed.
- 2.2 PPPL Lift Manager and QC shall be notified in advance of a critical lift.

- 2.3 No Critical Lift may be commenced without the presence of a PPPL Lift Engineer or his designee.
- 2.4 The lift must be made in accordance with ENG-021 Hoisting and Rigging Program.

### 3.0 **PRECAUTIONS:**

- 3.1 The area where lift is being made shall be properly secured so that personnel other than the lift team are allowed access.
- 3.2 All personnel involved in this procedure shall wear hard hats.
- 3.3 All rigging shall be inspected by a qualified rigging specialist (QRS).
- 3.4 The crane operator shall be Critical Lift certified.
- 3.5 Protection for the slings and equipment from sharp edges will be provided.

#### 4.0 PROCEDURE FIELD CHANGES

Procedure field change can be made on site if approved by the PPPL Lift Engineer by working up or using a new Lift Data Sheet.

#### 5.0 LIFT DATA SHEET INSTRUCTIONS

The attached Lift data sheet provides the specification for the hoisting and rigging aspects of the lift and shall be initiated by the Cognizant engineer.

### 6.0 **PROCEDURE:**

- 6.1 Use the lifting arrangement identified on the attached Lift Data Sheet to connect the modular coil winding form to the overhead crane.
- 6.2 The PIC shall identify the coil being transferred.

Coil ID being transferred: \_\_\_\_\_

- 6.3 Slowly lift the modular coil winding form or completed modular coil, and transport to the desired location. (Extreme care must be taken around the cooling lines and coil terminals on the finished coil.)
- 6.4 Lower the modular coil into its final position and remove all lift slings, shackles and chain falls.
- 6.5 The modular coil lift and transfer is complete. Attached copy of completed/signed Lift Data Sheet to back of procedure.

LIFT TITLE:	Effective Date:	Initiated:	Prepared by:
Lifting the Modular Coll winding Form		COG. ENG. / PHYS.	QRS
LIFT PROCEDURE NO. <u>D</u> -L-NCSX-98	3 Repetitive Lift Expiration Date:	Appro	oved:
AREA: NCSX Coil Manufacturing Facility	y	LIFT MA	NAGER
DISASSEMBLY PROCESS COMPLET	ED	PIC:	
PROCEDURE PREREQUISITES COM	PLETED	QC:	
(1) 12 ft. slings vertical capacity 8,400 lbs each [Yellow] (3) 10 ft. slings choked capacity 4200 lbs each [Green] DESCRIPTION: WEIGHT: <u>6200 Lbs. (r</u> Sketch of rigging shall include: Crane Cap Sketch of equipment shall include: Dimensi	max.) DETERMINE acity, Hook Load, All Rigg	(2) 4 ft. sling capacity 8,40 [Yellow] (2) Chain 2-ton cap (5) Shackle each (5) Shackle each D BY: <u>Calculations</u> ring, Lift Height, Flight Pla vable Tilt	is vertical DO lbs each n-falls pacity each es ~ 6.5 tons Coil No.
(print)	KIGGING I	LEAN (PIIII)	
APPROVED:	D		FT ENGINEER
(Rigged per sl	(Equipment	ready to lift) (Oualification	on/inspection complete)
PERFORM LIFT	PERFORM LIFT PE	ERFORM LIFT	
Equipment is secure and rigging may be represented by the secure and represented by the secure and represented by the secure and rigging may be represented	moved: PIC:	Date Perform PPPL OPERATIONS CE	ned: