



NCSX PCS Reports

Performance Through

August 1, 2003



Ron Strykowski

To: neilson@pppl.gov; lyonjf@ornl.gov; reiersen@pppl.gov; nelsonbe@ornl.gov; jschmidt@pppl.gov
Cc: bsimmons@pppl.gov; goransonpl@y12.doe.gov; williamsonde@ornl.gov; mviola@pppl.gov; jchrzano@pppl.gov; pheitzen@pppl.gov; djohnson@pppl.gov; sramakrishnan@pppl.gov; eperry@pppl.gov; ldudek@pppl.gov; goliaro@pppl.gov; ggettelfinger@pppl.gov; tstevenson@pppl.gov; mzarnstorff@pppl.gov
Subject: NCSX July Status Results

Folks, Attached are the August 1st NCSX Project cost performance reports with accompanying analysis.




In summary;
Project cost will likely underun this FY driven by the slippage of final design tasks as well as late release of prototype fabrication (4 vendors).

	Budget (incl carryover)	Cost thru July
PPPL		
MIE	6,879	2,694
ACD	2,757	2,696
Total	9,635	5,390
ORNL		
MIE	1,320	539
ACD	790	569
Total	2,110	1,109
Total Project		
MIE	8,199	3,233
ACD	3,547	3,265
Total	11,745	6,499

Schedule slippages evident in the key stellarator core design and R&D tasks now extend into September which could impact the final documentation, reviews and PDR preparation tasks. See the enclosed schedule analysis and schedule barcharts for details.

Please let me know of any corrections or misinterpretations.
Thanks, Ron

NCSX PPPL & ORNL ACD/MIE FY 2003 Cost Performance



PrincetonUniversity Plasma Physics Laboratory
PPPL COST PERFORMANCE REPORT WORKBREAKDOWN STRUCTURE

NCSX

**** Fiscal Year 03 only (Adv Concep Dsn and MIE)****

JULY FY03

	JUNE and JULY CUM							CUMULATIVE TO DATE (from 10/1/02)							FY03 Budget Baseline
	Budgeted Cost			VARIANCES				Budgeted Cost			YTD VARIANCES				
	BCWS	BCWP	ACWP	SV	SPI	CV	CPI	BCWS	BCWP	ACWP	Sch Var	SPI	Cst Var	CPI	
PPPL and ORNL	\$K							\$K							\$K
Advanced Conceptual Design															
1 - Stellarator Core Systems	####	####	####	-487	0.67	-76	0.93	4,356	3,869	3,944	-487	.89	-76	.98	6,444
11 In-Vessel Components	7	1						7	2	0	-5	.23	1	26.38	19
1101 - Limiter Advanced Concep	7	1		-5				7	2	0	-5	.23	1	26.38	19
1102 - Limiter Prelim & Final Desi															
12 Vacuum Vessel Systems	302	208	314	-95	0.69	-106	0.66	680	585	692	-95	.86	-106	.85	1,369
1201 - Vacuum Vessel Dsn	86	50	142	-36	0.58	-92	0.35	379	343	435	-36	.91	-92	.79	464
1202 - Vacuum Vessel R&D	216	157	172	-59	0.73	-15	0.91	301	242	257	-59	.80	-15	.94	905
1203 - Vacuum Vessel Final Dsn															
13 Conventional Coils	100	31	32	-70	0.31	-1	0.97	160	90	91	-70	.56	-1	.99	288
1301 - Conventional Coils Design	100	31	32	-70	0.31	-1	0.97	160	90	91	-70	.56	-1	.99	288
14 Modular Coils	864	666	656	-198	0.77	10	1.01	2,977	2,780	2,770	-198	.93	10	1.00	3,910
1401 - Mod. Coil Design (casting)	53	43	36	-9	0.82	7	1.20	311	302	295	-9	.97	7	1.02	379
1402 - Mod.Coil Analyses	110	59	59	-51	0.54	1	1.01	354	303	302	-51	.86	1	1.00	398
1403 - Mod. Coil Final Design															
1404 - Mod. Coil Winding Form R&D	309	237	169	-72	0.77	67	1.40	576	504	437	-72	.87	67	1.15	1,013
1405 - Mod. Coil Winding R&D Pre	5	0	0	-5	0.00	0	-2.33	661	656	656	-5	.99	0	1.00	661
1406 - Mod. Coil Winding R&D	318	279	333	-40	0.88	-54	0.84	735	695	749	-40	.95	-54	.93	907
1407 - Mod. Coil Winding Facility	69	48	49	-21	0.70	-1	0.97	341	320	321	-21	.94	-1	1.00	553
1408 -Mod. Coil Prototype Coil Wir			10							10			-10		
1501 - Structures Design	15	0		-15	0.00	0		33	18	18	-15	.55	0	1.00	44
1601 - Coil Services Design	14	5		-9	0.37	5		14	5		-9	.37	5		29
1701 - Cryostat & Base Support St	7	3	1	-4	0.47	2	2.50	15	11	9	-4	.75	2	1.21	148
1801 - Field Period Assembly Des	35	0	3	-35	0.00	-3	0.02	44	9	12	-35	.21	-3	.78	101
1901 - Stellarator Core Managemen	145	88	72	-58	0.60	16	1.22	425	368	352	-58	.86	16	1.04	537
2 - Plasma Heating, Fueling & Va	60	74	41	15	1.24	33	1.79	334	349	316	15	1.04	33	1.10	370
2001 - VPS,Gas & Cond sys Desi	12	13	7	1	1.08	7	2.02	59	60	54	1	1.02	7	1.13	71
2501 - Neutral Beam Refurbishmen	47	61	35	14	1.29	26	1.75	275	288	262	14	1.05	26	1.10	298
3 - Diagnostics	56	29	46	-27	0.52	-17	0.63	247	220	236	-27	.89	-17	.93	302
3901 - Diagnostics systems Integra	56	29	46	-27	0.52	-17	0.63	247	220	236	-27	.89	-17	.93	302
4 - Electrical Power Systems	45	45	53	-1	0.99	-8	0.85	77	77	85	-1	.99	-8	.91	123
4301 - Electrical Dsn DC SystemsV	2	2	2	0	0.99	0	0.95	7	7	7	0	1.00	0	.98	7
4401 - Electrical Dsn Control & Pro															
4501 - Electr System Design & Inte	39	39	50	0	1.00	-11	0.78	66	66	77	0	1.00	-11	.85	104
4601 - FCPC Bldg Modifications	4	4	0					4	4	0	-1	.87	3	20.00	12
5 - Central I&C Systems	6	6		0	1.01	6		9	9	4	0	1.00	6	2.49	15
5801 - Central I&C Integration & O	6	6		0	1.01	6		9	9	4	0	1.00	6	2.49	15
6 - Facility Systems								29	29	29	0	1.00	0	1.00	29
6501 - Facility Systems Integration								29	29	29	0	1.00	0	1.00	29
7 - Test Cell Preparation and Ma	214	186	77	-28	0.87	110	2.43	242	214	104	-28	.88	110	2.05	335
7101 - Shield Wall Modifications D	30	14	13	-16	0.48	1	1.09	35	20	19	-16	.56	1	1.06	53
7401 - TC Prep & Mach Assy Plan	184	172	63	-12	0.93	109	2.71	207	195	86	-12	.94	109	2.26	282
8 - Project Oversight and Suppo	412	412	351		1.00	61	1.18	1,842	1,842	1,780		1.00	61	1.03	2,244
8101 - Project Management and Control	153	153	116	1.00	37	1.32		654	654	617	1.00	37	1.06		804
8102 - Project Management and Co	115	115	73	1.00	43	1.59		456	456	413	1.00	43	1.10		568
8102 - NCSX MIE Management O	23	23	17	1.00	6	1.33		107	107	102	1.00	6	1.06		130
8998 - Allocations	15	15	26	1.00	-11	0.57		91	91	102	1.00	-11	.89		106
8202 - Engineering	184	184	146	1.00	39	1.27		747	747	708	1.00	39	1.05		927
8202 - Engineering Mgmt & Sys E	94	94	84	1.00	10	1.12		463	463	453	1.00	10	1.02		555
8203 - Design Integration	63	63	53	1.00	9	1.18		226	226	217	1.00	9	1.04		288
8204 - Systems Analysis	28	28	8	1.00	19	3.28		57	57	38	1.00	19	1.51		84
8401 - Project Physics	74	74	89	1.00	-15	0.84		441	441	455	1.00	-15	.97		514
8401 - Project Physcis	57	57	88	1.00	-31	0.64		387	387	418	1.00	-31	.93		442
8402 - Project Physics MIE ORNL	18	18	1	1.00	17	15.19		54	54	37	1.00	17	1.44		71
Subtotal	2,282	1,754	1,645	-528	0.77	109	1.07	7,136	6,608	6,499	-528	.93	109	1.02	9,862
Contingency															
Management Reserve															
TOTAL PPPL/ORNL	1,884														
Funding	11,746														
Financial Plan BA															
FY02 Carryover	11,057														
Rate Adjustment setaside	445														
ERWM Allocation Increment]	244														
TOTAL PPPL/ORNL FUNDING	11,746														

NCSX August 1st Cost Performance Analysis

Performance Data for the period June and July only

Vacuum Vessel Design

Job 1201

Paul Goranson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
86	50	142	-36	0.58	-92	0.35

Task Numbers

Design of closure joint, shell & port geometry and supports 1 month behind now (forecasting mid August).

thru170

VV Interfaces forecasting 1 month late (forecasting mid September)

1201-210 thru280

Models and drawings for PDR forecasting 1 1/2 weeks late (mid September)

1201-290 thru 300

Design basis analyses forecasting 1 1/2 month late. (mid September)

1201-305 thru345

NOTE: JOULE MILESTONE #1 BASELINE DATE DECEMBER 2003. 4 1/2 months float remain.

1404-109.J

Vacuum Vessel R&D program

Job 1202

Mike Viola

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
216	157	172	-59	0.73	-15	0.91

Release of vendors to begin prototype fabrication slipped 3 weeks.

1202-050 thru 320

Forecast release 8/15/03

Conventional Coils Design

Job 1301

Mike Viola

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
100	31	32	-69	0.31	-1	0.97

Decoupled from the October PDR. Conventional Coil PDR now planned for December 03.

"conv Coils prel Dsn tasks all

Tasks on track for this pdr albeit behind current target schedule (approx 2 months float remaining).

Proj VV/MCC Prel Dsn Rvw tasks all

Update of conceptual design cost, schedule, & tech documentation still critical for the October PDR however.

Modular Coil Design and analyses

Jobs 1401, 1402

Dave Williamson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
163	102	95	-61	0.63	7	1.07

"Wing" design and prototype dwgs 1 month behind. Forecasting 8/22.

1401-270 & 280

Design basis analyses 1 1/2 month behind (forecasting early September)

1402-400 thru 418

Modular Coil Prototype

Job 1404

Phil Heitzenroeder

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
309	237	169	-72	0.77	68	1.40

Difficulty in finalizing the casting design and fab spec. with respect to the "wings" has delayed a prototype FDR

1404-060 thru 109

from 7/8 until early Sept. Earliest release for fabrication forecast for September 24th.

NOTE: JOULE MILESTONE #1 BASELINE DATE DECEMBER 2003. 3 months float remain.

1404-109.J

Modular coil in-house winding R&D activities

1406, and 1407

Jim Chrzanowski

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
387	327	382	-60	0.84	-55	0.86

Original scope keystoneing tasks completed however additional new conductor testing planned to carry into 1st quarter fy04.

1406-000 thru 011

Twisted racetrack coil now forecasted into Jan 04 (5 month slip). Decision to build test stand for this coil awaiting firm schedule.

1406-013 thru 017

Racetrack coil testing slipped 1 month to Sept 2nd.

1406-033 thru045

Winding facility tooling design and procurements behind 1 month.

1407-003 thru 013

Stellarator Core Structure

Jobs 1501

Phil heitzenroeder

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
15	0	0	-15	0.00	0	

Updates to the CDR design 1 month late. No forecast available.

1501-100 thru 115

Field Period Assy

Jobs 1801

ORNL

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
35	0	3	-35	0.00	-3	

Updates to the CDR design 2 month late. No ORNL cost to date

2

Stellarator Core Management & Integration

Job 1901

Brad Nelson

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
145	88	72	-57	0.61	16	1.22

cost, schedule and design review documentation

191-1-1,1-2

conventional coil & stellarator core PDR pre task deferred to FY04

191-1-4, 1-2

Test Cell prep and machine assy

Jobs 7101 & 7401

Erik Perry

BCWS	BCWP	ACWP	Sched Vari.	SPI	Cost Vari.	CPI
214	186	77	-28	0.87	109	2.42

final Design of shield wall 3 weeks late. No significant impact

Job 7101 task
613.005

platform fab and control room floor task late but not schedule critical.

Job 7401 task
711A.040 & 050

<u>NCSX/QPS BUDGET STATUS</u>									
	Funding BA	Jan Fin Plan	May fin plan	July Fin Plan	Aug Fin Plan	Current Funding	Budget (incl carryover & rate adj)	Cost Thru JULY	FORECAST BO
<u>PPPL</u>									
MIE	7,667	(1,130)		160	(120)	6,577	6,879	2,694	5,635
	-						-		
ACD	1,400	970				2,370	2,757	2,696	2,696
Res Prep	416	130	(86)			460	471	340	410
QPS	260			(160)		100	143	79	99
Total	9,743	(30)	(86)	-	(120)	9,507	10,250	5,809	8,840
<u>ORNL</u>									
MIE	1,200				120	1,320	1,320	539	969
MIE Management Reserve	-					-		-	
ACD	790					790	790	569	569
Res Prep	260			(160)		100	100	144	171
Total	2,250					2,210	2,210	1,253	1,709

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
1 - Stellarator Core Systems																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			</

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																	
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S						
1201-325	Calc disruption loads	16JUN03*	16JUN03A	20JUN03	15SEP03	-4	75	0.00	0.00	0.00																						
1201-335	Calc VV stresses&bucking FOS & shell thickness	23JUN03	23JUN03A	11AUG03	15SEP03	-4	75	0.00	0.00	0.00																						
1201-345	Calc displacement from asymmetric press on ports	15JUL03*	15JUL03A	21JUL03	15SEP03	-4	75	0.00	0.00	0.00																						
PDR/EIR Preparations																																
1201-355	Update Cost/sched estimate	13AUG03*	13AUG03*	26AUG03	26AUG03	3		0.00	0.00	0.00																						
1201-365	Internal review of tech approach & c&s estimates	27AUG03	28AUG03	27AUG03	28AUG03	2		0.00	0.00	0.00																						
1201-375	Document basis of cost/sched estimate	28AUG03	29AUG03	04SEP03	05SEP03	2		0.00	0.00	0.00																						
1201-380	Prepare contribution to Prelim Dsn Report	05SEP03	19SEP03	11SEP03	25SEP03	-7		0.00	0.00	0.00																						
1201-390	Prepare PDR presentations	12SEP03	26SEP03	18SEP03	02OCT03	-7		0.00	0.00	0.00																						
1201-470	Dry Runs	19SEP03	03OCT03	25SEP03	09OCT03	-7		0.00	0.00	0.00																						
1201-480	Revise PDR materials	26SEP03	10OCT03	02OCT03	16OCT03	-7		0.00	0.00	0.00																						
1201-500	WBS 12 & 14 PDR			07OCT03*	16OCT03*	-7		0.00	0.00	0.00																						
Subtotal		01APR03A	01APR03A	07OCT03	16OCT03	2,292		161,845.38	283,072.70	-36,860.33																						
Job: 1202 - Vacuum Vessel R&D - VIOLA																																
YTD (Oct - May)																																
1202-002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	60.00	60.00	0.00																						
1202-003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	27,250.00	27,250.00	0.00																						
VV Subcontractor Oversight																																
1202-050	Oversight & contract management	02JUN03	02JUN03A	30SEP03	30SEP03	2,304	LOE	27,863.19	55,065.60	6.48																						
1202-100	Update PVVS spec, review & approve	11JUN03*	11JUN03A	25JUN03	08JUL03A		100	0.00	0.00	0.00																						
1202-105	Review PVVS dwgs. Relase @ final dsn level	11JUN03*	11JUN03A	25JUN03	08JUL03A		100	0.00	0.00	0.00																						
1202-110	Determine potential cost savings f/reusable dies	11JUN03*	11JUN03A	25JUN03	25JUN03A		100	0.00	0.00	0.00																						
1202-115	PVVS FDR prep	10JUN03*	10JUN03A	17JUN03	07JUL03A		100	0.00	0.00	0.00																						
1202-120	PVVS FDR	01JUL03*	08JUL03A	01JUL03	08JUL03A		100	0.00	0.00	0.00																						
1202-123	Review on suppliers MIT/QA plans f/PVVS	09JUL03*	18JUL03A	09JUL03	13AUG03	91	90	0.00	0.00	0.00																						
Major Tool Subcontract (S04344F)																																
1202-303	MT-Issue VVSA MIT/QA plans and C&S Est (3.1)	02JUN03	02JUN03A	06JUN03	13JUN03A		100	18,744.00	18,744.00	0.00																						
1202-305	MT-Issue Draft MIT/QA plan (3.2.1)	13JUN03*	13JUN03A	03JUL03	27JUN03A		100	10,982.40	10,982.40	0.00																						
1202-310	MT-Incorp Comments & Reissue MIT/QA Plan (3.2.1)	10JUL03	10JUL03A	17JUL03	17JUL03A		100	0.00	0.00	0.00																						
1202-315	Fiinalize SOW/contract & Release MT for PVVS Fab	18JUL03	18JUL03A	24JUL03				0.00	0.00	0.00																						
1202-320	MT-PPPL Fabrication Release			24JUL03	15AUG03*	89		0.00	0.00	0.00																						
1202-325	MT-PVVS Fabrication (3.2.2)	25JUL03	18AUG03	14NOV03	14NOV03	158		0.00	494,090.62	-57,948.90																						
1202-327	PPPL Receipt Inspection of MT PVVS	17NOV03	17NOV03	21NOV03	21NOV03	148		0.00	3,932.64	0.00																						
1202-330	MT-Final MIT/QA plans for VVSA (3.3.1)	07APR04	16APR04	05MAY04	14MAY04	122		0.00	2,577.15	0.00																						
1202-335	MT-Firm Fixed Price Proposal for VVSA (3.3.2)	07APR04	16APR04	05MAY04	14MAY04	122		0.00	2,577.15	0.00																						
Rohwedder Subcontract (S04345F)																																
1202-403	RW-Issue VVSA MIT/QA plans and C&S Est (3.1)	02JUN03	02JUN03A	06JUN03	13JUN03A		100	78,553.20	78,553.20	0.00																						
1202-405	RW-Issue Draft MIT/QA plan (3.2.1)	13JUN03*	13JUN03A	03JUL03			100	21,146.40	21,146.40	0.00																						
1202-410	RW-Incorp Comments&Reissue MIT/QA Plan (3.2.1)	10JUL03	10JUL03A	17JUL03	17JUL03A		100	0.00	0.00	0.00																						
Run Date		13AUG03 13:45		0307		NCSX			Sheet 3 of 18			STATUS THROUGH																				
						FY03 REBASELINE						8/1/03																				
						8/13/03																										
© Primavera Systems, Inc.																																

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04													
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S		
1301-005	PF5 Layout	23MAY03A	23MAY03A	28MAY03A	28MAY03A		100	0.00	0.00	0.00																		
1301-009	FEA, Provide Inputs	28MAY03A	28MAY03A	10JUN03	10JUN03A		100	0.00	0.00	0.00																		
1301-011	PF6 Layouts	29MAY03A	29MAY03A	02JUN03	02JUN03A		100	0.00	0.00	0.00																		
1301-017	FEA, Model Global Forces	11JUN03	09JUL03A	05AUG03	02SEP03	43	5	1,220.48	24,409.60	-21,311.46																		
1301-019	FEA Extract Homogeneous Coil Properties	11JUN03	11JUN03A	08JUL03	16JUL03A		75	13,730.40	18,307.20	-4,576.80																		
1301-021	Write Prelim Purchase Spec	23JUN03	09JUL03A	27JUN03	15AUG03	63	80	1,464.58	1,830.72	-366.14																		
1301-025	TF Layout	24JUN03	01JUL03A	07JUL03	14JUL03A		100	8,238.24	8,238.24	0.00																		
1301-027	Manufacturability Study	07JUL03*	16JUL03A	18JUL03	29AUG03	63	5	183.07	3,661.44	-3,478.37																		
1301-031	PF1 thru PF3, with lead details	08JUL03*	15JUL03A	17JUL03	12AUG03	44	10	686.52	6,865.20	-6,178.68																		
1301-033	PF4 with lead details	18JUL03	25JUL03A	22JUL03	15AUG03	44	10	289.86	2,898.64	-2,608.78																		
1301-035	prepare PDR documentation	21JUL03	02SEP03	25JUL03	08SEP03	63		0.00	1,830.72	-1,830.72																		
1301-036	PF5 with lead details	23JUL03	30JUL03A	25JUL03	20AUG03	44	10	289.86	2,898.64	-2,608.78																		
1301-038	FEA Examine Local Effects	23JUL03	19AUG03	12AUG03	09SEP03	43		0.00	12,204.80	-5,695.57																		
1301-040	PF6 with lead details	28JUL03	28JUL03A	30JUL03	25AUG03	44	10	289.86	2,898.64	-2,608.78																		
1301-042	TF with lead details	31JUL03	28JUL03A	11AUG03	05SEP03	44	10	976.38	9,763.84	-244.10																		
1301-044	Trim Coil Layout and leads	12AUG03	08SEP03	02SEP03	26SEP03	44		0.00	24,772.00	0.00																		
1301-045	FEA, Reports & SDD Summary	13AUG03	10SEP03	02SEP03	29SEP03	43		0.00	18,307.20	0.00																		
1301-046	Prepare FY04 work plan	08SEP03*	08SEP03*	10SEP03	10SEP03	12		0.00	2,440.96	0.00																		
1301-048	Assemble design, analysis, & drawing documentation	03SEP03	16SEP03	30SEP03	13OCT03	45		0.00	67,004.02	0.00																		
1301-050	PDR Dry Run	22SEP03*	24NOV03*	26SEP03	28NOV03	11		0.00	0.00	0.00																		
1301-NEW1	Design PF1-3 support system		01AUG03		12SEP03	56		0.00	0.00	0.00																		
1301-PDR	WBS 13 PDR			07OCT03*	15DEC03*	0		0.00	0.00	0.00																		
Subtotal		01APR03A	01APR03A	07OCT03	15DEC03	0		55,815.05	255,420.50	-67,938.90																		
14 - Modular Coils																												
Job: 1401 - Mod Coil Prel.Dsn-WILLIAMSON																												
YTD (Oct - May)																												
1401-002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A			82,220.00	82,220.00	0.00																		
1401-003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A			0.00	0.00	0.00																		
MC Requirements																												
1401-100	Develop MC SRD	16JUL03*	16JUL03A	30JUL03	29AUG03	-3	50	2,880.00	5,760.00	-2,880.00																		
1401-103	Conduct spec review, resolve issues,update spec	31JUL03	02SEP03	06AUG03	05SEP03	-3		0.00	0.00	0.00																		
1401-106	Circulate MC SRD for signature	07AUG03	08SEP03	13AUG03	12SEP03	-3		0.00	0.00	0.00																		
Preliminary Design																												
1401-201	Update Winding Geometry to E04	25JUN03*	25JUN03A	09JUL03	31JUL03A		100	8,640.00	8,640.00	0.00																		
1401-250	Draft spec for conductor & insulation	01JUL03*	01JUL03A	08JUL03	13AUG03	2,337	90	2,073.60	2,304.00	-230.40																		
1401-260	PEER REVIEW OF WINDING PACK & CONDUCTOR	10JUL03*	30JUL03A	10JUL03	30JUL03A		100	0.00	0.00	0.00																		
1401-263	PEER REVIEW FOR CABLE CONDUCTOR		30JUL03A		30JUL03A			0.00	0.00	0.00																		
1401-262	Dev parameters for cable conductor		15JUL03A		15AUG03	10	90	0.00	0.00	0.00																		
Run Date 13AUG03 13:45											0307		NCSX FY03 REBASELINE 8/13/03				Sheet 5 of 18		STATUS THROUGH 8/1/03									
© Primavera Systems, Inc.																												

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmpl't	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																							
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S												
1404-070	FDR ON PROTOTYPE MCWF	08JUL03		08JUL03	29AUG03	65		0.00	0.00	0.00																												
1404-071	Incorp comments/resolve chits and appr'v for fab		01SEP03		05SEP03	65		0.00	0.00	0.00																												
EIO Subcontract (S04341F)																																						
1404-100	EIO-Invoiced cost to date	01MAY03A	01MAY03A	30MAY03A	30MAY03A			109,335.60	109,335.60	0.00																												
1404-105	EIO-Cost f/deliverables (2.1-2.5) (Apr&May)	02JUN03	02JUN03A	30JUN03*	30JUN03A		100	125,096.40	125,096.40	0.00																												
1404-106	EIO-Mfg Design of "wing" geometry	25JUN03*	25JUN03A	23JUL03	15AUG03	11	10	0.00	0.00	0.00																												
1404-107	EIO-Complete mfg study of poloidal break	25JUN03*	25JUN03A	23JUL03	15AUG03	11	10	0.00	0.00	0.00																												
1404-108	EIO-Prototype MIT & QA Plans (2.6)-DRAFT	18JUN03*	25JUN03A	02JUL03	15SEP03	2,359	10	1,288.32	12,883.20	-11,594.88																												
1404-108.4	EIO-Prototype MIT & QA Plans & cost (2.6)-FINAL	09JUL03*	08SEP03	15JUL03	12SEP03	65		0.00	0.00	0.00																												
1404-108.6	Finalize SOW/contract & release EIO for Fab	16JUL03*	15SEP03*	22JUL03	23SEP03	65		0.00	0.00	0.00																												
1404-109	EIO-PPPL Fabrication Release			22JUL03	23SEP03	65		0.00	0.00	0.00																												
1404-109.J	JOULE MILESTONE #1-Authorize Prototype Fab				23SEP03	65		0.00	0.00	0.00																												
1404-110	EIO-Fabricate Prototype (2.7)	23JUL03	24SEP03	19MAR04	21MAY04	161		0.00	362,774.05	-27,889.57																												
1404-111	EIO-Deliver Prototype			19MAR04	21MAY04	166		0.00	0.00	0.00																												
1404-115	EIO-Final MIT/QA Plans (2.8)	02MAR04	01JUN04	29MAR04	28JUN04	130		0.00	26,555.32	0.00																												
1404-125	EIO-Firm Fixed Price Proposal (2.9)	02MAR04	01JUN04	29MAR04	28JUN04	130		0.00	15,888.02	0.00																												
1404-135	EIO-Oversight/Reporting (4.1 & 4.2)	02JUN03	01AUG03	29MAR04*	27MAY04*	2,141		0.00	87,376.65	-18,327.79																												
JP Pattern Subcontract (S04340F)																																						
1404-200	JPP-Invoiced cost to date	01MAY03A	01MAY03A	30MAY03A	30MAY03A			5,412.00	5,412.00	0.00																												
1404-205	JPP-Cost f/deliverables (2.1-2.5) (Apr-Jun)	02JUN03	02JUN03A	30JUN03*	30JUN03A		100	90,406.80	90,406.80	0.00																												
1404-206	JPP-Mfg Design of "wing" geometry	25JUN03*	25JUN03A	23JUL03	15AUG03	11	10	0.00	0.00	0.00																												
1404-207	JPP-Complete mfg study of poloidal break	25JUN03*	25JUN03A	23JUL03	15AUG03	11	10	0.00	0.00	0.00																												
1404-208	JPP-Prototype MIT & QA Plans (2.6)-DRAFT	18JUN03*	25JUN03A	02JUL03	15SEP03	2,359	10	624.36	6,243.60	-5,619.24																												
1404-208.4	JPP-Prototype MIT & QA Plans & cost (2.6)-FINAL	09JUL03*	08SEP03*	15JUL03	12SEP03	65		0.00	0.00	0.00																												
1404-208.6	Finalize SOW/contract & release JPP for Fab	16JUL03*	15SEP03*	22JUL03	23SEP03	65		0.00	0.00	0.00																												
1404-209	JPP-PPPL Fabrication Release			22JUL03	23SEP03	65		0.00	0.00	0.00																												
1404-210	JPP-Fabricate Prototype (2.7)	23JUL03	24SEP03	19MAR04	21MAY04	161		0.00	555,961.24	0.00																												
1404-211	JPP-Deliver Prototype			19MAR04	21MAY04	166		0.00	0.00	0.00																												
1404-215	JPP-Final MIT/QA Plans (2.8)	02MAR04	01JUN04	29MAR04	28JUN04	130		0.00	10,853.27	0.00																												
1404-225	JPP-Firm Fixed Price Proposal (2.9)	02MAR04	01JUN04	29MAR04	28JUN04	130		0.00	16,074.00	0.00																												
1404-235	JPP-Oversight/Reporting (4.1 & 4.2)	02JUN03	01AUG03	29MAR04*	27MAY04*	2,141		0.00	33,167.57	-6,957.10																												
Subtotal		01APR03A	01APR03A	29MAR04	28JUN04	2,150		387,993.03	1,531,910.68	-70,384.99																												
Job: 1405-Mod Coil Winding R&D Prep-CHYZANOWSKI																																						
YTD (Oct - May)																																						
1405-002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A			0.00	0.00	0.00																												
1405-003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A			162,920.00	162,920.00	0.00																												

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmpl	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																	
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S						
1406-035	Fabricate chill plates and clamps	02JUN03*	01AUG03*	20JUN03	15AUG03	2,319		0.00	0.00	0.00																						
1406-037	wind coil	18JUN03*	01JUL03A	01JUL03	31JUL03A		100	0.00	0.00	0.00																						
1406-039	Bag mold & VPI test coil	02JUL03	18AUG03	16JUL03	29AUG03	2,319		0.00	4,620.00	-4,620.00																						
1406-041	Design & setup coil test stand @ORNL	17JUL03	01JUL03A	23JUL03	31JUL03A		100	3,960.00	3,960.00	0.00																						
1406-043	Perform tests	24JUL03	02SEP03	30JUL03	08SEP03	2,319		0.00	0.00	0.00																						
1406-045	Provide test results to ORNL	31JUL03	09SEP03	31JUL03	09SEP03	2,319		0.00	0.00	0.00																						
1406-047	Prepare R&D report	21JUL03*	01AUG03*	02SEP03	30SEP03	2,304		0.00	0.00	0.00																						
Full Twisted VPI Rial																																
1406-049	Contract for End Tee return molds-Full Twisted	23JUN03*	31JUL03A	07JUL03	31JUL03A		N/R	3,051.20	3,051.20	0.00																						
1406-050	Deliver End Tee return molds-Full Twisted	08JUL03*	31JUL03A	15AUG03	31JUL03A		N/R	15,840.00	15,840.00	6,008.28																						
1406-051	Machine end tee return molds-Full twisted	18AUG03	31JUL03A	05SEP03	31JUL03A		N/R	15,050.00	15,050.00	15,050.00																						
YTD (Oct - May)																																
1406-0002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A			0.00	0.00	0.00																						
1406-0003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A			126,000.00	126,000.00	0.00																						
Subtotal		01APR03A	01APR03A	15SEP03	10MAR04	2,197		405,429.29	626,155.61	-44,423.26																						
Job: 1407 -Mod Coil Winding Facility-CHRZANOWSKI																																
Autoclave																																
1407-0	Finalize Autoclave drawings	02JUN03*	01JUN03A	30JUN03	30JUN03A			24,131.00	24,131.00	0.00																						
1407-00	Decision to re-orient autoclave			14JUL03*	16JUN03A			0.00	0.00	0.00																						
1407-000	Revise autoclave drawings	15JUL03*	15JUL03A	16SEP03	16SEP03	2,304		13,855.35	47,942.40	5.32																						
1407-001	Signoff autoclave drawings complete	17SEP03*	17SEP03*	30SEP03	30SEP03	2,304		0.00	0.00	0.00																						
1407-003	Domes & cylinder-Req and Award	01JUL03*	01AUG03*	22JUL03	21AUG03	2,298		0.00	0.00	0.00																						
1407-005	Domes & cylinder Fab & Deliver	23JUL03	22AUG03	08SEP03	08OCT03	2,298		0.00	39,645.98	-8,409.75																						
1407-006.1	Blower/Elec HW-Req and Award	21JUL03*	01AUG03*	08AUG03	21AUG03	2,298		0.00	0.00	0.00																						
1407-006.2	Blower/Elec HW- Fab & Deliver	11AUG03	22AUG03	25SEP03	08OCT03	2,298		0.00	13,215.33	0.00																						
1407-006.6	Fabricate Rail System	11AUG03	01AUG03	25SEP03	17SEP03	2,313		0.00	13,200.00	0.00																						
1407-008	Remaining steel/misc components-Deliver	23JUL03	01AUG03	23SEP03	02OCT03	2,302		0.00	39,611.50	-6,301.83																						
1407-009	Remaining Electr components-Req and Award	01JUL03*	01AUG03*	22JUL03	21AUG03	2,287		0.00	0.00	0.00																						
1407-010	Remaining Electr components-Deliver	23JUL03	28JUL03A	23SEP03	23OCT03	2,287	50	9,922.39	19,844.78	6,765.27																						
1407-011	Fabricate in-house components	15AUG03*	15SEP03*	21NOV03	23DEC03	2,246		0.00	126,954.45	0.00																						
1407-013	Tooling Design	02JUL03*	01AUG03*	02SEP03	01OCT03	2,303		0.00	26,774.12	-13,075.74																						
YTD (Oct - May)																																
1407-0002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A			0.00	0.00	0.00																						
1407-0003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A			65,730.00	65,730.00	0.00																						
Subtotal		01APR03A	01APR03A	21NOV03	23DEC03	2,246		113,638.74	417,049.56	-21,016.73																						

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																				
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S									
193-1-1	Doc time cnstnt/rqmnts f/ insul breaks -deleted	02JUN03	01JUN03A	02SEP03				0.00	0.00	0.00																									
193-1-4	Doc. tolerance studies for mod,TF,&PF coils	02JUN03*	01JUN03A	30JUN03	29AUG03	2,325		0.00	0.00	0.00																									
190-100	Diagnostic Integration with stellarator core	02JUN03	01JUN03A	02SEP03	02SEP03	2,324	50	10,860.00	21,720.00	-3,508.61																									
193-1-5	Doc. VV disruption loads	02JUN03*	01JUN03A	30JUN03	01AUG03	2,345		0.00	0.00	0.00																									
193-1-6	EM analysis in final design	02JUN03*	01JUN03A	30SEP03	30SEP03	2,304		0.00	0.00	0.00																									
Subtotal		01APR03A	01APR03A	30SEP03	23DEC03	2,246		166,408.10	337,122.40	-59,451.14																									

2 - Plasma Heating, Fueling & Vac Systems

21 - Fueling Systems

Job: 2001-VPS,Gas& Cond Sys Oversight-BLANCHARD

YTD (Oct - May)

2001-001	Apr-May MIE Cost	01APR03A	01APR03A	30MAY03A	30MAY03A		100	35,300.00	35,300.00	0.00																											
2001-100	PDR Support	02JUN03	01JUN03A	30SEP03	30SEP03	2,304	LOE	12,416.03	24,537.60	2.89																											
Subtotal		01APR03A	01APR03A	30SEP03	30SEP03	2,304		47,716.03	59,837.60	2.89																											

25 - Neutral Beam Injection System

Job: 2501 - Neutral Beam Refurbishment-STEVENSON

YTD (Oct - May)

2501-001	Apr-May MIE Cost	01APR03A	01APR03A	30MAY03A	30MAY03A		100	108,150.00	108,150.00	0.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
----------	------------------	----------	----------	----------	----------	--	-----	------------	------------	------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
3 - Diagnostics																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmplt	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
6 - Facility Systems																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

	Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmpl't	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04													
												J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S		
	GPP003	GPP-Demineralizer refurbishment **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	GPP004	GPP-Roofing **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	GPP005	GPP-Test Cell lighting **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	GPP006	GPP-Test Cell HVAC/dew point control **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	GPP007	GPP-C-Site elevators **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	GPP008	GPP-Fire suppression **TBD**	02JUN03	01AUG03	02JUN03	01AUG03	2,345		0.00	0.00	0.00																		
	Subtotal		01OCT02A	01OCT02A	30SEP03	10OCT03	2,296		182,549.72	271,180.88	-13,635.55																		
8 - Project Oversight and Support																													
81 - Project Management and Control																													
Job: 8101 - Project Management & Control-NEILSON																													
YTD (Oct - May)																													
	8101-003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	50,790.00	50,790.00	0.00																		
	810.001	Project Management Office PPPL FY03	02JUN03*	02JUN03A	30SEP03	30SEP03	2,304	LOE	115,433.39	228,129.24	26.83																		
	Subtotal		01APR03A	01APR03A	30SEP03	30SEP03	2,304		166,223.39	278,919.24	26.83																		
Job: 8102 - NCSX MIE Management ORNL-LYON																													
YTD (Oct - May)																													
	8102-002	Apr-May YTD MIE Cost ORNL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	18,680.00	18,680.00	0.00																		
	810.101	Project Management Office ORNL FY03	02JUN03	02JUN03A	30SEP03	30SEP03	2,335	LOE	22,764.13	44,988.40	5.30																		
	Subtotal		01APR03A	01APR03A	30SEP03	30SEP03	2,335		41,444.13	63,668.40	5.30																		
Job: 8998 - Allocations																													
YTD (Oct - May)																													
	8998-001	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	27,640.00	27,640.00	0.00																		
	99.03	PPPL Alloc.FY03	02JUN03*	01JUN03A	30SEP03	30SEP03	2,304	LOE	15,014.46	29,672.85	3.49																		
	Subtotal		01APR03A	01APR03A	30SEP03	30SEP03	2,304		42,654.46	57,312.85	3.49																		
82 - Project Engineering																													
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																													
YTD (Oct - May)																													
	8202-003	Apr-May YTD MIE Cost PPPL	01APR03A	01APR03A	30MAY03A	30MAY03A		100	90,450.00	90,450.00	0.00																		
	820.110	General Engr Mgmt & SE support	02JUN03	01JUN03A	30SEP03	30SEP03	2,304	LOE	81,578.88	161,223.08	18.97																		
	820.111	Oversight of Ancillary Systems WBS 2-6	02JUN03	01JUN03A	30SEP03	30SEP03	2,304	LOE	12,105.62	23,924.16	2.81																		
	L4-200	PDR			07OCT03*	20OCT03	2,270		0.00	0.00	0.00																		
	L4-217	EIR			04NOV03	17NOV03*	2,250		0.00	0.00	0.00																		
	M-0100	CD-2			04DEC03	12JAN04*	2,239		0.00	0.00	0.00																		

Activity ID	Activity Description	New Baseline Start	Forecast Start	New Baseline Finish	Forecast Finish	Total Float	% Cmpl't	Earned value (BCWP)	Baseline Budget	Sched Var (BCWP - BCWS)	FY03				FY04																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
M-0105	MC FDR			02FEB04*	30APR04	2,160		0.00	0.00	0.00																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</