

[illegible]

	Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	FY05	FY06	FY07	FY08	FY09																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
1301-FY04	FY04 cost variance	01OCT03A	64*	30SEP04A		100	27,000.00	27,000.00	F	M	A	M	J	J	A	S	O	N	D	J
Job: 1302 - PF and CS Design -KALISH																				
1302-PF	PF& CS Support Preliminary Design	02OCT06*	50	12DEC06	175		0.00	87,148.48												
141-012	PF & CS Sprt PDR		0	12DEC06	175		0.00	0.00												
1302-CSS	PF & CS Support Final Design	13DEC06	75	04APR07	175		0.00	166,032.88												
1301-137	PF & CS Support FDR		0	04APR07	175		0.00	0.00												
Job: 1350 TF Coil Fab Preparation-CHYZANOWSKI																				
1350-100	Design tooling & winding facility	01MAR05A	152*	30SEP05	1,015	60	72,770.40	121,284.00												
1350-500	Recondition turnkng fixture	21MAR05A	88*	22JUL05	1,065	75	26,525.40	33,232.20												
1350-505	Winding Clamps	02MAY05A	108*	30SEP05	1,015	25	4,833.37	20,768.20												
1350-510	Taping Machine Conditioning	13JUN05*	69*	16SEP05	1,025		0.00	27,656.20												
1350-515	Winding mandrel	06JUN05*	84*	30SEP05	1,015		0.00	30,930.60												
1350-520	Misc tools & equipt	06JUN05*	84*	30SEP05	1,015		0.00	3,843.00												
1350-525	TF mold (2)	20JUN05*	96*	01NOV05	993		0.00	79,690.05												
1350-600	Build Cleanroom	28MAR05A	83*	22JUL05	1,015	85	30,093.06	37,829.96												
1350-605	Install winding table	25JUL05*	50*	30SEP05	1,015		0.00	24,655.80												
1350-610	Setup copper delivery system	05SEP05*	20	30SEP05	1,015		0.00	9,850.12												
1350-615	Install taping machine	05SEP05*	20*	30SEP05	1,015		0.00	9,850.12												
1350-620	Complete setup of facility		0	30SEP05	1,015		0.00	0.00												
Job: 1351 - TF Coil Fabrication-KALISH																				
TF Fabrication Oversight																				
131-031	Title III engr (FDR through 1st coil test 75%)	11JUL05	189*	12APR06	426		0.00	176,253.96												
131-032	Title III engr (completion of coils 10%)	05APR06	295*	07JUN07	311		0.00	39,525.35												
131-033	Winding operations field oversight	01JUN05	505*	07JUN07	311		0.00	23,294.57												
TF Materials & Supplies																				
1301FD-72	TF Conductor Procurement Package approved	31MAY05A	5	31MAY05A		100	0.00	0.00												
1301FD-74	Prepare & issue TF Conductor RFP	31MAY05A	4*	03JUN05	443		0.00	0.00												
1301FD-76	Evaluate bids and award TF conductor	06JUN05	18*	29JUN05	443		0.00	0.00												
1301FD-77	Award TF conductor		0	29JUN05	443		0.00	0.00												
1351-529	Coil Supplies- Deliver Copper Conductor	11JUL05	60	30SEP05	439		0.00	113,868.09												
1301FD-78	TF Wedge Plate procurement package approved	11JUL05	5	15JUL05	474		0.00	0.00												
1301FD-80	Prepare and Issue TF Wedge Plate RFP	18JUL05	5	22JUL05	474		0.00	0.00												
1301FD-82	Evaluate and award TF Wedge Plate Fabrication	25JUL05	20	19AUG05	474		0.00	0.00												
1351-85C	Award TF Castings		0	19AUG05	477		0.00	0.00												
1351-85D	Vendor Fab TF Castings	22AUG05	100	18JAN06	477		0.00	277,615.80												

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
1352-120	Tooling for PF 6	18JAN08	25	21FEB08	174		0.00	73,920.00												
1352-105	Tooling for PF 1,2 and 3	22FEB08	30	03APR08	174		0.00	73,920.00												
1352-140	Fabricate/Dlvr PF 4 lower	22FEB08	10	06MAR08	124		0.00	55,968.00												
1352-145	Fabricate/Dlvr PF 5 lower	07MAR08	15	27MAR08	124		0.00	41,817.00												
1352-150	Fabricate/Dlvr PF 6 lower	28MAR08	15	17APR08	124		0.00	41,817.00												
1352-155	Fabricate/Dlvr PF 4 upper	18APR08	10	01MAY08	124		0.00	41,817.00												
1352-160	Fabricate/Dlvr PF 5 upper	02MAY08	15	22MAY08	124		0.00	41,817.00												
1352-165	Fabricate/Dlvr PF 6 upper	23MAY08	15	13JUN08	124		0.00	41,817.00												
1352-125	Fabricate/Dlvr PF 1 upper & lower	16JUN08	15	07JUL08	124		0.00	83,634.00												
1352-130	Fabricate/Dlvr PF 2 upper & lower	08JUL08	15	28JUL08	124		0.00	83,634.00												
1352-135	Fabricate/Dlvr PF 3 upper & lower	29JUL08	15	18AUG08	124		0.00	83,634.00												
722.010	PF Coil receipt inspect/test (formerly wbs 183)	22FEB08	125*	18AUG08	124		0.00	31,033.22												
141-031	Title III engr WBS 132	27AUG07*	268	19SEP08	268		0.00	167,206.12												
Job: 1353 - CS Structure Procurement-KALISH																				
CS Support Structure																				
163-035	Bid & Award CS Support Struct	05APR07	45	07JUN07	175		0.00	0.00												
163-036.9	Award CS Support Structure		0	07JUN07*	175		0.00	0.00												
163-037	CS Support Structure Procurement/Fab	08JUN07*	249	05JUN08	175		0.00	206,456.08												
163-015	Title III design CS sprt struc	05APR07	294	05JUN08	342		0.00	63,845.70												
Job: 1354 - Trim Coil Procurement-KALISH																				
Trim Coils																				
184-035	Bid & Award Ext Trim Coils	11JAN07	45	14MAR07	148		0.00	0.00												
184-036	Award External Trim Coils		0	14MAR07*	148		0.00	0.00												
184-037	External Trim Coil Procurement/Fab*ecp16	15MAR07	87	17JUL07	148		0.00	85,870.00												
184-015	Title III WBS 133 Rxt Trim Coils	11JAN07	147	07AUG07	549		0.00	62,862.72												
1303-TRIM	Trim Coil Design	02OCT06*	65	10JAN07	148		0.00	108,935.60												
1303-136	Trim Coil PDR		0	10NOV06	148		0.00	0.00												
1303-137	Trim Coil FDR		0	10JAN07	148		0.00	0.00												
Job: 1355 - WBS 13 I&C Proc & Coil Assy-KALISH																				
TF/PF Loacl I&C																				
133-015	Title III WBS 134 Conv Coil I&C	09OCT06*	130	18APR07	626		0.00	1,098.28												
133-037	Conv Coil I&C WBS 134 Proc & Install	02OCT06*	130	11APR07	467		0.00	69,521.89												
1355-100	CS and PF 1-3 Pre-Assy incl coil I&C procurement	19AUG08	15	09SEP08	124		0.00	21,252.00												
14 - Modular Coils																				
+ Job: 1401 - Mod Coil Prel.Dsn**CLOSED**																				
		01APR03A	128	30SEP03A		100	303,040.00	303,040.00												
+ Job: 1402 - Mod.Coil Analyses**CLOSED**																				
		01APR03A	128	30SEP03A		100	239,140.00	239,140.00												
+ Job:1404-MCWF R&D & 1st Prod Casting**CLOSED**																				
		01APR03A	443	31DEC04A		100	2,533,518.06	2,533,518.06												

[illegible]

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
1408-643	Fabr Chill Plts Type B for Coil b4	25JUN07	20	20JUL07	109		0.00	3,878.00												
1408-645	Fabr Chill Plts Type B for Coil b5	10AUG07	20	06SEP07	134		0.00	3,878.00												
1408-647	Fabr Chill Plts Type B for Coil b6	19SEP07	20	16OCT07	125		0.00	3,916.64												
Tubing																				
1408-761	Submet Requisition for Tubing	01JUL05	5	08JUL05	181		0.00	0.00												
1408-763	Bid and Award Tubing	11JUL05	15	29JUL05	181		0.00	0.00												
1408-765	Deliver Tubing	01AUG05	10	12AUG05	181		0.00	2,562.00												
Epoxy																				
1408-111	Epoxy - Requisition	01JAN05A	5	31JAN05A		100	0.00	0.00												
1408-114	Epoxy -Evaluate Bids & Award	01MAY05A	10	31MAY05A		100	0.00	0.00												
1408-117	Epoxy -1st Delivery for Production	10OCT05	20	04NOV05	345		0.00	22,185.00												
1408-119	Epoxy -2nd Delivery for Production	08MAR06	20	04APR06	282		0.00	22,185.00												
1408-121	Epoxy -3rd Delivery for Production	13JUN06	20	11JUL06	251		0.00	22,185.00												
1408-123	Epoxy -4th Delivery for Production	10OCT06	20	06NOV06	203		0.00	20,775.00												
1408-125	Epoxy -5th Delivery for Production	15MAR07	20	11APR07	170		0.00	20,775.00												
1408-127	Epoxy -6th Delivery for Production	20JUL07	20	16AUG07	109		0.00	20,775.00												
Clamps																				
1408-901	Submet Requisition for Type C Clamps	18JUL05	5	22JUL05	372		0.00	0.00												
1408-903	Bid and Award Type C Clamps	25JUL05	40	16SEP05	372		0.00	0.00												
1408-905	Fabr Clamps Type C for Coil c1	19SEP05	30	28OCT05	372		0.00	21,195.00												
1408-907	Fabr Clamps Type C for Coil c2	31OCT05	30	13DEC05	372		0.00	22,185.00												
1408-909	Fabr Clamps Type C for Coil c3	10MAR06	30	20APR06	300		0.00	22,185.00												
1408-911	Fabr Clamps Type C for Coil c4	17MAY06	30	28JUN06	267		0.00	22,185.00												
1408-913	Fabr Clamps Type C for Coil c5	27JUL06	30	06SEP06	244		0.00	22,185.00												
1408-915	Fabr Clamps Type C for Coil c6	04SEP06	30	13OCT06	225		0.00	21,715.00												
1408-917	Submet Requisition for Type A Clamps	30AUG05	5	05SEP05	378		0.00	0.00												
1408-919	Bid and Award Type A Clamps	06SEP05	40	31OCT05	378		0.00	0.00												
1408-921	Fabr Clamps Type A for Coil a1	20JAN06	30	02MAR06	328		0.00	22,185.00												
1408-923	Fabr Clamps Type A for Coil a2	07APR06	30	18MAY06	288		0.00	22,185.00												
1408-925	Fabr Clamps Type A for Coil a3	14DEC06	30	01FEB07	224		0.00	20,775.00												
1408-927	Fabr Clamps Type A for Coil a4	31JAN07	30	13MAR07	202		0.00	20,775.00												
1408-929	Fabr Clamps Type A for Coil a5	15MAR07	30	25APR07	178		0.00	20,775.00												
1408-931	Fabr Clamps Type A for Coil a6	24APR07	30	05JUN07	157		0.00	20,775.00												
1408-933	Submet Requisition for Type B Clamps	01NOV05	5	07NOV05	362		0.00	0.00												
1408-935	Bid and Award Type B Clamps	08NOV05	40	12JAN06	362		0.00	0.00												
1408-937	Fabr Clamps Type B for Coil b1	15JUN06	30	27JUL06	254		0.00	22,185.00												
1408-939	Fabr Clamps Type B for Coil b2	12OCT06	30	22NOV06	204		0.00	20,775.00												
1408-941	Fabr Clamps Type B for Coil b3	12JUN07	30	23JUL07	130		0.00	20,775.00												
1408-943	Fabr Clamps Type B for Coil b4	20JUL07	30	30AUG07	109		0.00	20,775.00												
1408-945	Fabr Clamps Type B for Coil b5	06SEP07	30	17OCT07	146		0.00	20,924.50												

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
P2-131	Wind coil B2 (station3)	21AUG06	33	05OCT06	109		0.00	101,869.11												
P2-140	Instl Chl Plates,Tubing, Bag B2 (Station 3)	06OCT06	22	06NOV06	109		0.00	36,581.16												
P3-131	Wind coil A4 (station 3)	07NOV06	49	24JAN07	109		0.00	103,931.52												
P3-140	Instl Chl Plates,Tubing, Bag A4 (Station 3)	25JAN07	22	23FEB07	109		0.00	36,581.16												
P1-161	Wind coil A6 (station 3)@15%	26FEB07	42	24APR07	109		0.00	88,375.98												
P1-170	Instl Chill Plates,Tubing,Bag A6Station 3)@15%	25APR07	19	21MAY07	109		0.00	31,111.08												
P2-161	Wind coil B4 (station 3)@15%	22MAY07	42	20JUL07	109		0.00	88,375.98												
P2-170	Instl Chill Plates,Tubing,Bag B4Station3)@15%	23JUL07	19	16AUG07	109		0.00	31,111.08												
P3-161	Wind coil B6 (station 3)@15%	17AUG07	42	16OCT07	126		0.00	89,285.90												
P3-170	Instl Chill Plates,Tubing,Bag B6Station3)@15%	17OCT07	19	12NOV07	126		0.00	32,232.20												
Station 5-VPI																				
P1-021V	VPI (Station 5) C1	07NOV05	12	22NOV05	344		0.00	27,401.12												
P1-111V	VPI (Station 5) C2	18JAN06	12	02FEB06	312		0.00	27,401.12												
P2-021V	VPI (Station 5) A1	15FEB06	12	02MAR06	304		0.00	27,401.12												
P2-111V	VPI (Station 5) C3	05APR06	12	20APR06	281		0.00	27,401.12												
P3-021V	VPI (Station 5) A2	03MAY06	12	18MAY06	273		0.00	27,401.12												
P3-111V	VPI (Station 5) C4	13JUN06	12	28JUN06	257		0.00	27,401.12												
P1-051V	VPI (Station 5) B1	12JUL06	12	27JUL06	249		0.00	27,401.12												
P1-141V	VPI (Station 5) C5	21AUG06	12	06SEP06	233		0.00	27,401.12												
P2-051V	VPI (Station 5) C6	28SEP06	12	13OCT06	218		0.00	27,928.65												
P2-141V	VPI (Station 5) B2	07NOV06	12	22NOV06	202		0.00	28,034.16												
P3-051V	VPI (Station 5) A3	17JAN07	12	01FEB07	205		0.00	28,034.16												
P3-141V	VPI (Station 5) A4	26FEB07	12	13MAR07	189		0.00	28,034.16												
P1-081V	VPI (Station 5) A5 @15% learning curve	12APR07	10	25APR07	168		0.00	23,846.13												
P1-171V	VPI (Station 5) A6 @15% learning curve	22MAY07	10	05JUN07	150		0.00	23,846.13												
P2-081V	VPI (Station 5) B3 @15% learning curve	10JUL07	10	23JUL07	127		0.00	23,846.13												
P3-081V	VPI (Station 5) B4 @15% learning curve	17AUG07	10	30AUG07	109		0.00	23,846.13												
P2-171V	VPI (Station 5) B5 @15% learning curve	04OCT07	10	17OCT07	144		0.00	24,705.45												
P3-171V	VPI (Station 5) B6 @15% learning curve	13NOV07	10	26NOV07	126		0.00	24,705.45												
Station 1B Final Clamp Installation																				
P1-021C	Final Clamps & Warm Test (Station1) C1	23NOV05	7	05DEC05	377		0.00	10,024.80												
P1-111C	Final Clamps & Warm Test (Station1) C2	03FEB06	7	13FEB06	340		0.00	10,024.80												
P2-021C	Final Clamps & Warm Test (Station1) A1	03MAR06	7	13MAR06	327		0.00	10,024.80												
P2-111C	Final Clamps & Warm Test (Station1) C3	21APR06	7	01MAY06	299		0.00	10,024.80												
P3-021C	Final Clamps & Warm Test (Station1) A2	19MAY06	7	30MAY06	286		0.00	10,024.80												
P3-111C	Final Clamps & Warm Test (Station1) C4	29JUN06	7	10JUL06	265		0.00	10,024.80												
P1-051C	Final Clamps & Warm Test (Station1) B1	28JUL06	7	07AUG06	252		0.00	10,024.80												
P1-141C	Final Clamps & Warm Test (Station1) C5	07SEP06	7	15SEP06	243		0.00	10,024.80												
P2-051C	Final Clamps & Warm Test (Station1) C6	16OCT06	7	24OCT06	223		0.00	10,256.40												

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
191-011	Title II design WBS 161 LN2 manifolds&piping	11JAN07	60	04APR07	306		0.00	116,516.90												
191-031	Title III engr WBS 161	05APR07	280	15MAY08	356		0.00	16,656.28												
191-037	Procurement WBS 161	05APR07	130	08OCT07	306		0.00	73,391.96												
191-038	PDR#17	09OCT07*	86	15FEB08	420		0.00	62,458.88												
191-041	LN2 Manifolds & ppg Fab/assy/instrl WBS 161	09OCT07*	62	14JAN08	306		0.00	34,007.58												
191-042	PDR #17,25,3	09OCT07*	65	17JAN08	441		0.00	10,839.44												
162 - Electrical Leads																				
132-000	PDR #17 & 25	02OCT06	325	24JAN08	436		0.00	41,396.19												
132-001	Title I design WBS 162 Coil leads	02OCT06*	130	11APR07	303		0.00	153,159.10												
132-011	Title II design WBS 162 Coil leads	12APR07	130	15OCT07	303		0.00	153,686.42												
132-015	Title III design WBS 162 Coil leads	16OCT07*	60	17JAN08	441		0.00	18,540.24												
132-037	Coil Leads Procurement WBS 162	16OCT07*	60	17JAN08	303		0.00	314,856.96												
163 - Coil Protection System																				
163.001	Title I design WBS 163 Coil protection	02OCT06*	65	10JAN07	656		0.00	43,149.40												
163.011	Title II design WBS 163 Coil protection	11JAN07	40	07MAR07	656		0.00	43,149.40												
17 - Cryostat and Base Support Structure																				
Job:1701-Cryostat&Base Sprrt Strct Dsn-GETTLEFINGER																				
Prior Costs																				
1701-001	Apr-Sept MIE Costs PPPL	01APR03A	54	30SEP03A		100	12,180.00	12,180.00												
151-000	Adv Concep Design Cryostat shell & struct	01DEC03A	103*	31MAR04A		100	6,000.00	6,000.00												
151-001	Title I design WBS 171 cryostat	01APR04A	270*	29APR05A		100	125,850.61	125,850.61												
151-002	Cryostat PDR		0	29APR05A			0.00	0.00												
161-001	Title I design WBS 172 base support struct	01APR04A	323*	15JUL05	364	90	44,766.31	49,740.34												
151-003	Base Support Struct PDR		0	15JUL05	364		0.00	0.00												
161-011	Final Design Base Support Structure WBS 172	18JUL05	114	04JAN06	364		0.00	64,199.03												
172-199	Base Support Structure FDR		0	04JAN06	364		0.00	0.00												
151-011	Final Design Cryostat WBS 171	02OCT06*	181	22JUN07	175		0.00	248,548.17												
171-199	Cryostat FDR		0	22JUN07	175		0.00	0.00												
Job: 1751 - Cryostat Procurement																				
171 - Cryostat																				
151-031	Title III engr	25JUN07	405	28JAN09	175		0.00	33,054.33												
151-036.8	Prep Spec, Solicit bids, and Select Vendor	25JUN07	65	25SEP07	175		0.00	0.00												
151-036.9	Award Cryostat Procurement		0	01OCT07*	242		0.00	0.00												
151-037	Cryostat Procurement [A/1]	02OCT07	141	25APR08	242		0.00	508,421.76												
Job: 1752 - Base Support Structure Procurement																				
172 - Base Support Structure																				
161-031	Title III engr WBS 172	06FEB07	240	22JAN08	438		0.00	11,161.46												
161-036.8	Prep Spec, Solicit bids, and Select Vendor	06FEB07*	65	07MAY07	241		0.00	0.00												
161-036.9	Award Machine Base&supports Procurement		0	07MAY07	241		0.00	0.00												
161-037	Machine Base&supports Procurement [A/1]	08MAY07	90	13SEP07	241		0.00	303,805.05												

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
S1P3-115	Install insulation to vac vsl to bot surface	04JUN07	10	15JUN07	264		0.00	34,188.00												
S1P3-116	Prepare and transfer completed VV to holding are	18JUN07	3	20JUN07	264		0.00	6,153.84												
Stage 2 MC HP Sub-assembly (bolt 3 MC together)																				
S2P1-100	Assemble Mod-Coils a1.b1,c1 FP 1 left	02JAN07*	27	07FEB07	164		0.00	75,213.60												
S2P1-200	Assemble Mod-Coils a2.b2,c2 FP 1 right	08FEB07	27	16MAR07	164		0.00	75,213.60												
S2P2-100	Assemble Mod-Coils a3.b3,c3 FP 2 left	02AUG07*	27	07SEP07	130		0.00	75,213.60												
S2P2-200	Assemble Mod-Coils a4.b4,c4 FP 2 right	12SEP07	27	18OCT07	108		0.00	76,618.99												
S2P3-100	Assemble Mod-Coils a5.b5,c5 FP 3 left	29OCT07	27	06DEC07	147		0.00	77,924.00												
S2P3-200	Assemble Mod-Coils a6.b6,c6 FP 3 right	10DEC07	27	24JAN08	126		0.00	77,924.00												
Stage 3 MC Instl (rotate MC over Vsl)-FP#1																				
S3P1-101	Mount VV to MC turning fixt base; metr check	30NOV06	2	01DEC06	226		0.00	4,102.56												
S3P1-102	Mount MC on turning fixt; perform metr checks	08FEB07	2	09FEB07	184		0.00	4,102.56												
S3P1-103	Rotate right MC to stand-off position&chk	12FEB07	3	14FEB07	184		0.00	6,153.84												
S3P1-104	Transfer load to crane and recheck position	15FEB07	2	16FEB07	184		0.00	4,102.56												
S3P1-105	Move MC turning fixt; mount MC on turning fixt	19MAR07	2	20MAR07	164		0.00	4,102.56												
S3P1-106	Rotate left MC to stand-off position and check p	21MAR07	3	23MAR07	164		0.00	6,153.84												
S3P1-107	Move left & right MC to final position & measure	26MAR07	2	27MAR07	164		0.00	4,102.56												
S3P1-108	Install shims (as reqd); ream 24 holes	28MAR07	7	05APR07	164		0.00	23,931.60												
S3P1-109	Bolt together at flange interface.	06APR07	2	09APR07	164		0.00	4,102.56												
S3P1-110	Perform final metrology position check	10APR07	2	11APR07	164		0.00	2,735.04												
S3P1-111	Secure VV to MC's using temporary supports.	12APR07	2	13APR07	164		0.00	4,102.56												
S3P1-112	Prep& xfr completed assembly to Stage 4 area	16APR07	1	16APR07	164		0.00	2,051.28												
Stage 3 MC Instl (rotate MC over Vsl)-FP#2																				
S3P2-101	Mount VV to MC turning fixt base; metr check	06SEP07	2	07SEP07	130		0.00	4,102.56												
S3P2-102	Mount MC on turning fixt; perform metr checks	10SEP07	2	11SEP07	130		0.00	4,102.56												
S3P2-103	Rotate right MC to stand-off position&chk	12SEP07	3	14SEP07	130		0.00	6,153.84												
S3P2-104	Transfer load to crane and recheck position	17SEP07	2	18SEP07	130		0.00	4,102.56												
S3P2-105	Move MC turning fixt; mount MC on turning fixt	19OCT07	2	22OCT07	108		0.00	4,250.40												
S3P2-106	Rotate left MC to stand-off position and check p	23OCT07	3	25OCT07	108		0.00	6,375.60												
S3P2-107	Move left & right MC to final position & measure	26OCT07	2	29OCT07	108		0.00	4,250.40												
S3P2-108	Install shims (as reqd); ream 24 holes	30OCT07	7	07NOV07	108		0.00	24,794.00												
S3P2-109	Bolt together at flange interface.	08NOV07	2	09NOV07	108		0.00	4,250.40												
S3P2-110	Perform final metrology position check	12NOV07	2	13NOV07	108		0.00	2,833.60												
S3P2-111	Secure VV to MC's using temporary supports.	14NOV07	2	15NOV07	108		0.00	4,250.40												
S3P2-112	Prep& xfr completed assembly to Stage 4 area	16NOV07	1	16NOV07	108		0.00	2,125.20												
Stage 3 MC Instl (rotate MC over Vsl)-FP#3																				
S3P3-101	Mount VV to MC turning fixt base; metr check	19NOV07	2	20NOV07	157		0.00	4,250.40												
S3P3-102	Mount MC on turning fixt; perform metr checks	07DEC07	2	10DEC07	147		0.00	4,250.40												
S3P3-103	Rotate right MC to stand-off position&chk	11DEC07	3	13DEC07	147		0.00	6,375.60												
S3P3-104	Transfer load to crane and recheck position	14DEC07	2	17DEC07	147		0.00	4,250.40												

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
S4P2-108	Change platforms	23JAN08	2	24JAN08	108		0.00	5,667.20												
S4P2-109	Position, weld two large horizontal diag ports	25JAN08	8	05FEB08	108		0.00	17,001.60												
S4P2-110	Inspect Welds	06FEB08	1	06FEB08	108		0.00	1,416.80												
S4P2-111	Assemble external trim coils to TF Coil	18JAN08	10	31JAN08	112		0.00	21,252.00												
S4P2-112	Close up VV, bakeout 350 deg C, leak check	07FEB08	20	26FEB08	152		0.00	56,672.00												
S4P2-113	Adjust final support base interfaces	27FEB08	2	28FEB08	108		0.00	4,250.40												
S4P2-113.5	Final metrology outside & inside	29FEB08	10	13MAR08	108		0.00	0.00												
S4P2-114	Prepare Field Period for shipment	14MAR08	2	17MAR08	108		0.00	4,250.40												
S4P2-115	Transfer completed assy to C-site test cell	18MAR08	2	19MAR08	108		0.00	7,084.00												
Stage 4 - Final FP Assy (Instl ports & TF's)FP#3																				
S4P3-101	Mount MC/VV assembly to support frame a	20MAR08	2	21MAR08	108		0.00	4,250.40												
S4P3-102	Position and weld all ports to VV*2 shift*	24MAR08	10	04APR08	108		0.00	85,008.00												
S4P3-103	Inspect Welds	07APR08	5	11APR08	108		0.00	7,084.00												
S4P3-104	Assemble left TF Coil Assembly check position	14APR08	3	16APR08	108		0.00	8,500.80												
S4P3-105	Change platforms	17APR08	2	18APR08	108		0.00	4,250.40												
S4P3-106	Assemble right TF Coil Assembly chk position	21APR08	3	23APR08	108		0.00	8,500.80												
S4P3-107	Attach TF coils to MC's	24APR08	3	28APR08	108		0.00	6,375.60												
S4P3-108	Change platforms	29APR08	2	30APR08	108		0.00	5,667.20												
S4P3-109	Position, weld two large horizontal diag ports	01MAY08	8	12MAY08	108		0.00	17,001.60												
S4P3-110	Inspect Welds	13MAY08	1	13MAY08	108		0.00	1,416.80												
S4P3-111	Assemble external trim coils to TF Coil	24APR08	10	07MAY08	112		0.00	21,252.00												
S4P3-112	Close up VV, bakeout 350 deg C, leak check	14MAY08	20	02JUN08	150		0.00	56,672.00												
S4P3-113	Adjust final support base interfaces	03JUN08	2	04JUN08	108		0.00	4,250.40												
S4P3-113.5	Final metrology outside & inside	05JUN08	10	18JUN08	108		0.00	0.00												
S4P3-114	Prepare Field Period for shipment	19JUN08	2	20JUN08	108		0.00	4,250.40												
S4P3-115	Transfer completed assy to C-site test cell	23JUN08	2	24JUN08	108		0.00	7,084.00												
19 - Stellarator Core Management and Integration																				
Job: 1901 - Stellarator Core Mngtt&Integr-NELSON																				
Prior Costs																				
1901-002	Apr-Sept MIE Costs ORNL	01APR03A	248	30SEP03A		100	187,090.00	187,090.00												
1901-003	Apr-Sept MIE Costs PPPL	01APR03A	248	30SEP03A		100	67,070.00	67,070.00												
1901-ECP16	ecp16	01OCT03A	250*	30SEP04A		LOE	30,000.00	30,000.00												
191 - Stellarator Core Management & Oversight																				
191-4	LOE-FY04 WBS 191-4 Management Activities	01OCT03A	250*	30SEP04A		LOE	101,500.00	101,500.00												
0191-5	LOE-FY05 WBS 191	01OCT04A	249*	30SEP05	1,010	LOE	117,130.38	178,825.00												
0191-6	LOE-FY06 WBS 191	03OCT05*	250*	02OCT06	513	LOE	0.00	194,644.18												
0191-6X	LOE-FY07 WBS 191	03OCT06*	247	27SEP07	513	LOE	0.00	198,175.00												
0191-7	LOE-FY08 WBS 191	03OCT07*	247	26SEP08	263	LOE	0.00	96,592.00												
191-8	LOE-FY089 WBS 191	03OCT08*	130	02APR09	129	LOE	0.00	54,784.00												

Activity ID		Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	FY05 F M A M J J A S O N D J F M A M J J A S O N D											
-------------	--	----------------------	----------------	----------	-----------------	-------------	------	--------------------------	---------------	---	--	--	--	--	--	--	--	--	--	--	--

	Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	FY05	FY06	FY07	FY08	FY09																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
43 - DC Systems										F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
444-2-4	DC Potential Transducers (DCPTs)-Procure	22FEB07	109	26JUL07	466		0.00	8,310.00												
444-2-6	DC Potential Transducers (DCPTs)-Install	27JUL07	51	08OCT07	466		0.00	19,685.02												
444-2-8	DC Potential Transducers (DCPTs)-Commission	09OCT07	40	05DEC07	466		0.00	12,869.40												
444-3-2	DC Shunts-Dsn	02OCT06*	122	30MAR07	463		0.00	16,388.00												
444-3-4	DC Shunts-Procure	02APR07	101	22AUG07	463		0.00	62,325.00												
444-3-6	DC Shunts-Install	23AUG07	51	02NOV07	463		0.00	55,871.00												
444-3-8	DC Shunts-Commission	05NOV07	24	10DEC07	463		0.00	18,212.40												
444-4-2	Signal Conditioning & Cabling-Dsn	03OCT06*	99	28FEB07	454		0.00	44,714.40												
444-4-4	Signal Conditioning & Cabling-Procure	01MAR07	98	18JUL07	454		0.00	16,620.00												
444-4-6	Signal Conditioning & Cabling-Install	15AUG07	68	19NOV07	454		0.00	28,856.75												
444-4-8	Signal Conditioning & Cabling-Commission	20NOV07	22	21DEC07	454		0.00	17,573.28												
445 - Coil Protection Systems																				
445-1-2	Ground Fault Protection-Dsn	03OCT05*	82	03FEB06	656		0.00	34,408.80												
445-1-4	Ground Fault Protection-Procure	28NOV05*	130	06JUN06	570		0.00	26,622.00												
445-1-6	Ground Fault Protection-Install	02OCT06*	40	28NOV06	489		0.00	23,428.48												
445-1-8	Ground Fault Protection-Commission	04JAN07	20	31JAN07	489		0.00	10,015.52												
445-2-0	Overload Protection & Cabling-Prelim Dsn	01MAR04A	272	30SEP04A			1,054.90	1,054.90												
445-2-105	Overload Protect-Write spec and approve	01DEC06*	20	05JAN07	470		0.00	14,163.20												
445-2-110	Overload Protect-Design	08JAN07	80	27APR07	480		0.00	76,012.00												
445-2-115	Overload Protect-Fabr 4 chassis 120 modls	30APR07*	79	20AUG07	480		0.00	69,498.24												
445-2-120	Overload Protect-Test 4 units	21AUG07	20	18SEP07	480		0.00	24,216.00												
445-2-125	Overload Protect-Install & Rack wiring	19SEP07	20	16OCT07	480		0.00	46,352.02												
445-2-130	Overload Protect-Write & perform ISTP	17OCT07	20	13NOV07	480		0.00	25,088.00												
445-2-135	Overload Protect-Documentation	08JAN07*	180	19SEP07	519		0.00	25,694.40												
445-2-140	Overload Protection&cabling design,procure instl	01DEC06*	249	27NOV07	470		0.00	145,550.00												
45 - Power System Design and Integration																				
Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN																				
Prior Costs																				
4501-001	Apr-Sept MIE Cost	01APR03A	43*	30SEP03A		100	112,340.00	112,340.00												
451 - System Design & Interfaces																				
4501-100	Design Drawings	02FEB04A	193*	30SEP04A		100	19,807.80	19,807.80												
4501-110	Calculations-FY04	01MAR04A	151*	30SEP04A		100	0.00	0.00												
451-0-1	C-Site Decision	30APR04A	0	30APR04A		100	0.00	0.00												
451-7-2	FDR DC transmission-Dsn	01MAY04A	0*	28MAY04A		100	10,084.00	10,084.00												
451-7-20	FDR DC transmission		0	28MAY04A		100	0.00	0.00												
451-0-2	Develop SRD	01JUN05*	21	29JUN05	1,075		0.00	0.00												
Run Date			10JUN05 10:55			0505			NCSX			Sheet 43 of 53								
									STATUS THROUGH MAY 30											
									AGAINST ECP-30											
© Primavera Systems, Inc.																				

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	FY05	FY06	FY07	FY08	FY09		
73 - Platform Design & Fabrication									F	M	A	M	J	J	
Job: 7301 - Platform Design & Fab-PERRY									S	O	N	D	J	F	
712.008	Update Platform Specification	01JUN05*	10*	14JUN05	1,086		0.00	6,416.80							
712.010	Final Design	02MAY05A	32*	15JUN05	1,091	75	39,872.85	53,163.80							
711A.040	Platform nut plates	01APR05A	171*	02DEC05	967	90	26,077.09	28,974.54							
712.020	Platform Parts	01JUL05*	65*	30SEP05	665		0.00	22,649.66							
712.030	Miscs Hardware/Material	01JUL05*	65*	30SEP05	665		0.00	44,835.00							
74 - Machine Assembly Planning and Oversight															
Job: 7401 - TC Prep & Mach Assy Planning-PERRY															
Oversight and Supervision															
711A.020	LOE FY04	01OCT03A	256*	30SEP04A		LOE	148,582.46	148,582.46							
Prior Costs															
7401-001	Apr-Sept MIE Cost PPPL	01APR03A	66	30SEP03A		100	164,000.00	164,000.00							
Project Scope															
714.010	LOE FY05	01OCT04A	249*	30SEP05	1,010	LOE	72,031.94	109,972.42							
714.020	LOE FY06 prior to assy starting	03OCT05*	436*	02JUL07	574		0.00	124,295.03							
714.030	LOE FY07 thru first plasma	02JUL07*	444*	31MAR09	131		0.00	865,203.33							
FED/Infrastructure Support (non Project cost)															
613.010	Remove Shield Walls ** GPP **	01APR04A	64*	22JUN04A			0.00	0.00							
613.015	Fabricate New Bottom Course of Blocks **GPP**	01APR04A	207*	31JAN05A			0.00	0.00							
613.017	Install New Bottom Course **GPP**	01JUN05*	64*	30AUG05	1,038		0.00	0.00							
613.020	Remove south PLT shielding (cc 7230)	01JUN04A	0*	22JUN04A			0.00	0.00							
613.025	Dispose of old south PLT shielding **GPP**	01AUG04A	0*	31AUG04A			0.00	0.00							
EXFAC003	Clear PBX control room & Safe PBX (cc7230)	27JAN03A	110*	30JUN03A		100	0.00	0.00							
EXFAC004	Remove Fire protection PLT wall (cc7230)	01MAY03A	21	09MAY03A		100	0.00	0.00							
EXFAC005	Remove Fire Protection under platform (cc7230)	01APR03A	21	30APR03A		100	0.00	0.00							
EXFAC006	Remove Fire Protection Control rm walls(cc7230)	01MAY03A	21	09MAY03A		100	0.00	0.00							
EXFAC007	Remove PBX Base Plates cc7230)	25FEB04A	48*	12MAR04A		100	0.00	0.00							
GPP001	GPP-Upgrade C-Site central chilled wtr plant*TBD	01OCT02A	1	01OCT02A			0.00	0.00							
GPP004	GPP-Roofing Design	01APR04A	291	31MAY05A			0.00	0.00							
GPP004.1	GPP-Roofing Install	01MAY05A	0	31MAY05A			0.00	0.00							
GPP005	GPP-Test Cell lighting Design	01APR04A	206*	31JAN05A			0.00	0.00							
GPP005.1	GPP-Test Cell lighting Install ***TBD***	02MAY05A	0	31MAY05A			0.00	0.00							
GPP006	GPP-Test Cell HVAC/dew point control Design*TBD	01JUN05	0	31MAY05	1,096		0.00	0.00							
GPP006.1	GPP-Test Cell HVAC/dew point control InstallTBD	01JUN05*	0	31MAY05	1,096		0.00	0.00							
GPP007	GPP-C-Site elevators Design	01JUN05*	0	31MAY05	1,096		0.00	0.00							
GPP007.1	GPP-C-Site elevators Install	01JUN05	0	31MAY05	1,096		0.00	0.00							
GPP008	GPP-Fire suppression high bay design*TBD*	01JUN05	0	31MAY05	1,096		0.00	0.00							
GPP008.1	GPP-Fire suppression high bay install*TBD*	01JUN05	0	31MAY05	1,096		0.00	0.00							
GPP009	Control Room Lights & Outlets design*TBD*	01JUN05	0	31MAY05	1,032		0.00	0.00							
Run Date 10JUN05 10:55									0505 NCSX					Sheet 47 of 53	
PMB Schedule									STATUS THROUGH MAY 30						
xECP-30 Baseline									AGAINST ECP-30						
Progress Bar															
Critical Activity															
© Primavera Systems, Inc.															

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget												
									FY05	FY06	FY07	FY08	FY09							
713.040	General procurements	01OCT07*	341*	30JAN09	173		0.00	63,638.71												
713.050	Welding tools, materials & equip	01OCT07*	341*	30JAN09	173		0.00	56,567.74												
8 - Project Oversight and Support																				
81 - Project Management and Control																				
Job: 8101 - Project Management & Control-NEILSON																				
FY04 Actual Cost																				
M-0110	CD-2		0	03FEB04A			0.00	0.00												
810.009	PDR Support	01OCT03A	3*	31OCT03A		100	41,163.08	41,163.08												
M-0115	CD-3		0	16SEP04A			0.00	0.00												
810.002	Project Management Office PPPL FY04	01OCT03A	256*	30SEP04A		LOE	685,961.70	685,961.70												
810.002E	Project Management Office PPPL FY04 ECP24	01OCT03A	256*	30SEP04A		LOE	146,000.00	146,000.00												
Prior Costs																				
810.001	Apr-Sept MIE Cost PPPL	01APR03A	128*	30SEP03A		100	387,340.00	387,340.00												
810.003	Project Management Office PPPL FY05	01OCT04A	251*	30SEP05	1,015	LOE	463,898.68	696,116.95												
810.004	Project Management Office PPPL FY06	03OCT05*	250*	29SEP06	765		0.00	698,791.02												
810.005	Project Management Office PPPL FY07	02OCT06*	251*	28SEP07	514		0.00	682,074.19												
810.900	Project Management Office PPPL FY08	01OCT07*	253*	30SEP08	261		0.00	576,229.66												
810.909	Project Management Office PPPL FY09	01OCT08*	173*	29MAY09	88		0.00	196,534.17												
Job: 8102 - NCSX MIE Management ORNL-LYON																				
FY04 Actual Cost																				
810.102	Project Management Office ORNL FY04	01OCT03A	256*	30SEP04A		LOE	88,000.00	88,000.00												
Prior Costs																				
810.101	Apr-Sept MIE Cost ORNL	01APR03A	129*	30SEP03A		100	58,600.00	58,600.00												
810.103	Project Management Office ORNL FY05	01OCT04A	251*	30SEP05	1,015	LOE	62,275.94	95,368.98												
810.104	Project Management Office ORNL FY06	03OCT05*	250*	29SEP06	514		0.00	57,354.87												
810.104X	Project Management Office ORNL FY07	02OCT06	251*	28SEP07	514		0.00	50,514.32												
810.105X	Project Management Office ORNL FY08	02OCT07*	251*	29SEP08	262		0.00	36,664.00												
82 - Project Engineering																				
Job: 8202 - Engr Mgmt & Sys Eng Support-REIERSEN																				
FY04 Actual Cost																				
820.002	LOE FY04	01OCT03A	256*	30SEP04A		LOE	601,555.68	601,555.68												
8202-ECP16	ecp16	01OCT03A	256*	30SEP04A		LOE	68,000.00	68,000.00												

Run Date 10JUN05 10:55

 PMB Schedule
 xECP-30 Baseline
 Progress Bar
 Critical Activity

0505

NCSX
STATUS THROUGH MAY 30
AGAINST ECP-30

Sheet 50 of 53

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget	FY05	FY06	FY07	FY08	FY09																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
									F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F

Run Date 10JUN05 10:55

 PMB Schedule
 xECP-30 Baseline
 Progress Bar
 Critical Activity

0505

NCSX
STATUS THROUGH MAY 30
AGAINST ECP-30

Sheet 51 of 53

	Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	PCTC	Earned value cost (BCWP)	ECP-30 Budget																																
										FY05			FY06			FY07			FY08			FY09																			
	99.07	PPPL Allocations FY07	02OCT06*	252*	01OCT07	513		0.00	341,437.41	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
	99.08	PPPL Allocations FY08	01OCT07*	252*	29SEP08	262		0.00	171,438.96																																
+ Contingency																																									
			01SEP05	1,037	30SEP09	0		0.00	12,803,920.41																																