

NCSX Cost Performance Report																		
Period May 1, 2007 through November 30, 2007																		
(Measured against unofficial proposed baseline)																		
RLM	JOB	CUMULATIVE							MONTHLY					BUDGET to COMPLETE (from May 1,2007)	EAC	C=calculated JM=Job Mgr estimate	increase/ (decrease)	
		BCWS	BCWP	ACWP	SPI	CPI	schedule variance	cost variance	BCWS	BCWP	ACWP	sched variance	cost variance					
Jim Anderson	Job: 8101 - Project Management &Control-ANDERS	472	470	442	1.00	1.06	(2)	28	67	82	52	15.25	29	3,843	4,158	Strykowski (Proj Mgr)	315	
	Job: 8102 - NCSX MIE Management ORNL-LYON	98	97	152	0.99	0.64	(1)	-55	13	13	13	(0)	0	499	545	Lyon	46	
	Job: 8998 - Allocations-STRYKOWSKY	235	234	339	0.99	0.69	(1)	-106	31	33	78	2	(46)	1,453	1,536	Strykowski	83	-52 overrun in FY07 & 31k projection for fy08
	Total Jim Anderson	805	801	933	1.00	0.86	(4)	-132	111	127	143	17	(16)	5,795	6,239			444
Larry Dudek	Job: 1204 - VV Sys Procurements (nonVVSA)-DUDEK	104	119	198	1.15	0.60	15	-79	29	22	19	(7)	3	408	916 *	goranson (incl transition ducts)	508	scope add-back
	Job: 1250 - Vacuum Vessel Fabrication**CLOSED**	(252)	(252)	(252)	1.00	1.00	0	0	-	0	-	0	0	(252)	(252)	no update	-	
	Job: 1408 - MC Winding Supplies-CHRZANOWSKI	253	243	130	0.96	1.87	(10)	113	22	22	12	0	11	350	267	chrzanowski	(83)	re-estimate
	Job: 1431 - Mod. Coil Interface Hardware-DUDEK	901	726	426	0.81	1.70	(175)	300	64	46	67	(18)	(21)	1,039	975	dudek etc	(64)	re-estimate
	Job: 1451 - Mod Coil Winding-CHRZANOWSKI	1,491	1,711	1,596	1.15	1.07	220	115	188	107	191	(81)	(85)	2,867	2,675	calculated	(192)	
	Job: 1459 - Mod Coil Fabr.Punch List-CHRZANOWSKI	216	305	393	1.41	0.78	89	-88	43	115	31	72	84	501	721	chrzanowski	220	Lifts, transportation, add'l re-work
	Job: 1802 - FP Assy Oversight&Support-VIOLA	433	389	485	0.90	0.80	(44)	-96	58	47	56	(11)	(9)	1,989	3,002	MV/RLS preliminary!	1,013	add'l management & pppl title III
	Job: 1803/1805- FPA Tooling/Constr-BROWN/DUDEK	219	81	203	0.37	0.40	(138)	-122	24	0	23	(24)	(23)	522	522	no update	-	
	Job:1810-Field Period Assy -Station 1 2 3 VIOLA	1,790	1,538	1,138	0.86	1.35	(253)	400	186	130	160	(56)	(30)	5,745	8,387	MV/RLS preliminary!	2,642	add'l met crews +\$1.8m,laser tracker +\$.2 & supervision=+\$0.5, stat2&3 =+\$0.5
	Job: 1815 - Field Period Assy Station 5	-	-	-	-	-	-	0	-	-	-	-	-	1,334	1,570	MV/RLS prelim	236	trim coils
	Job: 2101 - Fueling Systems-BLANCHARD	-	-	-	-	-	-	0	-	-	-	-	-	69	258 *	blanchard	189	scope add-back
	Job: 2201 - Vacuum Pumping Systems-BLANCHAR	-	-	-	-	-	-	0	-	-	-	-	-	172	575 *	blanchard	403	scope add-back
	Job: 3101 - Magnetic Diagnostics-STRATTON	280	215	135	0.77	1.60	(65)	80	24	46	1	22	45	291	326 *	stratton	35	scope add-back
	Job: 3601 - Edge Divertor Diagnostics-STRATTON	-	-	-	-	-	-	0	-	-	-	-	-	31	31	Stratton	-	re-estimate
	Job: 3801 - Electron Beam Mapping-STRATTON	-	-	-	-	-	-	0	-	-	-	-	-	263	263	Stratton	-	re-estimate
	Job: 3901 - Diagnostics sys Integration-STRATTON	18	18	32	1.01	0.58	0	-13	2	2	4	0	(2)	132	229	calculated	97	
	Job: 6101 - Water Systems-DUDEK	-	-	-	-	-	-	0	-	-	-	-	-	46	95 *	Dudek	49	scope add-back
Job: 6201 - Cryogenic Syst-RAFTOPOLOUS	-	-	-	-	-	-	0	-	-	-	-	-	655	655	calculated	-		
Job: 6301 - Utility Systems-DUDEK	-	-	-	-	-	-	0	-	-	-	-	-	105	105	calculated	-		
Job: 6401 - PFC/VV Htng/Cooling(bakeout)- KALISH	-	-	-	-	-	-	0	-	-	-	-	-	573	573	calculated	-		
Job: 7301 - Platform Design &	-	3	-	-	-	3	3	-	0	-	0	0	204	204	calculated	-		
Job: 7401 - TC Prep & Mach Assy Planning-PERRY	(303)	(303)	(269)	1.00	1.13	(0)	-34	2	2	7	(0)	(5)	1,417	1,417	no update	-		
Job: 7501 - Construction Support Crew-PERRY	-	-	-	-	-	-	0	-	-	-	-	-	1,407	1,407	no update	-		
Job: 7503 - Machine Assembly (station 6)-PERRY	-	-	-	-	-	-	0	-	-	-	-	-	4,511	4,603 *	strykowski	92	scope add-back	
Job: 7601 - Tooling Design & Fabrication-PERRY	-	-	-	-	-	-	0	-	-	-	-	-	412	412	no update	-		
Total Larry Dudek	5,150	4,793	4,215	0.93	1.14	(357)	578	642	539	572	(103)	(33)	24,791	29,936			5,145	

NCSX Cost Performance Report

Period May 1, 2007 through November 30, 2007

(Measured against unofficial proposed baseline)

RLM	JOB	CUMULATIVE							MONTHLY					BUDGET to COMPLETE (from May 1,2007)	EAC	C=calculated JM=Job Mgr estimate	increase/ (decrease)	
		BCWS	BCWP	ACWP	SPI	CPI	schedule variance	cost variance	BCWS	BCWP	ACWP	sched variance	cost variance					
Phil Heitzenroeder	Job: 1302 - PF Design -KALISH	134	115	69	0.86	1.65	(19)	45	25	1	8	(24)	(7)	257	156	calculated	(101)	
	Job: 1352 - PF Coil Procurement-KALISH	-	-	-			-	0	-	-	-	-	-	1,630	1,630	no update	-	
	Job: 1353 - CS Structure Procurement-DAHLGREN	-	-	-			-	0	-	-	-	-	-	337	337	no update	-	
	Job: 1354 - Trim Coil Design &Procurement-KALISH	75	30	27	0.40	1.09	(45)	2	30	1	8	(28)	(7)	162	1,788 * coil	kalish/strykowski (54)	1,626 scope add-back	
	Job: 1355 - WBS 13 I&C Proc and Coil Assy-KALISH	-	-	-			-	0	-	-	-	-	-	73	169	Cole etc	96 re-estimate	
	Job: 1361 - TF Fabrication-KALISH	404	423	435	1.05	0.97	19	-12	59	32	45	(27)	(12)	1,003	1,003	no update	-	
	Job: 1404 - MCWF R&D 1st Prod	(36)	(36)	(35)	1.00	1.03	0	-1	-	-	-	-	-	(36)	(36)	no update	-	
	Job: 1411 - MCWF Fabr. S005242-HEITZENROEDE	(84)	(80)	(65)	0.96	1.23	4	-15	-	(0)	-	(0)	(0)	(80)	(80)	no update	-	
	Job: 1416 - Mod Coil Type Ab Fnl Dsn-WILLIAMSON	261	130	161	0.50	0.81	(131)	-30	56	9	35	(47)	(26)	280	310	Cole etc	30 re-estimate less CV	
	Job: 1421 - Mod Coil Interface Design-WILLIAMSON	1,159	1,109	980	0.96	1.13	(50)	129	26	93	95	67	(1)	1,207	1,078	Cole etc	(129) re-estimate less CV	
	Job: 1429 - MC Interface R&D-GETTELFINGER	118	94	87	0.79	1.07	(24)	6	-	0	1	0	(0)	118	110	calculated	(8)	
	Job: 1501 - Coil Structures Design-DAHLGREN	186	148	208	0.80	0.71	(38)	-60	-	0	23	0	(23)	186	261	calculated	75	
	Job: 1550 - Coil Struct. Procurement -DAHLGREN	-	-	-			-	0	-	-	-	-	-	1,076	1,227	Dahlgren	151 re-estimate	
	Job: 1601 - Coil Services Design-GORANSON	6	42	-	6.99		36	42	-	8	-	8	8	861	1,141 * goranson/strykowski		280 scope add-back	
	Job: 1701 - Cryostat Design-RAFTOPOLOUS	-	-	5		0.00	-	-5	-	-	-	-	-	207	207	no update	-	
	Job: 1702 - Base Support Struct Design-DAHLGREN	107	41	32	0.38	1.28	(66)	9	36	(0)	(1)	(36)	1	163	256	Dahlgren	93 re-estimate	
	Job: 1751 - Cryostat Procurement-RAFTOPOLOUS	-	-	-			-	0	-	-	-	-	-	325	325	no update	-	
	Job: 1752 - Base Support Proc-DAHLGREN	-	-	-			-	0	-	-	-	-	-	89	89	no update	-	
	Job: 1806 - FP Assembly specs	164	117	3	0.72	36.22	(47)	114	19	66	1	47	65	514	400	Cole etc	(114) re-estimate less CV	
	Job: 1901 - Stellarator Core Mngt&Integr-COLE	258	257	152	1.00	1.69	(1)	105	33	33	11	0	22	1,620	1,515	Cole etc	(105) re-estimate less CV	
	Job: 8202 - Engr Mgmt & Sys Eng Support-HEITZEN	497	497	491	1.00	1.01	(0)	5	53	54	55	1	(1)	2,649	3,149	simmons	500 re-estimate	
	Job: 8203 - Design Integration-BROWN	249	248	98	0.99	2.53	(1)	150	30	31	20	1	11	1,408	1,408	no update	-	
	Job: 8204 - Systems Analysis-BROOKS	249	249	374	1.00	0.67	0	-125	24	24	47	0	(23)	1,154	1,734	calculated	580	
	Job: 8205 - Dimensional Control Coordin-ELLIS	158	102	125	0.65	0.82	(56)	-23	20	13	17	(7)	(4)	598	730	calculated	132	
	Job: 8210 - FY07 Rebaseling tasks	19	19	55	1.00	0.34	0	-36	-	0	7	0	(7)	19	55	calculated	36	
	Job: 8215 Plant Design	23	7	-	0.32		(16)	7	3	2	-	(1)	2	121	227	strykowski/brown	106	
	Total Phil Heitzenroeder	3,946	3,510	3,203	0.89	1.10	(436)	307	414	369	372	(44)	(2)	15,941	19,189		3,248	
	Al vonHalle	Job: 4101 - AC Power-RAMAKRISHNAN	(104)	(104)	(104)	1.00	1.00	(0)	0	-	-	-	-	-	55	55	Raki	0 re-estimate
		Job: 4301 - DC Systems-RAMAKRISHNAN	3	2	-	0.63		(1)	2	1	2	-	1	2	603	603	Raki	- re-estimate
		Job: 4401 - Control & Protection-RAMAKRISHNAN	-	-	-			-	0	-	-	-	-	-	1084	1,084	Raki	- re-estimate
Job: 4501 - Power Sys Dsn & Integr-RAMAKRISHNAN		-	-	(1)		0.00	-	1	-	-	-	-	-	683	833	Raki	150 re-estimate	
Job: 5101 - Network and Fiber		-	-	-			-	0	-	-	-	-	-	150	226 * sichts		76 scope add-back	
Job: 5201 - I&C Systems-SICHTA		-	-	-			-	0	-	-	-	-	-	196	432 * sichts		236 scope add-back	
Job: 5301 - Data Acquisition-SICHTA		-	-	-			-	0	-	-	-	-	-	165	179 * sichts		14 scope add-back	
Job: 5401 - Facility Timing &		-	-	-			-	0	-	-	-	-	-	205	376 * sichts		171 scope add-back	
Job: 5501 - Real Time Control		-	-	-			-	0	-	-	-	-	-	129	349 * sichts		220 scope add-back	
Job: 5601 - Central Safety &Interlock Sys-SICHTA		-	-	-			-	0	-	-	-	-	-	222	387 * sichts		165 scope add-back	
Job: 5801 - Central I&C Integr& Oversight-SICHTA		12	11	-	0.92		(1)	11	2	2	-	(0)	2	69	69 * sichts		- scope add-back	
Job: 8501 - Integrated Systems Testing-GENTILE		-	-	-			-	0	-	-	-	-	-	765	765	no update	-	
Total Al vonHalle		(89)	(91)	(105)	1.03	0.87	(2)	14	3	4	-	1	4	4,326	5,358		1,032	
Project stretch-out cost WBS 19,18,82,89)(@\$202k /mo.) =													1,313		1,313			
Overhead rate reductions =													(780)		(780)			
Total project (May 1 through completion)	9,812	9,013	8,247	0.92	1.09	(799)	766	1,169	1,039	1,087	(130)	(47)	50,853	62,035		11,182		
Contingency =													14,380					
Cost through April 30,2007=													67,178					
TOTAL TEC =													132,411					
EAC Growth =													6,338					
Scope Add backs=													4,064					
Contingency on scope add-backs=													1,626					
Projected new baseline =													144,439	12,027				