

## NCSX Work Breakdown Structure

---

### *3-Digit Listing of WBS Elements*

#### *WBS Dictionary*

Stellarator Core Systems (WBS 1)

Auxiliary Systems (WBS 2)

Diagnostic Systems (WBS 3)

Electrical Power Systems (WBS 4)

Central I&C (WBS 5)

Facility Systems (WBS 6)

Test Cell Preparation and Machine Assembly (WBS 7)

Project Management and Integration (WBS 8)

Preparations for Operations (WBS 9)

# NCSX Work Breakdown Structure (WBS)

WBS	Description	Responsibility
<b>1</b>	<b>Stellarator Core Systems</b>	Nelson
<b>11</b>	<b><i>In-Vessel Components</i></b>	Goranson
111	Limiters	
112	Internal Liner	
113	Internal Trim Coils	
<b>12</b>	<b><i>Vacuum Vessel Systems</i></b>	Goranson
121	Assembly	
122	Thermal Insulation	
123	Heating and Cooling Distribution System	
124	Supports	
125	Local I&C	
<b>13</b>	<b><i>Conventional Coils</i></b>	Williamson
131	TF Coils	
132	PF Coils	
133	External Trim Coils	
133	Local I&C	
<b>14</b>	<b><i>Modular Coils</i></b>	Williamson
141	Winding Forms	
142	Windings and Assembly	
143	Local I&C	
<b>15</b>	<b><i>Structures</i></b>	Williamson
151	Coil Support Structure	
152	Central Solenoid (CS) Support Structures	
153	Local I&C	
<b>16</b>	<b><i>Coil Services</i></b>	Williamson
161	LN2 Distribution System	
162	Electrical Leads	
163	Coil Protection System	
<b>17</b>	<b><i>Cryostat and Base Support Structure</i></b>	
171	Cryostat	Gettelfinger
172	Base Support Structure	Kalish
<b>18</b>	<b><i>Field Period Assembly</i></b>	Chrzanowski
181	Planning and Oversight	
182	Preparation of the TFTR Test Cell	
183	Receipt, Inspection, and Testing of Coils	
184	Receipt, Inspection, and Testing of Vacuum Vessel	
185	Field Period Assembly	
186	Tooling Design and Fabrication	
187	Measurement Systems	
<b>19</b>	<b><i>Stellarator Core Management and Integration</i></b>	

## NCSX Work Breakdown Structure (WBS)

WBS	Description	Responsibility
<b>2</b>	<b>Auxiliary Systems</b>	Dudek
21	<b>Fueling Systems</b>	Blanchard
	211 Gas Fueling Systems	
	212 Pellet Injection Fueling Systems	
22	<b>Torus Vacuum Pumping System</b>	Blanchard
23	<b>Wall Conditioning Systems</b>	Blanchard
	231 Glow Discharge Cleaning System	
	232 Boranization System	
	233 Lithiumization System	
24	<b>ICH System</b>	NA
25	<b>Neutral Beam Injection System</b>	Stevenson
	251 NB Systems Recommissioning	
	252 NB Installation and Testing	
<b>3</b>	<b>Diagnostics</b>	Johnson
31	<b>Magnetic Diagnostics</b>	
32	<b>Fast Particle Diagnostics</b>	
33	<b>Impurity Diagnostics</b>	
34	<b>MHD Diagnostics</b>	
35	<b>Profile Diagnostics</b>	
36	<b>Edge and Divertor Diagnostics</b>	
37	<b>Turbulence Diagnostics</b>	
38	<b>Electron Beam (EB) Mapping</b>	
39	<b>Diagnostics Integration</b>	

## NCSX Work Breakdown Structure (WBS)

WBS	Description	Responsibility
<b>4</b>	<b>Electrical Power Systems</b>	Ramakrishnan
<b>41</b>	<b>AC Power</b>	
	411 Auxiliary AC Power Systems	
	412 Experimental AC Power Systems	
<b>42</b>	<b>AC/DC Converters</b>	
	421 C-Site AC/DC Converters	
	422 D-Site AC/DC Converters	
<b>43</b>	<b>DC Systems</b>	
	431 C-Site DC Systems	
	432 D-to-C Site DC Systems	
	433 D Site DC Systems	
<b>44</b>	<b>Control and Protection Systems</b>	
	441 Electrical Interlock Systems	
	442 Kirk Key Interlocks	
	443 Real Time Control Systems	
	444 Instrumentation Systems	
	445 Coil Protection Systems	
	446 Ground Fault Monitoring Systems	
<b>45</b>	<b>Power System Design and Integration</b>	
	451 System Design and Interfaces	
	452 Electrical Systems Support	
	453 System Testing (PTPs)	
<b>46</b>	<b>FCPC Building Modifications</b>	
<b>5</b>	<b>Central I&amp;C Systems</b>	Oliaro
<b>51</b>	<b>TCP/IP Infrastructure Systems</b>	
<b>52</b>	<b>Central Instrumentation and Control Systems</b>	
<b>53</b>	<b>Data Acquisition &amp; Facility Computing Systems</b>	
<b>54</b>	<b>Facility Timing and Synchronization Systems</b>	
<b>55</b>	<b>Real Time Plasma and Power Supply Control Systems</b>	
<b>56</b>	<b>Central Safety Interlock Systems</b>	
<b>57</b>	<b>Control Room Facility</b>	
<b>58</b>	<b>Central I&amp;C Management and Integration</b>	
<b>6</b>	<b>Facility Systems</b>	Dudek
<b>61</b>	<b>Water Cooling Systems</b>	Dudek
	611 Neutral Beam Water Cooling System	
	612 Vacuum Pumping Water Cooling System	
	613 Bakeout Water System	
	614 Diagnostic Water Cooling System	
<b>62</b>	<b>Cryogenic Systems</b>	Gettelfinger
	621 LN2-LHe Supply System	
	622 LN2 Coil Cooling Supply System	
	623 GN2 Cryostat Cooling System	
<b>63</b>	<b>Utility Systems</b>	Dudek
<b>64</b>	<b>Helium Bakeout System</b>	Kalish
<b>65</b>	<b>Facility Systems Integration</b>	

## NCSX Work Breakdown Structure (WBS)

WBS	Description	Responsibility
<b>7</b>	<b>Test Cell Preparation and Machine Assembly</b>	Perry
71	<i>Shield Wall Reconfiguration</i>	TBD
72	<i>Control Room Refurbishment</i>	TBD
73	<i>Platform Design and Fabrication</i>	TBD
74	<i>Machine Assembly Planning and Oversight</i>	
	741      Planning Prior to Machine Assembly	
	742      Construction Management	
75	<i>Test Cell and Basement Assembly Operations</i>	
76	<i>Integrated Systems Testing</i>	
77	<i>Tooling Design and Fabrication</i>	
78	<i>Measurement Systems</i>	
<b>8</b>	<b>Project Oversight and Support</b>	Neilson
81	<i>Project Management and Control</i>	Neilson
82	<i>Project Engineering</i>	Reiersen
83	<i>Environmental and Safety/QA Management</i>	Levine
84	<i>Project Physics</i>	Zarnstorff
<b>9</b>	<b>Preparations for Operations</b>	Neilson
91	<i>Pre-Operational Planning and Operations Staff Buildup</i>	
92	<i>Operational Spares</i>	

**Record of revisions:**

---

Rev. 0 Draft B	Deleted NCSX from the title of WBS 73 Added WBS 58 - Central I&C Management and Integration Changed WBS 71 to Shield Wall Reconfiguration
----------------	---

# NCSX Work Breakdown Structure (WBS)

WBS	Description	Responsibility
<b>9</b>	<b>Preparations for Operations</b>	Neilson
91	<i>Pre-Operational Planning and Operations Staff Buildup</i>	
92	<i>Operational Spares</i>	

**Record of revisions:**

---

Rev. 0 Draft B	Deleted NCSX from the title of WBS 73 Added WBS 58 - Central I&C Management and Integration Changed WBS 71 to Shield Wall Reconfiguration
----------------	---

**NCSX Fabrication Project  
Work Breakdown Structure (WBS) Dictionary  
Stellarator Core Systems (WBS 1)**

**-DRAFT-**

June 25, 2002

**Prepared by:**

---

R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

---

P. Goranson, WBS 11 & 12 Manager

---

D. Williamson, WBS 13- 16  
Manager

---

T. Brown, WBS 17 Manager

---

J. Chrzanowski, WBS 18 Manager

---

M. Cole, WBS 19 Manager

---

R. Strykowski, Project Control  
Manager

---

M. Zarnstorff, Physics Manager

---

B. Nelson, Stellarator Core Manager

---

P. Heitzenroeder, Deputy Project  
Manager for Engineering

---

W. Reiersen, Engineering Manager

**Approved by:**

---

G.H. Neilson, Project Manager

# Work Breakdown Structure (WBS) Dictionary

## Stellarator Core Systems (WBS 1)

<b>WBS Element: 1</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Stellarator Core Systems</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Fabrication Project includes all equipment required through the completion of the Field Line Mapping Phase of operation (that is, Phases 1 and 2). In addition, the NCSX Fabrication Project includes the recommissioning and installation of two of the beamlines currently installed on the PBX-M tokamak.</p> <p>Unless by explicit exception, the Fabrication Project includes all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Fabrication Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing. Integrated systems testing of the entire NCSX device is covered in and Integrated Systems Testing (WBS 76).</p> <p>Stellarator Core Systems include all the systems and related elements that directly provide the confining magnetic fields, the high vacuum enclosure, and the power and particle handling required for plasma formation and operation.</p> <p>Stellarator Core Systems include:</p> <ul style="list-style-type: none"> <li>• In-Vessel Components (WBS 11),</li> <li>• Vacuum Vessel Systems (WBS 12),</li> <li>• Conventional Coils (WBS 13),</li> <li>• Modular Coils (WBS 14),</li> <li>• Structures (WBS 15),</li> <li>• Coil Services (WBS 16),</li> <li>• Cryostat and Base Support Structure (WBS 17),</li> <li>• Field Period Assembly (WBS 18), and</li> <li>• Stellarator Core Management and Integration (WBS 19).</li> </ul>	



## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 11</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>In-Vessel Components</b>	
<b>Description:</b>	<p>This WBS element consists of all the in-vessel systems required to absorb the heat and particle fluxes from the plasma and to effect divertor operation for neutral recycling and density control. This WBS element also includes all the in-vessel systems that serve to protect the vacuum vessel and in-vessel components from energetic particles and heat fluxes from the plasma. Sub-elements within WBS 11 include the:</p> <ul style="list-style-type: none"> <li>• Limiters (WBS 111);</li> <li>• Internal Liner (WBS 112); and</li> <li>• Internal Trim Coils (WBS 113)</li> </ul> <p>For the NCSX Fabrication Project, local limiters will be supplied that satisfy the operational requirements for Phases 1-2 of operation. These limiters consist of simple flat tiles attached to the vacuum vessel assembly flanges, which are located on either side of the <math>v=1/2</math> symmetry planes. For the NCSX Fabrication Project, this WBS element includes the design effort to assure that the complete assembly of in-vessel components required to meet the upgrade requirements can plausibly be accommodated as a future upgrade. The design, fabrication, and installation of these upgrades are outside the scope of the Fabrication Project.</p>	
<b>WBS Element: 111</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Limiters</b>	
<b>Description:</b>	<p>For the NCSX Fabrication Project, local limiters will be supplied that satisfy the operational requirements for Phases 1-3 of operation. These limiters consist of simple flat tiles attached to the vacuum vessel assembly flanges, which are located on either side of the <math>v=1/2</math> symmetry planes. Also include are the local I&amp;C components needed to support to monitor the performance of these limiters.</p>	
<b>WBS Element: 112</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Internal Liner</b>	
<b>Description:</b>	<p><i>Not required in NCSX Fabrication Project, but interfaces between this system and other systems must be identified, defined, and, if necessary, provided on the other systems.</i></p>	
<b>WBS Element: 113</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Internal Trim Coils</b>	
<b>Description:</b>	<p><i>Not required in NCSX Fabrication Project</i></p>	

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 12</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Systems</b>	
<b>Description:</b>	<p>The vacuum vessel provides a vacuum boundary around the plasma chamber suitable for high vacuum conditions; structural support for all internal hardware and access for Auxiliary Systems (WBS 2) and Diagnostics (WBS 3).</p> <p>This WBS element consists of all the following sub-elements:</p> <ul style="list-style-type: none"> <li>• Vacuum Vessel Assembly (WBS 121);</li> <li>• Vacuum Vessel Thermal Insulation (WBS 122);</li> <li>• Vacuum Vessel Heating and Cooling Distribution Systems (WBS 123);</li> <li>• Vacuum Vessel Supports (WBS 124); and</li> <li>• Vacuum Vessel Local I&amp;C (WBS 125).</li> </ul>	
<b>WBS Element: 121</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Assembly</b>	
<b>Description:</b>	<p>This WBS element consists of the vacuum vessel shell, ports and extensions, blank port covers, PFC support rib interfaces, vacuum vessel support interfaces, and cooling tubes. The vessel port extensions are needed to transfer the vacuum interface flanges on the ports to an accessible location outside the modular coil structure. Each extension includes the flanges, extension tube with weld prep, and seal/bolting hardware and will come with a blank port cover. The port extensions must be welded onto the three vessel sub-assemblies after installation of the modular coils and prior to final assembly. Port stubs are provided on the vessel to permit the modular coils to slip on first, followed by welding of port extensions. Port extension welding performed prior to final assembly is in this WBS element. During final assembly, additional port extensions may be welded to facilitate assembly of the cryostat. Port extension welding performed during final assembly (in the NCSX Test Cell) is part of WBS 7. Modification of the blank port covers to accommodate end users, e.g. Diagnostics (WBS 3), is the responsibility of the primary end user.</p>	
<b>WBS Element: 122</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Thermal Insulation</b>	
<b>Description:</b>	<p>This WBS element consists of the equipment that will provide thermal insulation between the warm vessel (293K and above) and the cold coils and structures (80K).</p>	
<b>WBS Element: 123</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Heating and Cooling Distribution Systems</b>	
<b>Description:</b>	<p>The vacuum vessel is maintained at its desired temperature (150C for bakeout, nominally 25C for normal operation) by circulating a coolant through coolant tubes attached to the vacuum vessel. The Vacuum Vessel Heating and Cooling Distribution System connects the Vacuum Vessel Assembly (WBS 121) with the Helium Bakeout System (WBS 64).</p>	
<b>WBS Element: 124</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Supports</b>	
<b>Description:</b>	<p>This WBS element consists of the equipment required to attach the Vacuum Vessel Assembly (WBS 12) to Modular Coil Winding Forms (WBS 141).</p>	
<b>WBS Element: 125</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Vessel Local I&amp;C</b>	
<b>Description:</b>	<p>This WBS element provides the local I&amp;C required by other WBS elements included under Vacuum Vessel Systems (WBS 12). Local I&amp;C requirements will be determined in the design of these other WBS elements.</p>	

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 13</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Conventional Coils</b>	
<b>Description:</b>	<p>The conventional coils provide background magnetic fields for flexibility in the magnetic configuration, for inductive current drive and plasma shape and position control, and for field error correction.</p> <p>This WBS element consists of the following:</p> <ul style="list-style-type: none"> <li>• TF Coils (WBS 131);</li> <li>• PF Coils (WBS 132);</li> <li>• External Trim Coils (WBS 133); and</li> <li>• Conventional Coils Local I&amp;C (WBS 134).</li> </ul> <p>Included in these elements are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending at first plasma, all coil component fabrication and assembly activities, and all system level commissioning and testing. At this time no R&amp;D is anticipated for this WBS element. Pre-assembly of the field periods (including installation of the TF and external trim coils) is covered in Field Period Assembly (WBS 18). Final assembly (including installation of the PF coils) is covered in Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing of the conventional coils is also covered in Test Cell Preparation and Machine Assembly (WBS 7).</p>	
<b>WBS Element: 131</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>TF Coils</b>	
<b>Description:</b>	<p>The set of toroidal field coils provide flexibility in the magnetic configuration. There are 18 identical, equally spaced coils providing a 1/R field at the plasma. The coils are wound from hollow copper conductor and vacuum impregnated with glass-epoxy. They operate at the same temperature as the poloidal and modular coil sets, nominally 80K (cooled by LN<sub>2</sub>). The coils are supported by an external coil support structure (WBS 151). The coils are located at radial locations coincident with the modular coil (WBS 14) locations, both for symmetry and to avoid introducing additional obstructions to access.</p> <p>This WBS element consists of the manufacturing design and fabrication of the TF conductor and assembly of the TF winding packs including interface elements for connections to power and cooling supply at the coils. Local I&amp;C for the TF and other conventional coils is included in the Conventional Coils Local I&amp;C (WBS 134).</p>	
<b>WBS Element: 132</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>PF Coils</b>	
<b>Description:</b>	<p>The poloidal field (PF) magnets produce the poloidal magnetic field within the NCSX device. These coils provide inductive current drive and plasma shape and position control. The coil set consists of two inner solenoid pairs (PF-1 and PF-2), two mid-coil pairs (PF-3 and PF-4), and two outer coil pairs (PF-5 and PF-6). All the coils are symmetric about the horizontal midplane. The coils are wound from hollow copper conductor and vacuum impregnated with glass-epoxy. They operate at the same temperature as the toroidal and modular coil sets, nominally 80K (cooled by LN<sub>2</sub>).</p> <p>This WBS element consists of the manufacturing design and fabrication of the PF conductor and assembly of the PF winding packs including interface elements for connections to power and cooling supply at the coils. The inner solenoid pairs are supported by the Central Solenoid Support Structures (WBS 152) and the mid and the outer coil pairs are supported by the Coil Support Structure (WBS 151).</p>	

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 133</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>External Trim Coils</b>	
<b>Description:</b>	<p>The external trim coil set is intended to provide field error correction. These will be conventionally wound coils in a windowpane configuration. They are provided at the top, bottom, and outside perimeter of the Coil Support Structure (WBS 151) primarily to reduce low poloidal mode number (m) resonant errors that may result from manufacturing or assembly errors in the modular coil geometry.</p> <p>This WBS element consists of the manufacturing design and fabrication of the External Trim Coils. The coils are supported by the Coil Support Structure (WBS 151).</p>	
<b>WBS Element: 134</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Conventional Coil Local I&amp;C</b>	
<b>Description:</b>	<p>This WBS element provides the manufacturing design and fabrication of the local I&amp;C components required by the WBS elements under Conventional Coils (WBS 13). Local I&amp;C requirements will be determined in the design of these WBS elements, and may include strain gages, RTDs, and voltage taps.</p>	

<b>WBS Element: 14</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Modular Coils</b>	
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• Winding Form (WBS 171)</li> <li>• Windings and Coil Assembly (WBS 172); and</li> <li>• Modular Coils Local I&amp;C (WBS 173).</li> </ul> <p>This WBS element consists of the design and fabrication of the modular coil components, including supporting R&amp;D necessary for the design and fabrication of these components. Modular coil assembly and installation in a field period is covered in Field Period Assembly (WBS 18). Final assembly of the field periods is covered under Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing is also covered under Test Cell Preparation and Machine Assembly (WBS 7).</p>	
<b>WBS Element: 141</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Modular Coil Winding Form</b>	
<b>Description:</b>	<p>This WBS element consists of the design and fabrication of the modular coil winding form. There are three different coil types and three different winding forms that are repeated for a total of 18 winding forms. Each winding form is fabricated as a casting. Due to the complexity of the shape, the pattern geometry is assumed to require at least two iterations by a pattern maker. After stress relieving the castings in a fixture, all structural interface features are machined. After the coils are wound, the winding forms are bolted together, to form a complete field period. During final assembly, the field periods are bolted together to form the completed stellarator core assembly.</p>	
<b>WBS Element: 142</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Modular Coils Windings and Assembly</b>	
<b>Description:</b>	<p>This WBS element consists of the design and fabrication of the modular coil windings and coil assembly. The modular coil set consists of three field periods with 6 coils per period, for a total of 18 coils. Due to symmetry, only three different coil shapes are needed to make up the complete coil set. Within the modular coil envelope, a thick web supports two multi-turn winding packs. The design concept uses flexible, copper cable conductor that has been compacted into a rectangular cross-section and wrapped with Kapton and glass tape insulation. The conductor is wound in a double pancake on each side of the structural web. Chill plates consisting of copper sheet with cooling tubes (or a different arrangement to be determined during design) are provided for coil cooling. After winding is complete, the final geometry is verified and the assembly is vacuum pressure impregnated with epoxy to complete the insulation system. The epoxy fills the voids within the cable conductor so the winding pack becomes a</p>	

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

	monolithic copper-glass-epoxy composite. Auxiliary clamping brackets are then installed. This element includes the conductor, insulation, winding, integral cooling components (e.g. chill plates), epoxy impregnation, clamp brackets, inspection and electrical testing.
<b>WBS Element: 143</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Modular Coils Local I&amp;C</b>
<b>Description:</b>	This WBS element consists of the design and fabrication of the modular coil local I&C components. The modular coil set requires several types of sensors at each coil which may include strain gages, RTDs, and voltage taps.

<b>WBS Element: 15</b>	<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Support Structures</b>
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• Coil Support Structure (WBS 151);</li> <li>• Central Solenoid (CS) Support Structure (WBS 152); and</li> <li>• Support Structure Local I&amp;C (WBS 153)</li> </ul> <p>The support structures provide the overall supporting mechanism between coil components and interface with the machine base support structure (WBS 172). At this time, no R&amp;D is anticipated for this WBS element. Assembly and installation of these support structures in a field period is covered in Field Period Assembly (WBS 18). Final assembly of the field periods is covered under Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing is also covered under Test Cell Preparation and Machine Assembly (WBS 7).</p>

<b>WBS Element: 151</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Coil Support Structure</b>
<b>Description:</b>	This WBS element consists of the design and fabrication of the coil support structure for the TF and PF coils, external trim coils, and the modular coil structure.

<b>WBS Element: 152</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Central Solenoid (CS) Support Structures</b>
<b>Description:</b>	This WBS element consists of the design and fabrication of the central solenoid (CS) coil support structures.

<b>WBS Element: 153</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Support Structure Local I&amp;C</b>
<b>Description:</b>	This WBS element consists of the design and procurement of the local I&C sensors for the coil and the central solenoid support structures.

<b>WBS Element: 16</b>	<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Coil Services</b>
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• LN2 Distribution System (WBS 161);</li> <li>• Coil Electrical Leads (WBS 162); and</li> <li>• Coil Protection System (WBS 163)</li> </ul> <p>The coil services provide overall coordination of the cooling, electrical leads, and coil protection systems for the coil components within the cryostat. At this time, no R&amp;D is anticipated for this WBS element. Assembly and installation of these coil services systems in a field period is covered in Field Period Assembly (WBS 18). Final assembly of the field periods is covered under Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing is also covered under Test Cell Preparation and Machine Assembly (WBS 7).</p>

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 161</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>LN<sub>2</sub> Cooling Distribution System</b>	
<b>Description:</b>	<p>This WBS element consists of all the effort to distribute LN<sub>2</sub> cooling within the cryostat between the LN<sub>2</sub> Coil Cooling Supply System Cooling System (WBS 622) and the components that are cooling with LN<sub>2</sub>, e.g., the TF (WBS 131), PF (WBS 132), External Trim (WBS 133), and Modular (WBS 14) Coils.</p> <p>This WBS element consists of the design and fabrication of the manifolds, cooling pipes, and associated I&amp;C between the LN<sub>2</sub>-cooled components within WBS 1 (e.g., the TF, PF, external trim, and modular coils) and the LN<sub>2</sub> Coil Cooling Supply System (WBS 622) at the cryostat boundary.</p>	
<b>WBS Element: 162</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Coil Electrical Leads</b>	
<b>Description:</b>	This WBS element consists of the design and fabrication of the coil electrical leads, which connect the coils to the power supply bus or cables outside the cryostat.	
<b>WBS Element: 163</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Coil Protection System</b>	
<b>Description:</b>	<p>This WBS element consists of the development of the overall coil protection system logic and limitation and the design and fabrication of the any coil protection system-specific sensors (e.g., temperature sensors, etc.) not specified in other WBS elements. The overall design and fabrication of the coil protection system is divided among three major WBS elements as follows:</p> <ul style="list-style-type: none"> <li>• WBS 163 – as described above;</li> <li>• WBS 445 (Electrical Coil Protection System) - provides the digital coil protection system and ground fault detection system for the Modular, PF, and TF coil systems and will be designed to include the trim coils as an upgrade. The digital coil protection system uses the coil current measurements as input and declares a fault if electrical, thermal, or mechanical limits are exceeded. The ground fault detection system declares a fault if excessive ground current flow is detected.</li> <li>• WBS 5 – provides DC current transformer (DCCT) signal conditioners and interface with the control computer and hardwired control circuits. Provides signal transmission from C-Site to D-Site, including temperature of the coils and actual voltages across the coil. The Field Coil Power Convertors (FCPC) computer will perform real time calculation of coil impedances.</li> </ul>	
<b>WBS Element: 17</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Cryostat and Base Support Structure</b>	
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• Cryostat (WBS 171); and</li> <li>• Base Support Structure (WBS 172).</li> </ul> <p>Included in these elements are the necessary engineering and physics design efforts starting with the preliminary design phase (Title I) and ending at first plasma, all cryostat component fabrication activities, and all system level commissioning and testing. At this time, no R&amp;D is anticipated for this WBS element. Final assembly of the cryostat and base support structure is covered under Test Cell Preparation and Machine Assembly (WBS 7). Integrated systems testing is also covered under Test Cell Preparation and Machine Assembly (WBS 7).</p>	
<b>WBS Element: 171</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Cryostat</b>	
<b>Description:</b>	The cryostat encloses the NCSX device to provide a suitable thermal environment for the magnets. This WBS element includes the cryostat shell & structure, the wall insulation for the cryostat shell & structure, attachments for the structural support of	

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

	internal components, and the required electrical, cooling and mechanical penetrations. Provisions shall be established to maintain thermal and electrical isolation, local I&C, and appropriate interface control with the other WBS elements.
<b>WBS Element: 172</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Base Support Structure</b>
<b>Description:</b>	This WBS element consists of the design and fabrication of the base support structure. The base support structure consists of the base column assemblies, interconnecting beams and column base hardware.
<b>WBS Element: 18</b>	<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Field Period Assembly</b>
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• Field Period Assembly Planning and Oversight (WBS 181);</li> <li>• TFTR Test Cell Area Preparation (WBS 182);</li> <li>• Receipt, Inspection, and Testing of the Coils (WBS 183);</li> <li>• Receipt, Inspection, and Testing of the Vacuum Vessel (WBS 184);</li> <li>• Field Period Assembly Activities (WBS 185);</li> <li>• Tooling Design and Fabrication (WBS 186); and</li> <li>• Measurement Systems (WBS 187)</li> </ul> <p>The three field periods will be pre-assembled in the TFTR Test Cell prior to final assembly in the NCSX Test Cell. This WBS element covers the assembly of filed periods in the TFTR Test Cell.</p>
<b>WBS Element: 181</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Field Period Assembly Planning and Oversight</b>
<b>Description:</b>	This WBS element includes planning for the assembly of the stellarator core field periods in the TFTR Test Cell and oversight of the area preparation.
<b>WBS Element: 182</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>TFTR Test Cell Area Preparation</b>
<b>Description:</b>	<p>The WBS element consists of the activities associated with preparing the field period assembly area (the TFTR Test Cell) for receipt of components. This includes installing assembly fixtures and tooling and extending the Helium Gas Bakeout System line from the NSTX Test Cell to the vacant TFTR Test Cell, to be used for baking out of vacuum vessel segments (to 150°C) during assembly of field periods.</p> <p>Determining what radiological controls (if any) are required for working in the TFTR test cell (in the presence of the TFTR Neutral Beam boxes) is also part of this WBS element.</p>
<b>WBS Element: 183</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Receipt, Inspection, and Testing of Coils</b>
<b>Description:</b>	<p>The WBS element consists of the activities associated with the receipt, inspection, and testing of all TF, PF, and external trim coil assemblies from the suppliers. This includes receiving and unloading of new coil assemblies and performing mechanical inspections and electrical testing of delivered coil assemblies.</p> <p>The present plan is to fabricate the modular coil windings in-house. The receipt, inspection, and testing of the modular coil winding forms and conductor will be included under the Modular Coils (WBS 14).</p>
<b>WBS Element: 184</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Receipt, Inspection, and Testing of the Vacuum Vessel</b>
<b>Description:</b>	The WBS element consists of the activities associated with receiving and inspecting the three (3) sections of NCSX vacuum vessel. This includes delivery and receiving inspections of the three (3) sections (plus port extensions) plus unloading of the vacuum vessel segments to the TFTR Test Cell pre-assembly area.

## Work Breakdown Structure (WBS) Dictionary Stellarator Core Systems (WBS 1)

<b>WBS Element: 185</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Assemble Field Periods</b>	
<b>Description:</b>	<p>This WBS element consists of those activities associated with the assembly of the three individual field periods in the TFTR Test Cell. The work scope includes:</p> <ul style="list-style-type: none"> <li>• Assembly and alignment of the TF/Modular coils with 1/3 of the vacuum vessel;</li> <li>• Positioning and welding port extensions onto the VV segment;</li> <li>• Completing bakeout of the VV segment to 150 degrees C;</li> <li>• Vacuum leak checking of the vessel segment and port extensions;</li> <li>• Transportation of each field period to the NCSX Test Cell for final assembly.</li> </ul>	
<b>WBS Element: 186</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Tooling Design &amp; Fabrication</b>	
<b>Description:</b>	<p>This WBS element consists of the activities associated with the design and fabrication of tooling required during assembly of the field periods in the TFTR Test Cell.</p> <p>All procurements of miscellaneous items required for the pre-assembly of the field periods such as safety equipment, general tools, hardware, disposable items, specific procurement of welding supplies (e.g., weld wire) and equipment required to assemble the NCSX device are included in this element.</p>	
<b>WBS Element: 187</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Measurement Systems</b>	
<b>Description:</b>	<p>This WBS element consists of those efforts required to design, procure and fabricate fixtures &amp; tooling to be used for position measurement during pre-assembly of the field periods in the TFTR test cell. This fixturing will be used in conjunction with PPPL owned measurement systems, including the FARO Mechanical Measuring arms and Leica Laser measurement devices.</p>	
<b>WBS Element: 19</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Stellarator Core Management and Integration</b>	
<b>Description:</b>	<p>This WBS element consists of the management and design integration of the design, pre-assembly of the field periods in the TFTR test cell, and assembly of the stellarator core components in the NCSX test cell. This also includes interface integration with the other non-stellarator core systems.</p>	



**NCSX Fabrication Project  
Work Breakdown Structure (WBS) Dictionary  
Auxiliary Systems (WBS 2)**

**-DRAFT-**

June 24, 2002

**Prepared by:**

---

R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

---

W. Blanchard, WBS 21, 22, & 23  
WBS Manager

---

W. Reiersen, Engineering Manager

---

T. Stevenson, WBS 25 Manager

---

R. Strykowski, Project Control  
Manager

---

H. Kugel

---

L. Dudek, Ancillary Systems  
Manager

---

M. Zarnstorff, Physics Manager

---

P. Heitzenroeder, Deputy Project  
Manager for Engineering

**Approved by:**

---

G.H. Neilson, Project Manager

## Work Breakdown Structure (WBS) Dictionary

### Auxiliary Systems (WBS 2)

<b>WBS Element: 2</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Auxiliary Systems</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Fabrication Project includes all Auxiliary System capabilities required through the Initial Ohmic Phase of operation (that is, Phases 1, 2, and 3).</p> <p>Included in the Fabrication Project are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Fabrication Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing. Integrated systems testing of the entire NCSX device is covered in Integrated Testing (WS 76).</p> <p>In addition, the NCSX Fabrication Project includes the recommissioning, installation, and subsystem testing of two of the beamlines previously installed on the PBX-M tokamak. (Integrated systems testing of the beamlines will occur during Operations and is outside the scope of the Fabrication Project.)</p> <p>All equipment in the Fabrication Project will be installed prior to first plasma (that is, the start of Phase 1 – Initial Operation).</p> <p>Auxiliary Systems include all the systems and related elements that directly provide fueling, vacuum pumping, and heating to the plasma and plasma chamber. Auxiliary Systems include:</p> <ul style="list-style-type: none"> <li>• Fueling Systems (WBS 21)</li> <li>• Vacuum Pumping Systems (WBS 22)</li> <li>• Wall Conditioning Systems (WBS 23)</li> <li>• ICH System (WBS 24)</li> <li>• Neutral Beam Heating Systems (WBS 25)</li> </ul>	

<b>WBS Element: 21</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Fueling Systems</b>	
<b>Description:</b>	This WBS element consists of all the effort and systems to provide operational gas and pellet injection fueling systems for the NCSX device. The existing PBX-M legacy systems will be used for both systems.	
<b>WBS Element: 211</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Gas Fueling Systems</b>	
<b>Description:</b>	This WBS element consists of the effort to provide gas fueling systems. This WBS element consists of the repair and maintenance needed to bring the existing PBX-M legacy system to operational status in the NCSX facility. The legacy PBX-M Fuel Gas System includes the Hydrogen Gas Purification System.	
<b>WBS Element: 212</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Pellet Injection Fueling Systems</b>	
<b>Description:</b>	This WBS elements consists of the design effort to assure that a pellet injection fueling system can be accommodated on NCSX as a future upgrade and includes identifying where the pellet injector will go, its space requirements, and the placement of guide tubes inside the vessel for pellet injection.	

## Work Breakdown Structure (WBS) Dictionary Auxiliary Systems (WBS 2)

<b>WBS Element: 22</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Torus Vacuum Pumping System</b>	
<b>Description:</b>	<p>The Torus Vacuum Pumping System (WBS 22) will re-use the legacy torus vacuum pumping system from the PBX-M device. The total effort will be to recommission, upgrade (as necessary), install, and test the existing systems, making them fully operational in the NCSX facility. The legacy PBX-M torus vacuum pumping system consists of:</p> <ul style="list-style-type: none"> <li>• Four (4) Leybold Heraeus TMP 1500 turbo-molecular pumps</li> <li>• Four (4) Model 1398 belt driven backing pumps</li> <li>• One (1) Kinney KT 500 belt driven roughing pump</li> </ul> <p>A new Residual Gas Analyzer (RGA) will be provided. In addition, the legacy Pumping System controls will be replaced with a PLC based system.</p> <p>The Torus Vacuum Pumping System (WBS 22) will be connected to Utility Systems (WBS 63) for venting to the outside environment.</p>	

<b>WBS Element: 23</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Wall Conditioning Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort and systems to provide wall conditioning and impurity control. Included are the Glow Discharge Cleaning (WBS 231), Boronization Systems (WBS 232) and Lithiumization Systems (WBS 233).</p>	

<b>WBS Element: 231</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Glow Discharge Cleaning System</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to provide a glow discharge cleaning (GDC) system for use on NCSX. The WBS element will consist of one fixed wall anode and one dual biased pre-ionization filament unit. These will be installed in each of the 3 NCSX Sectors.</p>	

<b>WBS Element: 232</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Boronization System</b>	
<b>Description:</b>	<p>This WBS element consists of the design effort to assure that a boronization system can be accommodated on NCSX as a future upgrade. Trimethylboron (TMB) Boronization uses the regular torus Gas Injection, GDC, and Vacuum Pumping Systems. The work required to implement TMB boronization involves installing suitable pressure sensors and interlocking the TMB injection to the GDC current in the PLC.</p>	

<b>WBS Element: 233</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Lithiumization System</b>	
<b>Description:</b>	<p>The capability for lithiumization, either by pellet injection, spray, or other techniques, is required as a future upgrade. This WBS element consists of the design effort to assure that lithiumization can be accommodated as a future upgrade. No R&amp;D and prototyping; fabrication; and assembly, installation, and testing is required for WBS 233.</p>	

<b>WBS Element: 24</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>ICH System</b>	
<b>Description:</b>	<p>The addition of up to 6MW of ICH is required as a <b>future upgrade</b>. This WBS element consists of the design effort to assure that this can indeed be accommodated as future upgrade. The design effort shall include developing a design concept, locating the equipment, and defining space requirements. No R&amp;D and prototyping; fabrication; and assembly, installation, and testing is required for WBS 24.</p>	

## Work Breakdown Structure (WBS) Dictionary Auxiliary Systems (WBS 2)

<b>WBS Element: 25</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>NB System</b>	
<b>Description:</b>	The NCSX Fabrication Project includes the recommissioning and installation in the NCSX Test Cell, and subsystem testing of two of the four the beamlines previously installed on the PBX-M tokamak. (Integrated systems testing of the beamlines will occur during Operations and is outside the scope of the Fabrication Project.)	
<b>251</b>	<b>NB Systems Recommissioning</b>	
	WBS 251 consists of all the effort required to modify and recommission two of the beams.	
<b>252</b>	<b>NB Installation and Testing</b>	
	NB Installation and Testing (WBS 252) includes all the effort to move two of the beams from where they are recommissioned, install them in the NCSX Test Cell, and perform subsystem testing.	

**NCSX Fabrication Project**  
**Work Breakdown Structure (WBS) Dictionary**  
**Diagnostic Systems (WBS 3)**

**~~DRAFT~~**

April 27, 2002

Prepared by: \_\_\_\_\_  
W. Reiersen, Engineering Manager

Reviewed by: \_\_\_\_\_  
D. Johnson, Cognizant WBS Manager (WBS 3)

Reviewed by: \_\_\_\_\_  
R. Simmons, Project Control Manager

Reviewed by: \_\_\_\_\_  
M. Zarnstorff, Physics Manager

Reviewed by: \_\_\_\_\_  
P. Heitzenroeder, Deputy Project Manager for Engineering

Approved by: \_\_\_\_\_  
G. H. Neilson, Project Manager

## NCSX WBS Dictionary

### Diagnostic Systems

<b>WBS Element: 3</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Diagnostic Systems</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Fabrication Project includes all diagnostic equipment required through the Field Line Mapping of operation (that is, Phases 1 and 2).</p> <p>Included in the Fabrication Project are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Fabrication Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing, including diagnostic alignments and calibrations.</p> <p>This summary-level WBS element consists of plasma diagnostic subsystems and components to provide the capability to measure the performance of the NCSX device.</p> <p>Diagnostic Systems (WBS 3) include:</p> <ul style="list-style-type: none"> <li>• Magnetic Diagnostics (WBS 31);</li> <li>• Fast Particle Diagnostics (WBS 32);</li> <li>• Impurity Diagnostics (WBS 33);</li> <li>• MHD Diagnostics (WBS 34);</li> <li>• Profile Diagnostics (WBS 35);</li> <li>• Edge and Divertor Diagnostics (WBS 36);</li> <li>• Turbulence Diagnostics (WBS 37);</li> <li>• EB Mapping Diagnostics (WBS 38); and</li> <li>• Diagnostics Integration (WBS 39).</li> </ul> <p>The measurement requirements that the diagnostics must satisfy are derived from the research program. The diagnostics for the first 2 phases are meant to satisfy the experimental needs of the research program planned for these periods.</p>	

<b>WBS Element: 31</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Magnetic Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists of all the magnetic diagnostics required to accomplish the NCSX mission as defined in the General Requirements Document. This includes in-vessel and ex-vessel magnetic sensors needed to measure the equilibrium plasma position and shape, the plasma current, the plasma conductivity, and the total plasma stored energy. It also includes sensors to measure edge magnetic field variations due to internal MHD activity (Mirnov coils). For a typical group of magnetics channels, there are the sensors, sensor mounts, sensor lead cables, a vacuum electrical feedthrus (if in-vessel sensors), junction boxes near the machine, field cables, racks, rack cross-connects, interconnect rack cabling, integrators, data acquisition, AC power and isolation and grounding digitizers. WBS 3 is responsible for the sensors, sensor</p>	

## NCSX WBS Dictionary

### Diagnostic Systems

	<p>mounts, sensor leads, racks, and integrators. Other components in the above list are covered in other WBS areas.</p> <p>A significant modeling development is needed to optimally plan the type, number and placement of magnetic sensors, particularly those needed for plasma control. The model development is not budgeted in this WBS.</p>
--	--

<b>WBS Element: 32</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Fast Particle Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists diagnostics required for evaluation of fast particle behavior on NCSX. Fast particles include confined and escaping beam ions and fusion products, as well as escaping fast neutrals. There are no diagnostics in this area needed for Phases 1-3, before initial NBI operation. This WBS is responsible for the vacuum interface which might include shutters or valves, pumping systems for possible vacuum extensions, the mechanical support structures, the sensors, the racks, and sensor specific electronics. Other WBS units are responsible for field cabling, rack terminal blocks, rack AC power and grounding, and data acquisition hardware.</p>	

<b>WBS Element: 33</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Impurity Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists of all diagnostics required for measurement of the types and concentrations of impurities in the NCSX plasmas. Since plasma performance typically degrades with increasing amounts of impurities, such diagnostics help to assess the readiness of the machine for experiments, most of which require good performance. They provide critical information supporting decisions on whether to use wall conditioning procedures, like bakeout and glow discharge cleaning, to reduce impurities. They also provide early warning on problems with the plasma facing components, with air leaks, etc. These diagnostics typically consist of a vacuum interface providing the view for an array of sightlines through the plasma, optics (in some case pinhole optics) for imaging the light, fiber optical cables, to relay the light to sensors, dispersive elements to analyze particular wavelengths, detectors and electronics to convert the light signal to a voltage, and associated data acquisition electronics and digitizers. If vacuum windows are used, shutters will be needed to prevent coating during wall conditioning procedures. This WBS is responsible for the vacuum interface, the shutters, the collection optics and associated support system, the fiber optics, the spectrometers, as well as the detectors and associated electronics and rack. Other WBS units are responsible for field cabling, rack terminal blocks, rack AC power and grounding, and data acquisition hardware.</p>	

## NCSX WBS Dictionary

### Diagnostic Systems

<b>WBS Element: 34</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>MHD Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists of all MHD diagnostics (excluding low frequency Mirnov coils which are part of WBS 31 which are also used for plasma control) required to characterize MHD activity, magnetic island locations and widths, and disruptions. A variety of diagnostic techniques will be used. This WBS is responsible for the vacuum interface, including windows, shutters, valves or electrical feedthrus. Responsibility also includes sensors, mounting structures and sensor cabling near the vacuum vessel. Sensor electronics and racks are also included. Other WBS units are responsible for field cabling, rack terminal blocks, rack AC power and grounding, and data acquisition hardware.</p>	

<b>WBS Element: 35</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Profile Diagnostics</b>	
<b>Description:</b>	<p>This WBS element covers diagnostics required to provide spatial profile information at several times, typically every 5-10 msec, for electron density and electron and ion temperature, for the magnetic field direction, and for the toroidal and poloidal rotation. These kinetic profiles provide the information needed characterize and understand local transport and stability issues.</p> <p>A variety of diagnostic techniques will be used. This WBS is responsible for the vacuum interface, including windows, shutters, valves or electrical feedthrus. Responsibility also includes sensors, mounting structures and sensor cabling near the vacuum vessel. Sensor electronics and racks are also included. Other WBS units are responsible for field cabling, rack terminal blocks, rack AC power and grounding, and data acquisition hardware. Some of the techniques may require active probing with a laser beam or diagnostic neutral beam. These active probes are also the responsibility of this WBS.</p>	

<b>WBS Element: 36</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Edge and Divertor Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists of diagnostics required to characterize the plasma edge and divertor regions. Quantities measured include the hydrogen recycling, the edge neutral pressure, the edge temperature and density profiles, the divertor radiated power, the divertor target temperature, and edge and divertor flows. This information is important in the understanding of edge transport and plasma wall interactions. A variety of diagnostic techniques will be used. This WBS is responsible for the vacuum interface, including windows, shutters, valves or electrical feedthrus. Responsibility also includes sensors, mounting structures and sensor cabling near the vacuum vessel. Sensor electronics and racks are also included. Other WBS units are responsible for field cabling and junction boxes, rack terminal blocks, rack AC power and grounding, and data acquisition hardware.</p>	



## NCSX WBS Dictionary

### Diagnostic Systems

<b>WBS Element: 37</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Turbulence Diagnostics</b>	
<b>Description:</b>	<p>This WBS element consists of diagnostics required to measure plasma turbulence, which causes increased energy and particle transport. Turbulence phenomena in both the plasma core and edge regions can significantly influence plasma performance. Data from these diagnostics, combined with data from the kinetic profile diagnostics, will be critical in the understanding of the details of plasma loss mechanisms. This WBS is responsible for the vacuum interface, including windows, shutters, valves or electrical feedthrus. Responsibility also includes sensors, mounting structures and sensor cabling near the vacuum vessel. Sensor electronics and racks are also included. Other WBS units are responsible for field cabling and junction boxes, rack terminal blocks, rack AC power and grounding, and data acquisition hardware.</p>	

<b>WBS Element: 38</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Electron Beam (EB) Mapping</b>	
<b>Description:</b>	<p>This WBS element consists of all EB mapping equipment required to accomplish the NCSX mission as defined in the General Requirements. This equipment will be required in the field line mapping phase of operations (Phase 2) and thus is included in the Fabrication Project.</p> <p>The field line mapping hardware consists of a probe drive with an electron gun at its tip, which can be accurately positioned along a line through the nominal cross-section. The axis of the gun also needs to be adjustable for alignment with the local field. During field mapping the electron beam from the gun will intercept a fluorescent screen as it repeatedly transits the device. The light from the strike points will be imaged by a high resolution CCD camera. Careful metrology will reference screen positions to machine coordinates. Strike points will be compared to expectations of a code, which will compute the beam trajectory for given coil currents. Magnetic island structures will be investigated near reference equilibrium conditions.</p>	

<b>WBS Element: 39</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Diagnostics Integration</b>	
<b>Description:</b>	<p>This WBS element consists of the physics support to provide diagnostic input through the detailed design phase of the machine. It also includes engineering support required to integrate the Diagnostic Systems (WBS 3) with the NCSX facility. This continues through machine assembly phase and as the baseline diagnostics are being developed. This specific element only includes the effort needed to support Diagnostic Systems (WBS 3) elements covered in the Fabrication Project Cost.</p>	

# NCSX Fabrication Project

## Work Breakdown Structure (WBS) Dictionary

### Electrical Power Systems (WBS 4)

**-DRAFT-**

June 24, 2002

**Prepared by:**

---

R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

---

R. Ramkrishnan, WBS 4 Manager

---

R. Strykowski, Project Control  
Manager

---

M. Zarnstorff, Physics Manager

---

P. Heitzenroeder, Deputy Project  
Manager for Engineering

---

W. Reiersen, Engineering Manager

**Approved by:**

---

G.H. Neilson, Project Manager

**Work Breakdown Structure (WBS) Dictionary**  
**Electrical Power Systems (WBS 4)**

<b>WBS Element: 4</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Electrical Power Systems</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Fabrication Project includes all Electrical Power System capabilities required through the Initial Ohmic Phase of operation (that is, Phases 1, 2, and 3).</p> <p>All equipment in the Construction Project will be installed prior to first plasma (that is, the start of Phase 1 – Initial Operation).</p> <p>Included in the Construction Project are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Construction Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing. Integrated systems testing of the entire NCSX device is covered in Pre-Operational and Integrated Systems Testing (WBS 92).</p> <p>This summary-level WBS element consists of the electrical power systems needed by the NCSX device and facility. Electrical Power Systems (WBS 4) includes the following elements:</p> <ul style="list-style-type: none"> <li>• AC Power Systems (WBS 41);</li> <li>• AC/DC Convertors (WBS 42);</li> <li>• DC Systems (WBS 43);</li> <li>• Control and Protection Systems (WBS 44);</li> <li>• Power System Design and Integration (WBS 45); and</li> <li>• FCPC Building Modifications</li> </ul> <p>Electrical Power Systems (WBS 4) includes bus up to the interface with the subsystems, typically at the stellarator core outside the cryostat boundary. Power supplies for plasma heating systems are not included in Electrical Power Systems (WBS 4), but rather in Auxiliary Systems (WBS 2).</p>	

<b>WBS Element: 41</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>AC Power Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the following subsystems:</p> <ul style="list-style-type: none"> <li>• Auxiliary AC Power Systems (WBS 411); and</li> <li>• Experimental AC Power Systems (WBS 412).</li> </ul>	

## NCSX WBS Dictionary

### Electrical Power Systems

<b>WBS Element: 411</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Auxiliary AC Power Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design and reconfigure existing auxiliary AC power systems. The existing AC power infrastructure at C-site will be re-used to the maximum practical extent, except for that in the Test Cell that will be stripped. A new AC distribution system, up to and including power panels, is provided in the Test Cell. Activities associated with the reactivation of AC power systems at C-site are included. UPS systems are provided for the controllers of the cryogenic systems associated with NBI and the main NCSX coils. Grounding in the NCSX test cell is provided.</p> <p>This WBS element includes cabling to the racks of Diagnostics equipment.</p> <p>Appropriate measures shall be taken by other WBS elements to isolate the a) Vessel and b) PFCs from one another and ground. Isolation shall be tested at 5kv DC. All diagnostics components mounted on the vessel/PFC shall also be isolated at 5kV DC or float with vessel/PFC.</p>	
<b>WBS Element: 412</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Experimental AC Power Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design and reconfigure existing experimental AC power systems. This WBS element covers the work associated with the use of the D-site Pulsed AC Power 13.8kV distribution systems for NCSX, including reactivation of feeders not in use since TFTR along with minor changes to the lockout and E-stop interlocks which must now interface with the NCSX interlock system. The D-site Pulsed AC Power System, including the MG sets, and 13.8kV SV1/SV2 buses will be shared by NCSX and NSTX. In addition, some of the SV1/SV2 switchgear, feeders, and transformers will be shared. Other SV1/SV2 switchgear, feeders, and transformers not presently in use by NSTX and not used since TFTR operations might need to be reactivated.</p> <p>WBS 5 to provide interface for Lockout and E-Stop features.</p>	
<b>WBS Element: 42</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>AC/DC Convertors</b>	
<b>Description:</b>	<p>This WBS element consists of the following subsystems:</p> <ul style="list-style-type: none"> <li>• C-Site AC/DC Convertors (WBS 421); and</li> <li>• D-Site AC/DC Convertors (WBS 422).</li> </ul>	
<b>WBS Element: 421</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>C-Site AC/DC Convertors</b>	
<b>Description:</b>	<i>No work in this area is required for the fabrication project.</i>	
<b>WBS Element: 422</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>D-Site AC/DC Convertors</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design and reconfigure existing experimental D-Site AC/DC power convertors. Existing Transrex rectifiers in the FCPC building at D-site will be used to power the NCSX Modular, Poloidal Field, and Toroidal Field coils. Rectifier units not in current use for NSTX need to be reactivated and brought to an operating condition. This includes various preliminary tests such as hipot, controls check out, water system check out, trip settings, and dummy load test. Some modifications to the controls may be required to interface with the NCSX real time control system.</p>	

## NCSX WBS Dictionary

### Electrical Power Systems

<b>WBS Element: 43</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>DC Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the following subsystems:</p> <ul style="list-style-type: none"> <li>• C-Site DC Systems (WBS 431);</li> <li>• D-to-C- Site DC Systems (WBS 432); and</li> <li>• D-Site DC Systems (WBS 433).</li> </ul>	
<b>WBS Element: 431</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>C-Site DC Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design and reconfigure existing experimental C-Site DC systems. For the main coils (Modular, PF, TF), 1000MCM power cables coming across from D-site will be received in the existing PLT OH/EF building, and spliced to existing 1000MCM cables which connect to the Disconnect/Link area in the C-site MG basement. The existing switches and bus bar carry the current into the Test Cell. From the stubs penetrating the floor, new 1000MCM cables will be connected to the coil circuit terminals.</p> <p>All the components to be used for NCSX Power system which includes a) 1000 MCM cable runs b) DC Bus c) Bus stubs coming into the Test Cell shall be retained for use by WBS 4.</p>	
<b>WBS Element: 432</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>D-to-C-Site DC Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design, fabricate, and install experimental D-to-C-Site DC Systems. A new cable run, approximately 600 feet long, will be installed from the East-West wing of the FCPC building at D-site, 2<sup>nd</sup> floor, to the C-site PLT OH/EF building. This will include 1000MCM cables, cable trays, and support system mounted above ground level.</p>	
<b>WBS Element: 433</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>D-Site DC Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design and reconfigure (as needed) existing experimental D-Site DC systems. Reconfiguration (as needed) of the outputs of the NCSX- dedicated Transrex power supplies via new power cabling and new DC current limiting reactors. Modification of existing cabling and provision of a common tie points for the shared systems via 1000 MCM cable. Dummy load testing of NSTX systems after reconnection. Provision of isolating switches provided for opening the circuit for troubleshooting purposes at the FCPC.</p>	
<b>WBS Element: 44</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Control and Protection Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the following subsystems:</p> <ul style="list-style-type: none"> <li>• Electrical Interlocks (WBS 441);</li> <li>• Kirk Key Interlocks (WBS 442);</li> <li>• Real Time Control Systems (WBS 443);</li> <li>• Instrumentation Systems (WBS 444);</li> <li>• Coil Protection Systems (WBS 445); and</li> <li>• Ground Fault Monitoring System (WBS 446).</li> </ul>	
<b>WBS Element: 441</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Electrical Interlock System</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to design, fabricate, and install an electrical interlock system for NCSX. An electrical interlock system is designed and installed which ensures the proper configuration of the power system in accordance with the commanded state from the NCSX control room and access control systems, and which provides coordinated fast fault response of the power supplies when faults are detected. The system is implemented by Programmable Logic Controllers (PLCs) at various C-site and D-site locations interconnected through a fiber optic network. The system must be compatible with both NCSX and NSTX operations.</p>	

## NCSX WBS Dictionary

### Electrical Power Systems

<b>WBS Element: 442</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Kirk Key Interlocks</b>	
<b>Description:</b>	This WBS element consists of the effort to design, procure, fabricate, and install kirk key interlocks for NCSX. Mechanical kirk key interlocks are used throughout the D-site power supply system to ensure the proper sequence of manual switching operations and that equipment is in the safe state prior to accessing hazardous areas. This system must be modified (as needed) to reflect the modified power supply configuration, and must include appropriate elements from the C-site elements of the power system.	
<b>WBS Element: 443</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Real Time Control Systems</b>	
<b>Description:</b>	This WBS element consists of the effort to develop the specification of the hardware requirements and software algorithms to be provided by WBS 5 (Central I&C) for the real time digital feedback control of the power supply system, including the high-speed digital input and output links.	
<b>WBS Element: 444</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Instrumentation Systems</b>	
<b>Description:</b>	This WBS element consists of the effort to design, specify, procure, install, and implement current and voltage measurements for the Modular, PF, and TF coils. Current measurements are made at D-site using one precision DC Current Transducer and one optically isolated shunt per circuit. Voltage measurements are at C-site using voltage transducers from line to ground, one from each pole of each circuit to ground. Also included are signal conditioners that receive the current measurements and buffer, filter, and fan out each signal to multiple destinations.	
<b>WBS Element: 445</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Coil Protection Systems</b>	
<b>Description:</b>	This WBS element consists of the effort to design, specify, procure, program, and implement hardware and software as required to provide 1) digital coil protection system and 2) ground fault detection system for the Modular, PF, and TF coil systems. The digital coil protection system uses the coil current measurements as input and declares a fault if electrical, thermal, or mechanical limits are exceeded. The ground fault detection system declares a fault if excessive ground current flow is detected.	
<b>WBS Element: 446</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Ground Fault Monitoring System</b>	
<b>Description:</b>	This WBS element consists of the effort to design, specify, procure, implement a ground fault monitoring system that serves to detect the integrity of machine grounds and generate alarms in case of spurious grounds.	
<b>WBS Element: 45</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Power System Design and Integration</b>	
<b>Description:</b>	This WBS element consists of the following subsystems: <ul style="list-style-type: none"> <li>• System Design and Interfaces (WBS 451);</li> <li>• Electrical Systems Support (WBS 452); and</li> <li>• System Testing/PTPs (WBS 453).</li> </ul>	
<b>WBS Element: 451</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>System Design and Interfaces</b>	
<b>Description:</b>	This WBS element consists of the electrical system engineering and design/drafting, which includes the design and analysis of the overall electrical system, its documentation, and the conduct of design reviews.	

## NCSX WBS Dictionary

### Electrical Power Systems

<b>WBS Element: 452</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Electrical Systems Support</b>	
<b>Description:</b>	This WBS element consists of the effort to ensure overall project coordination of electrical systems by providing electrical systems support to other systems, including diagnostics, which provides the engineering, design/drafting, and installation of diagnostic cabling.	
<b>WBS Element: 453</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Systems Testing (PTPs)</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to conduct all systems-related preoperational testing, including:</p> <ul style="list-style-type: none"> <li>• DC circuit hipots and impedance measurements</li> <li>• Electrical interlocks</li> <li>• Overall systems testing, including: <ul style="list-style-type: none"> <li>○ kirk key interlock testing,</li> <li>○ instrumentation test &amp; calibration,</li> <li>○ real time control system testing,</li> <li>○ coil protection system testing,</li> <li>○ ground fault monitor testing, coil power supply dummy load testing, and</li> <li>○ trim coil power supply dummy load testing.</li> </ul> </li> </ul>	
<b>WBS Element: 46</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>FCPC Building Modifications</b>	
<b>Description:</b>	This WBS element includes the modification of 2 <sup>nd</sup> floor of the FCPC Building. This includes installation of twenty (20) 6-inch diameter penetrations through the FCPC floor and installation of weatherproofed penetration through the 2 <sup>nd</sup> . Floor wall of FCPC for cables running from FCPC to the new Test Cell. This may also require relocation of some of the existing offices and laboratories on the 2 <sup>nd</sup> floor of the FCPC Building to accommodate the NCSX requirements.	

**NCSX Fabrication Project**  
**Work Breakdown Structure (WBS) Dictionary**  
**Central I&C Systems (WBS 5)**

**~~DRAFT~~**

June 24, 2002

**Prepared by:**

\_\_\_\_\_  
R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

\_\_\_\_\_  
G. Oliaro, WBS 5 Manager

\_\_\_\_\_  
R. Strykowski, Project Control  
Manager

\_\_\_\_\_  
M. Zarnstorff, Physics Manager

\_\_\_\_\_  
P. Heitzenroeder, Deputy Project  
Manager for Engineering

\_\_\_\_\_  
W. Reiersen, Engineering Manager

**Approved by:**

\_\_\_\_\_  
G.H. Neilson, Project Manager



## Work Breakdown Structure (WBS) Dictionary Central I&C Systems (WBS 5)

<b>WBS Element: 5</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Central I&amp;C Systems</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Construction Project includes Central I&amp;C capabilities required through the Field Line Mapping Phase of operation (that is, Phases 1 and 2).</p> <p>All equipment in the Construction Project will be installed prior to first plasma (that is, the start of Phase 1 – Initial Operation).</p> <p>Included in the Construction Project are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Construction Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing. Integrated systems testing of the entire NCSX device is covered in Integrated Systems Testing (WBS 76).</p> <p>This summary-level WBS element consists of the central instrumentation and control (I&amp;C) systems that provide the central supervisory control and data handling systems for NCSX. These systems interface with the subsystem local I&amp;C systems and allow for control and monitoring of NCSX experiments from the control room (local or remote) and the analysis of the results. The central I&amp;C systems covered under this WBS elements include:</p> <ul style="list-style-type: none"> <li>• TCP/IP Infrastructure Systems (WBS 51),</li> <li>• Central Instrumentation and Control Systems (WBS 52),</li> <li>• Data Acquisition &amp; Facility Computing Systems (WBS 53),</li> <li>• Facility Timing and Synchronization Systems (WBS 54),</li> <li>• Real Time Control Systems (WBS 55),</li> <li>• Central Safety Interlock Systems (WBS 56),</li> <li>• Control Room Facility (WBS 57), and</li> <li>• Central I&amp;C Management and Integration</li> </ul>	

<b>WBS Element: 51</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>TCP/IP Infrastructure Systems</b>	
<b>Description:</b>	<p>The TCP/IP network infrastructure will provide the common backbone for all data acquisition, and I&amp;C communications. The network will consist of three distinct networks: Physics, Engineering and Plant networks. All cable and switch infrastructure will minimally support 100Mbps Ethernet and all uplinks will be designed for 1Gigabit and possibly 10 Gigabit Ethernet. The Test Cell Ethernet infrastructure will be completely fiber optic. The primary switch hubs will be deployed in five locations:</p> <ul style="list-style-type: none"> <li>• D-Site FCPC (Power Conversion and Plasma Control);</li> <li>• D-Site MG;</li> <li>• C-Site S1 Area (RF);</li> <li>• C-Site NCSX Control Room (Test Cell and NBI); and</li> <li>• PPLCC</li> </ul> <p>A fiber optic infrastructure will be deployed to all primary and secondary hubs. Two fiber optic distribution panels will be located in the Test Cell on each side of the</p>	

## NCSX WBS Dictionary

### Central I&C Systems

	machine. A fiber optic infrastructure will also be deployed for facility timing and synchronization.
--	--

<b>WBS Element: 52</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Central Instrumentation and Control Systems</b>	
<b>Description:</b>	<p>The central process control system will provide the common user interface to all engineering subsystems and high-energy processes. It will provide the synchronization between two or more operating machines at PPPL using shared power conversion resources. It will support current and historical trending, alarm logging, mimic displays, machine state archival, and process control and monitoring functions for NCSX. It will be designed using the Experimental Physics and Industrial Control System (EPICS). The following subsystems will be supported with control and display pages:</p> <ul style="list-style-type: none"> <li>• Fueling Systems;</li> <li>• Cryogenic Systems;</li> <li>• Vacuum Pumping Systems</li> <li>• Water Systems;</li> <li>• Thermocouples (NBI, Water, Coil, Vacuum Vessel);</li> <li>• Magnet Power Systems;</li> <li>• Motor Generators;</li> <li>• RF Heating Systems (when added as future upgrades);</li> <li>• Wall Conditioning Systems; and</li> <li>• Neutral Beam Heating Systems.</li> </ul>	

<b>WBS Element: 53</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Data Acquisition &amp; Facility Computing Systems</b>	
<b>Description:</b>	<p>The design of WBS 53 will use the existing MIT-developed MDSplus software for data acquisition, data archiving and display. Individual diagnostic local control and data acquisition will use standard PC architecture machines or Compact PCI chassis. Diagnostic operator interface units will be configured and deployed for initial operations. An additional facility compute server/cluster, expandable tape library, and disk storage area network (RAID 5) will be deployed for the data acquisition system. A standard Software Interface Specification to MDSplus will be designed for use at PPPL and for remote collaborators. The standard will be composed of a set of interfaces and applications, which when used, will insure a smooth integration of diagnostics into the DAS. A standard inter-processor messaging system to allow coordination of remote diagnostics and the central data acquisition system will be included in the Software Interface Specification.</p>	

<b>WBS Element: 54</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Facility Timing and Synchronization Systems</b>	
<b>Description:</b>	<p>A new timing and synchronization technology is required for NCSX. The CAMAC based TFTR Timing System was developed in the late 70's. Typical resolution was 1ms for periods over 1 second. A requirement to use off-the-shelf or existing solutions for NCSX is highly desirable. A VME based system from BNL used on the Relativistic Heavy Ion Collider (RHIC) is being investigated. This system is being modified for use on the Spallation Neutron Source at ORNL and will provide the basis for the NCSX design.</p> <p>This activity will provide the engineering to convert the V102 timing modules to CPCI and PCI formats. Additional manpower to write software drivers will also be provided.</p>	

## NCSX WBS Dictionary

### Central I&C Systems

<b>WBS Element: 55</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Real Time Plasma and Power Supply Control Systems</b>	
<b>Description:</b>	<p>The real time software is divided into two functions, the Power Supply Real Time Control System (PSRTC) and the Plasma Control System (PCS). The PSRTC will calculate the alpha control signal required by the power conversion firing generators. This signal is calculated using coil currents, machine state permissives, and fault conditions. The PCS can also provide inputs to the PSRTC algorithms. The PCS will use the existing user-interface/data server software system developed at General Atomics. It consists of real time "control category" routines (i.e. gas, shape, position, etc.), a waveform manager, hooks to IDL user interfaces and internal messaging and lock management software. The data acquisition system will include digitizer channels for magnetics sensors in the test cell.</p>	

<b>WBS Element: 56</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Central Safety Interlock Systems</b>	
<b>Description:</b>	<p>The Central Safety Interlock System will provide system wide coordination of personnel and hardware interlocks. Its primary man machine interface will be EPICS. The Central Safety Interlock System will be a fail-safe, hybrid system. Mechanical components and hardwired devices will provide primary protective functions. Redundant PLC technology with redundant sensors will be used to achieve effective, safety system capabilities. Each NCSX high-energy subsystem will interface with the Central Safety Interlock System. A badge reader access control system will restrict access to the Test Cell for only authorized/trained personnel. UPS and Standby power will power critical components.</p>	

<b>WBS Element: 57</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Control Room Facility</b>	
<b>Description:</b>	<p>This WBS element consists of the effort necessary to design and install a new NCSX control room facility. The PLT and PBX control room area is approximately 2400 sq.ft. and will not be large enough for both PPPL physicists and remote collaborators in the later phases of NCSX operation. The old DAS computer area will be used for expansion of the NCSX control room facility as required in these later phases. This WBS element will be responsible for the design and installation of the following subsystems in a new control room:</p> <ul style="list-style-type: none"> <li>• Installation of raised flooring;</li> <li>• Installation of workstation tables wired for network and power Installation of raised flooring;</li> <li>• Installation of equipment racks wired for network and power;</li> <li>• Expandable closed circuit TV system with PTZ cameras;</li> <li>• A Test Cell PA system;</li> <li>• Diagnostic machine microphones data included in MDSplus tree; and</li> <li>• Dual screen "comfort" display system.</li> </ul>	

<b>WBS Element: 58</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Central I&amp;C Management and Integration</b>	
<b>Description:</b>	<p>This WBS element consists of the management and design integration of the design and the development of interfaces with other systems.</p>	

**NCSX Fabrication Project**  
**Work Breakdown Structure (WBS) Dictionary**  
**Facility Systems (WBS 6)**

**-DRAFT-**

June 24, 2002

**Prepared by:**

\_\_\_\_\_  
R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

\_\_\_\_\_  
L. Dudek, WBS 61, 63 & 65  
Manager

\_\_\_\_\_  
G. Gettelfinger, WBS 62 Manager

\_\_\_\_\_  
M. Kalish, WBS 64 Manager

\_\_\_\_\_  
R. Strykowski, Project Control  
Manager

\_\_\_\_\_  
L. Dudek, Ancillary Systems  
Manager

\_\_\_\_\_  
M. Zarnstorff, Physics Manager

\_\_\_\_\_  
P. Heitzenroeder, Deputy Project  
Manager for Engineering

\_\_\_\_\_  
W. Reiersen, Engineering Manager

**Approved by:**

\_\_\_\_\_  
G.H. Neilson, Project Manager

## Work Breakdown Structure (WBS) Dictionary

### Facility Systems (WBS 6)

<b>WBS Element: 6</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Site and Facilities</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>The NCSX Fabrication Project includes Site and Facilities equipment required through the Initial Ohmic Phase of operation (that is, Phases 1, 2, and 3).</p> <p>All equipment in the Fabrication Project will be installed prior to first plasma (that is, the start of Phase 1 – Initial Operation).</p> <p>Included in the Fabrication Project are all the engineering and physics design efforts starting with the preliminary design phase (Title I) and ending with completion of the Fabrication Project, all the necessary Research and Development (R&amp;D) to support the design effort, all component fabrication, assembly, and installation activities, and all system level commissioning and testing. Also included in the Fabrication Project is the removal and storage of legacy equipment from PBX-M that will be re-used on NCSX. Integrated systems testing of the entire NCSX device is covered in Pre-Operational and Integrated Systems Testing (WBS 92).</p> <p>This summary-level WBS element consists of the site and facilities needed to support the NCSX experimental program. The NCSX device will make maximum use of existing PPPL systems and facilities. This WBS element includes:</p> <ul style="list-style-type: none"> <li>• Water Cooling Systems (WBS 61),</li> <li>• Cryogenic Systems (WBS 62),</li> <li>• Utility Systems (WBS 63),</li> <li>• Helium Bakeout System (WBS 64), and</li> <li>• Facility Systems Integration (WBS 65)</li> </ul>	

<b>WBS Element: 61</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Water Cooling Systems</b>	
<b>Description:</b>	<p>This WBS element includes all the effort required to add cooling loops to the existing C-site (CS) and HVAC Water Systems as required for NCSX subsystems. This WBS element consists of the following sub-elements:</p> <ul style="list-style-type: none"> <li>• Neutral Beam Water Cooling (WBS 611);</li> <li>• Vacuum Pumping Water Cooling (WBS 612);</li> <li>• Bakeout Water Cooling (WBS 613); and</li> <li>• Diagnostics Water Cooling (WBS 614)</li> </ul>	

<b>WBS Element: 611</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Neutral Beam Water Cooling Systems</b>	
<b>Description:</b>	<p>This WBS element consists of the effort to provide cooling water capability for the neutral beams in the Fabrication Project. This job includes the design for four (4) neutral beams but the fabrication and installation for only two (2) neutral beams. Electrical connections to motorized valves are provided by the Neutral Beam WBS. Initially, this WBS will provide a 375 gpm cooling water capability for the NCSX neutral beams for day one operations.</p> <p>The NB Accel Rectifiers will require cooling water (they are located in the MG room). The old cooling system for the rectifiers was a closed one with it's own chiller and</p>	

## Work Breakdown Structure (WBS) Dictionary

### Facility Systems (WBS 6)

	demineralizer. That chiller has been removed. The old cooling system will be plumbed into the CS water system to provide necessary cooling.
<b>WBS Element: 612</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Vacuum Pumping Water Cooling System</b>
<b>Description:</b>	This WBS element consists of the effort to provide a cooling water loop to reject heat produced by the vacuum vessel vacuum pumping system. The system used on PBX-M will be reused where practical. The cooling loop will be connected to the HVAC water system. This WBS will Provide a small < 20 gpm cooling water loop to reject heat produced by the vacuum vessel and neutral beam vacuum pumping systems. The existing HVAC chilled water system will be used as the ultimate heat sink. This system is required to operate 24 hours/day 365 days/year.
<b>WBS Element: 613</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Bakeout Water System</b>
<b>Description:</b>	The WBS element consists of the effort to provide a cooling water loop to reject waste heat from the Helium Bakeout System (WBS 65). The cooling loop will be connected to the CS cooling water system.
<b>WBS Element: 614</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Diagnostic Water Cooling System</b>
<b>Description:</b>	The WBS element consists of the effort to provide a manifold around the machine which supplies de-ionized (DI) cooling water facility for the diagnostics systems. The work includes design, fabrication and installation. The cooling loop will be connected to the CS cooling water system.

<b>WBS Element: 62</b>	<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Cryogenic Systems</b>
<b>Description:</b>	This WBS element consists of the following subsystems: <ul style="list-style-type: none"> <li>• LN<sub>2</sub>-LHe Supply System (WBS 621);</li> <li>• LN<sub>2</sub> Coil Cooling (WBS 622); and</li> <li>• GN<sub>2</sub> Cryostat Cooling System (WBS 623).</li> </ul>
<b>WBS Element: 621</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>LN<sub>2</sub>-LHe Supply System</b>
<b>Description:</b>	This WBS element consists of the effort to design and install a system to supply liquid nitrogen and liquid helium to the NCSX facility. End users include the LN <sub>2</sub> coil cooling supply system (WBS 622), the GN <sub>2</sub> cryostat cooling supply system (WBS 623), and the NB system (WBS 25). This WBS element also includes refurbishment of the existing LN <sub>2</sub> storage tank. This WBS will support two beamlines with provisions for a total of four beams and a pellet injector.  Initially, the two beamlines will be tested using individual LHe dewars, which are not part of this work package. The facility is required to accommodate (as a future upgrade) a LHe transfer line between the helium dewar in the C-site Helium Dewar Storage Shed and the four beamlines.
<b>WBS Element: 622</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>LN<sub>2</sub> Coil Cooling Supply System</b>
<b>Description:</b>	This WBS element consists of the effort to provide a closed loop LN <sub>2</sub> system for the cooling of the modular coils (WBS 14), and conventional coils (WBS 13). The distribution system within the cryostat for cooling the coil systems is the responsibility of WBS 1.
<b>WBS Element: 623</b>	<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>GN<sub>2</sub> Cryostat Cooling System</b>
<b>Description:</b>	This WBS element consists of the effort to circulate GN <sub>2</sub> through the cryostat to provide cooling during cooldown from room temperature and also during operation. This WBS element also provides heating to bring the equipment within the cryostat up

## Work Breakdown Structure (WBS) Dictionary

### Facility Systems (WBS 6)

	from the operating temperature of 80K back to room temperature. The cryostat cooling system is vented to the outside environment through a stack that is also part of this WBS element.
--	---

<b>WBS Element: 63</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Utility Systems</b>	
<b>Description:</b>	<p>The WBS element only consists of the effort to provide the design, fabrication and installation of a manifold system around the NCSX stellarator for compressed air, vacuum pump venting and gaseous nitrogen.</p> <p>The vacuum pump venting system shall provide a system to vent the vacuum pumps in the CS basement and the diagnostic vacuum pumps in the NCSX test cell to the outside. Construction of the system shall be such that the system can be upgraded to TMB use at a later date.</p>	

<b>WBS Element: 64</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Helium Bakeout System</b>	
<b>Description:</b>	<p>The WBS element consists of the effort to provide heating and cooling to the vacuum vessel and plasma facing components (PFCs). Prior to Initial Auxiliary Heating (Phase 4), there will be only minimal coverage of the interior with carbon tiles so a 350°C bakeout is not required for the Fabrication Project. However, accommodating a 350°C bakeout of the PFCs is required as a future upgrade. In the Fabrication Project, the capability to maintain the temperature of the vacuum vessel and PFCs between 20°C (the normal operating temperature) and 150°C (for bakeout of the vacuum vessel and other metallic structures inside the vacuum vessel) will be provided. As currently envisioned, this pressurized helium gas will be circulated to effect temperature control.</p>	

<b>WBS Element: 65</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Facility Systems Integration</b>	
<b>Description:</b>	<p>Since the facility systems will not be designed until late in the fabrication project, this WBS element provides a minimal level of effort activity to ensure that the WBS Managers remain engaged with the project developments.</p>	

**NCSX Fabrication Project**  
**Work Breakdown Structure (WBS) Dictionary**  
**NCSX Test Cell Preparation & Machine Assembly (WBS 7)**

**-DRAFT B-**

August 12, 2002

**Prepared by:**

\_\_\_\_\_  
R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

\_\_\_\_\_  
E. Perry, WBS 7 Manager

\_\_\_\_\_  
R. Strykowski, Project Control  
Manager

\_\_\_\_\_  
M. Zarnstorff, Physics Manager

\_\_\_\_\_  
P. Heitzenroeder, Deputy Project  
Manager for Engineering

\_\_\_\_\_  
W. Reiersen, Engineering Manager

**Approved by:**

\_\_\_\_\_  
G.H. Neilson, Project Manager



## Work Breakdown Structure (WBS) Dictionary

### NCSX Test Cell Preparation & Machine Assembly (WBS 7)

<b>WBS Element: 7</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Machine Assembly</b>	
<b>Description:</b>	<p>NCSX operations are divided into six phases:</p> <ol style="list-style-type: none"> <li>1. Initial Operation</li> <li>2. Field Line Mapping</li> <li>3. Initial Ohmic</li> <li>4. Initial Auxiliary Heating</li> <li>5. Confinement and Beta Push</li> <li>6. Long Pulse</li> </ol> <p>This summary-level WBS element consists of the necessary engineering and field craft labor to install the stellarator core systems, provide special machine assembly tools and equipment, and in-vessel measurement systems. Based on Davis-Bacon determinations, this may be performed by either craft labor or national laboratory labor, depending on the degree of specialization required.</p> <p>The Construction Manager is responsible for this WBS element. The Construction Manager shall participate in design reviews to assure the constructability of the NCSX facility.</p> <p>This WBS element includes the following sub-elements:</p> <ul style="list-style-type: none"> <li>• Shield Wall Reconfiguration (WBS 71);</li> <li>• Control Room Refurbishment (WBS 72);</li> <li>• Platform Design and Fabrication (WBS 73);</li> <li>• Machine Assembly Planning and Oversight (WBS 74);</li> <li>• Test Cell and Basement Assembly Operations (WBS 75);</li> <li>• Integrated Systems Testing (WBS 76);</li> <li>• Tooling Design and Fabrication (WBS 77); and</li> <li>• Measurement Systems (WBS 78)</li> </ul>	

<b>WBS Element: 71</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Shield Wall Reconfiguration</b>	
<b>Description:</b>	<p>This WBS element includes the activities associated with modifications to shield walls to be meet seismic and shielding requirements. The work scope includes:</p> <ul style="list-style-type: none"> <li>• Reconfiguring and seismically supporting shield walls to meet seismic requirements; and</li> <li>• Increasing the height of the shield walls on the east, west and south sides of the Test Cell as appropriate.</li> </ul>	

<b>WBS Element: 72</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Control Room Refurbishment</b>	
<b>Description:</b>	<p>This WBS element includes the refurbishment of the combined PLT/PBX-M control room areas to be used as the NCSX Control Room. This includes installation of new ceiling, lighting electrical panels plus new painted walls/partitions as required. Does not include the costs of a new raised floor which is covered in the Control Room Facility (WBS 57).</p>	

## Work Breakdown Structure (WBS) Dictionary

### NCSX Test Cell Preparation & Machine Assembly (WBS 7)

<b>WBS Element: 73</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Platform Design and Fabrication</b>	
<b>Description:</b>	<p>This WBS element consists of the activities associated with design and fabrication of the NCSX machine platform. This work scope encompasses the design and fabrication of a platform around the NCSX device, in support of various diagnostics and systems required for operation. It includes all platform material procurements.</p> <p>This WBS element also includes the design and fabrication of any “catwalks” or other structures that are logical extensions of the platform provided to facilitate assembly and maintenance within the NCSX test cell.</p> <p>Installation of the platform and “catwalks” is covered under TestCell and Basement Assembly Operations (WBS 75).</p>	

<b>WBS Element: 74</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Machine Assembly Planning and Oversight</b>	
<b>Description:</b>	<p>This WBS element consists of all the following:</p> <ul style="list-style-type: none"> <li>• Planning Prior to Machine Assembly (WBS 741); and</li> <li>• Construction Management.</li> </ul>	

<b>WBS Element: 741</b>		<b>WBS Level: 4</b>
<b>WBS Title:</b>	<b>Planning Prior to Machine Assembly</b>	
<b>Description:</b>	<p>This WBS element includes those activities associated with planning the assembly, installation, and testing of the NCSX device. It includes the coordination between WBS elements whose activities directly involve the assembly of the NCSX components in the NCSX test cell and basement.</p> <p>This WBS element also includes participation in design reviews by the Construction Manager to assure the constructability of the NCSX facility.</p>	

<b>WBS Element: 75</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Test Cell &amp; Basement Assembly Operations</b>	
<b>Description:</b>	<p>This WBS element consists of those activities associated with the final assembly of the stellarator core in the NCSX Test Cell and Basement. Work scope includes the following activities in order of work to be performed:</p> <ul style="list-style-type: none"> <li>• Installation and leveling of machine base plate</li> <li>• Installation and leveling of the machine support columns;</li> <li>• Installation of the machine platform and “catwalks.”</li> <li>• Installation of lighting and fire detection/suppression systems under the platform</li> <li>• Installation of the lower cryostat floor;</li> <li>• Installation of the lower PF-3 &amp; 4 coils in preliminary positions;</li> <li>• Installation of the three (3) field periods</li> <li>• Reinstallation of shield wall around the high bay/delivery area only</li> <li>• Labor support for WBS 22 for the performance of the pump down and vacuum leak test PTPs;</li> <li>• Placement of the lower PF-3 &amp; 4 into their final position;</li> <li>• Installation of the upper PF-3 &amp; 4 coils;</li> <li>• Installation of the PF-1 &amp; PF-2 solenoid;</li> <li>• Installation of external Cryostat walls and ceiling;</li> <li>• Labor support for WBS 63 for the performance the Cryostat Systems Test PTP</li> </ul> <p><b>This WBS element does not include:</b></p>	

## Work Breakdown Structure (WBS) Dictionary

### NCSX Test Cell Preparation & Machine Assembly (WBS 7)

	<ul style="list-style-type: none"> <li>• Installation of any of the power or bus systems (WBS 4)</li> <li>• Installation of the bakeout and/or cooling systems (WMS 62)</li> <li>• Installation of the Cryo systems (WBS 63)</li> <li>• Modification &amp; seismic upgrade of the test cell shield walls (WBS 61)</li> <li>• Installation of diagnostic systems</li> </ul>
--	--

<b>WBS Element: 76</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Pre-Operational and Integrated Systems Testing</b>	
<b>Description:</b>	<p>The NCSX device will have to undergo a series of pre-operational and integrated systems test to demonstrate that it is ready for operation. This WBS element covers the planning, coordination, procedurization, and execution of the Integrated System Tests, which consist of:</p> <ul style="list-style-type: none"> <li>• First energization of all of the magnet coil systems</li> <li>• First plasma.</li> </ul> <p>Costs for operating and staffing the facility for these tests are included. Prior Preoperational Tests are assumed covered by the individual WBS elements.</p>	

<b>WBS Element: 77</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Tooling Design &amp; Fabrication</b>	
<b>Description:</b>	<p>This WBS element consists of the activities associated with the design and fabrication of tooling required to assemble the NCSX device. The work scope includes the design and fabrication of special fixtures and tooling which will be required during final assembly of the NCSX machine components in the C-site NCSX test cell. To the extent feasible, special tooling utilized in the pre-assembly of the field periods in the TFTR test cell will be utilized.</p> <p>All procurements of miscellaneous items required for assembly such as safety equipment, general tools, hardware, disposable items, specific procurement of welding supplies (e.g., weld wire) and equipment required to assemble the NCSX device are included in this element.</p>	

<b>WBS Element: 78</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Measurement Systems</b>	
<b>Description:</b>	<p>This WBS element consists of those efforts required to design, procure and fabricate fixtures &amp; tooling to be used for position measurement of the stellarator core components in the NCSX test cell. This fixturing will be used in conjunction with PPPL owned measurement systems including the FARO Mechanical Measuring arm and Leica Laser measurement devices.</p>	

**NCSX Fabrication Project  
Work Breakdown Structure (WBS) Dictionary  
Project Management and Integration (WBS 8)**

**-DRAFT-**

June 25, 2002

**Prepared by:**

---

R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

---

R. Strykowski, WBS 81 Manager

---

W. Reiersen, WBS 82 Manager

---

J. Levine, WBS 83 Manager

---

J. Malsbury, WBS 83 Manager

---

M. Zarnsorrff WBS 84 Manager

---

P. Heitzenroeder, Deputy Project  
Manager for Engineering

**Approved by:**

---

G.H. Neilson, Project Manager

## Work Breakdown Structure (WBS) Dictionary Project Management and Integration (WBS 8)

<b>WBS Element: 8</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Project Management and Integration</b>	
<b>Description:</b>	This summary-level WBS element consists of all the non-hardware-related activities necessary to develop requirements and manage the NCSX Project such as project management, systems engineering, environmental and safety/QA management, and, project physics.	

<b>WBS Element: 81</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Project Management and Control</b>	
<b>Description:</b>	<p>This WBS element includes the overall project direction, oversight, and administrative support, including budgeting, cost control, scheduling, and procurement activities. These are in direct support of the NCSX fabrication project.</p> <p>In addition, PPPL collects direct allocations charged to the NCSX Project and Program. The direct allocation charges are to cover the allocated charges for the Computer Division's support and maintenance of the VAX, UNIX and CADD computer systems and desktop computer support here at PPPL and the diagnostic and rf development activities at PPPL.</p>	

<b>WBS Element: 82</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Project Engineering</b>	
<b>Description:</b>	<p>This WBS element includes all the overall engineering management and support of the design and construction process. It includes the following activities:</p> <ul style="list-style-type: none"> <li>• Engineering requirements and interface definition;</li> <li>• Overall project design integration and drawing control;</li> <li>• Configuration management and control; and</li> <li>• Systems code studies.</li> </ul>	

<b>WBS Element: 83</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Environmental and Safety/QA Management</b>	
<b>Description:</b>	<p>This WBS element includes all the ES&amp;H and Quality Assurance/Quality Control support of the design and construction process. Since these activities cut across all WBS elements, the effort is defined and collected here. It includes the following activities:</p> <ul style="list-style-type: none"> <li>• Construction Safety;</li> <li>• Electrical Safety;</li> <li>• Radiation Safety;</li> <li>• NEPA &amp; Safety Assessment Review &amp; Coordination;</li> <li>• Industrial Hygiene &amp; Safety;</li> <li>• Quality Assurance; and</li> <li>• Quality Control of the procurement and construction processes.</li> </ul> <p>These personnel are funded under the general indirect costs pool via the G&amp;A rate rather than by direct project funds.</p>	

## Work Breakdown Structure (WBS) Dictionary Project Management and Integration (WBS 8)

<b>WBS Element: 84</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Project Physics</b>	
<b>Description:</b>	This WBS element includes the project physics activities in direct support of the NCSX fabrication project. Since these activities cut across all WBS elements, the effort is defined and collected here. It includes the following activities: <ul style="list-style-type: none"><li>• Physics requirements and interface definition;</li><li>• Physics models and codes to facilitate the physics design and analyses of options; and</li><li>• Physics analyses of options.</li></ul>	

**NCSX Fabrication Project  
Work Breakdown Structure (WBS) Dictionary  
Preparations of Operations (WBS 9)**

**-DRAFT-**

June 25, 2002

**Prepared by:**

---

R. Simmons, Systems Engineering Support Manager

**Reviewed by:**

---

J. Chrzanowski, WBS 9 Manager

---

R. Strykowski, Project Control  
Manager

---

M. Zarnstorff, Physics Manager

---

P. Heitzenroeder, Deputy Project  
Manager for Engineering

---

W. Reiersen, Engineering Manager

**Approved by:**

---

G.H. Neilson, Project Manager

## Work Breakdown Structure (WBS) Dictionary Preparations of Operations (WBS 9)

<b>WBS Element: 9</b>		<b>WBS Level: 2</b>
<b>WBS Title:</b>	<b>Preparations for Operations</b>	
<b>Description:</b>	This summary-level WBS element consists of all the necessary preparations for operations to carryout the initial experimental program. These costs will be incurred during the latter stages of the fabrication project and include the one-time costs related to testing, startup, operator training, and commissioning of the NCSX device for first plasma. Commissioning costs for the individual subsystems are included in the subsystem scope of work. Integrated systems testing is covered under WBS 76. Similarly pre-operational expenses to support the experimental program after first plasma are not included. Nor is it an initial allowance for operational spares.	

<b>WBS Element: 91</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Pre-Operational Planning and Operations Staff Buildup</b>	
<b>Description:</b>	In order to be prepared for operations, there is a necessary buildup and training of the operations team and the preparation of operating procedures. The work scope for this will be funded outside the fabrication project baseline.	

<b>WBS Element: 92</b>		<b>WBS Level: 3</b>
<b>WBS Title:</b>	<b>Operational Spares</b>	
<b>Description:</b>	The NCSX project will start operations with a minimal amount of spares that are expected to support operations. Definition of these spares and their purchase is outside the scope of the fabrication project.	