

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007						
								Jan	Feb	Mar	Apr	May	Jun	Jul
1	Bladder tests	86.00	1/15/07	5/14/07										
2	Define test plan. Set up test fixture. Order bladders, fill materials, and candidate epoxies for bladder tests.	5.00	1/15/07	1/19/07		30.00	Dudek							
3	Fill bladder. Perform bench test of Teflon bladder to determine properties.	5.00	3/5/07	3/9/07	2, 18	0.00	Gettelfinger							
4	Procure/fab prototype bladder for C-C installation	15.00	3/12/07	3/30/07	3, 5	0.00	Dudek							
5	Review structural analyses to determine bladder performance requirements. Verify adequate performance of Teflon bladder.	5.00	1/22/07	1/26/07		30.00	Fan							
6	Determine if "one size fits all". Develop procurement drawings for bladder.	10.00	1/22/07	2/2/07		45.00	Williamson							
7	Conduct FDR of bladder design	1.00	4/9/07	4/9/07	6, 85	0.00	Williamson							
8	Resolve FDR issues, release procurement drawings for fabrication	5.00	4/10/07	4/16/07	7	0.00	Williamson							
9	Procure bladders for first FPA (2 ea)	20.00	4/17/07	5/14/07	8	0.00	Dudek							
10	Bladders available for FPA	0.00	5/14/07	5/14/07	9	1.00								
11														
12	Shims	94.00	1/2/07	5/11/07										
13	Coefficient of friction (COF) tests	49.00	1/2/07	3/9/07										
14	Order candidate materials for screening tests. Perform screening tests. Pick shim surfaces.	19.00	1/2/07	1/26/07		0.00	Gettelfinger							
								Jan	Feb	Mar	Apr	May	Jun	Jul

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007								
								Jan	Feb	Mar	Apr	May	Jun	Jul		
15	<i>Prepare standard shims for additional testing.</i>	5.00	1/29/07	2/2/07	14	0.00	Gettelfinger									
16	<i>Perform additional COF tests (LN2 testing, cyclic tests, COF versus normal pressure, etc) for standard shims</i>	10.00	2/5/07	2/16/07	15	0.00	Gettelfinger									
17	<i>Procure material for high COF shims.</i>	15.00	1/29/07	2/16/07	14	0.00	Gettelfinger									
18	<i>Perform additional COF tests (LN2 testing, cyclic tests, COF versus normal pressure, etc) for high COF shims</i>	10.00	2/19/07	3/2/07	16, 17	0.00	Gettelfinger									
19	<i>Document and conduct peer review of test results</i>	5.00	3/5/07	3/9/07	18	0.00	Gettelfinger									
20	<i>Shim surfaces defined</i>	0.00	3/9/07	3/9/07	19	0.00										
21	Define geometry of standard shim	1.00	1/19/07	1/19/07		35.00	Williamson									
22	Finalize procurement drawings. Conduct FDR	5.00	3/12/07	3/16/07	20, 21	0.00										
23	Procure shims	40.00	3/19/07	5/11/07	22	0.00										
24	Shims available for FPA	0.00	5/11/07	5/11/07	23	2.00										
25																
26	Tension tests of a bolted joint	80.00	1/22/07	5/11/07												
27	Procure nuts, studs, and washers ASAP	80.00	1/22/07	5/11/07												
28	<i>Choose tools for tightening nuts</i>	5.00	1/22/07	1/26/07		0.00										
29	<i>Perform analyses to determine geometry and location of high COF shims and placement of new studs. Characterize performance impacts of Low CTE washers.</i>	10.00	1/22/07	2/2/07		5.00	Brooks									
								Jan	Feb	Mar	Apr	May	Jun	Jul		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007								
								Jan	Feb	Mar	Apr	May	Jun	Jul		
30	<i>Modify current drawing to accommodate hydraulic tensioners and UT inspection. Establish number for each length.</i>	5.00	2/12/07	2/16/07	28, 29, 73	0.00	Williamson									
31	<i>Develop cost and lead time estimates for nuts, studs, and washers of different materials.</i>	10.00	1/22/07	2/2/07		10.00	Williamson									
32	<i>Complete procurement drawings. Conduct peer review prior to long lead procurement.</i>	10.00	2/19/07	3/2/07	30, 31	0.00	Williamson									
33	<i>Procure nuts studs and washers for start of FPA</i>	50.00	3/5/07	5/11/07	32	0.00	Williamson									
34	<i>Nuts, studs, and washers available for FPA</i>	0.00	5/11/07	5/11/07	33	7.00										
35	<i>Develop drawings of prototypical bolted joint for tapped hole and through hole joints</i>	5.00	2/19/07	2/23/07	30	0.00	Williamson									
36	<i>Procure/fab parts for joint test. Use existing parts where possible</i>	15.00	2/26/07	3/16/07	35	47.00	Dudek									
37	<i>Procure tools for tightening nuts</i>	15.00	1/29/07	2/16/07	28	5.00	Dudek									
38	<i>Develop design of test fixture and instrumentation</i>	5.00	3/12/07	3/16/07	3, 35	0.00	Gettelfinger									
39	<i>Set up test fixture and equipment. Perform JHA and pre-job brief prior to proceeding.</i>	10.00	3/19/07	3/30/07	37, 38	0.00	Gettelfinger									
								Jan	Feb	Mar	Apr	May	Jun	Jul		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007								
								Jan	Feb	Mar	Apr	May	Jun	Jul		
40	Measure joint deflection v. preload (include UT or SG measurement of bolt tension). Measure loss of preload after hydraulic pressure is removed.	3.00	4/2/07	4/4/07	39	0.00	Gettlefinger									
41	Cool joint to 80K. Measure joint deflection and preload v. temperature (including candidate washer materials)	3.00	4/5/07	4/9/07	40	0.00	Gettelfinger									
42	Measure joint deflection and preload v. time (days) at RT and 80K	20.00	4/2/07	4/27/07	39	0.00	Gettlefinger									
43	Measure joint deflection and preload v. cooldown cycles	3.00	4/10/07	4/12/07	41	0.00	Gettlefinger									
44	Perform pullout tests for tapped holes	3.00	4/13/07	4/17/07	43	0.00	Gettlefinger									
45	Document and conduct review of test results	5.00	4/30/07	5/4/07	42, 44	7.00	Gettelfinger									
46																
47	<b>Bushing tests</b>	<b>65.00</b>	<b>1/22/07</b>	<b>4/20/07</b>												
48	Identify candidate schemes for getting a bushing the fits tightly into the hole and around a stud. Prepare sketches.	5.00	1/22/07	1/26/07		0.00	Williamson									
49	Procure bushing materials for tests. Fabricate bushings.	15.00	1/29/07	2/16/07	48	0.00	Dudek									
50	Procure tools and materials required for bushing assembly.	15.00	1/29/07	2/16/07	48	0.00	Dudek									
								Jan	Feb	Mar	Apr	May	Jun	Jul		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007								
								Jan	Feb	Mar	Apr	May	Jun	Jul		
51	Perform trial bushing installations (short of gluing them in) on a production coil.	10.00	2/19/07	3/2/07	49, 50	0.00	Viola									
52	Document test results. Select bushing configuration. Conduct peer review of test results and bushing selection.	5.00	3/5/07	3/9/07	51	0.00	Viola									
53	Procure bushing materials for assembly operations. Fabricate bushings.	30.00	3/12/07	4/20/07	52	0.00	Dudek									
54	Bushings available for FPA operations	0.00	4/20/07	4/20/07	53	17.00										
55																
56	Shear tests of a bolted joint	42.00	3/19/07	5/15/07												
57	Procure/fab parts for test and initial assembly	20.00	3/19/07	4/13/07	22, 32, 52	2.00	Dudek									
58	Set up test fixture	10.00	4/18/07	5/1/07	44, 57	0.00	Gettelfinger									
59	Measure joint deflection version shear load. Pull to failure.	5.00	5/2/07	5/8/07	58	0.00	Gettelfinger									
60	Document test results	5.00	5/9/07	5/15/07	59	0.00	Gettelfinger									
61																
62	Complete design of MC interface hdw	87.00	1/22/07	5/22/07												
63	Establish design criteria for bolted joints	5.00	1/22/07	1/26/07		82.00	Fan									
64	Perform analyses to determine geometry and location of high COF shims and placement of new bolts	10.00	1/22/07	2/2/07		0.00	Brooks									
								Jan	Feb	Mar	Apr	May	Jun	Jul		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007								
								Jan	Feb	Mar	Apr	May	Jun	Jul		
65	Perform structural analyses to performance requirements for bolted joints	10.00	1/22/07	2/2/07		0.00	AB, KF									
66	Define reference bolted joint design	5.00	1/22/07	1/26/07		5.00	Williamson									
67	Conduct PDR to review requirements, design, and development plan	1.00	2/5/07	2/5/07	14, 64, 65, 66	76.00	Williamson									
68	Develop specs and drawings for Station 2 and 3 assemblies	15.00	3/19/07	4/6/07	22, 32, 52	27.00	Cole									
69	Conduct MC interface FDR	0.00	5/15/07	5/15/07	45, 60, 68	0.00	Williamson									
70	Resolve issues, release assembly spec and drawings	5.00	5/16/07	5/22/07	69	0.00	Williamson									
71																
72	Perform assembly trials. Procure tools and tooling.	70.00	1/22/07	4/27/07												
73	Survey each coil type using templates. Determine stud length constraints based on access limitations for torquing/tensioning.	10.00	1/29/07	2/9/07	28	0.00	Viola									
74	Identify areas that need to be measured in post-VPI and ground	20.00	1/22/07	2/16/07												
75	<i>Identify "close points" when assembling</i>	5.00	1/22/07	1/26/07		10.00	Brown									
76	<i>Perform fits of C-C, C-B, B-A, and A-A</i>	15.00	1/22/07	2/9/07		0.00	Viola									
77	<i>Provide guidance to revise post-VPI procedure to include measurement points</i>	5.00	2/12/07	2/16/07	75, 76	67.00	Brown									
78	Perform trial x-y-z alignments on C1-C2. Demonstrate capability to satisfy alignment requirements with individual shims of uniform thickness.	10.00	2/12/07	2/23/07	76	0.00	Viola									
								Jan	Feb	Mar	Apr	May	Jun	Jul		

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007							
								Jan	Feb	Mar	Apr	May	Jun	Jul	
79	Establish alignment mechanisms, metrology equipment complement and positioning requirements, etc. Conduct peer review.	5.00	2/26/07	3/2/07	78	0.00	Viola								
80	Procure alignment mechanisms, fiducials, lifting equipment, etc. for assembly operations	40.00	3/5/07	4/27/07	79	0.00	Dudek								
81	Develop procedures for torquing bolts	5.00	2/26/07	3/2/07	37, 78	0.00	Viola								
82	Determine fiducial types and locations	10.00	3/5/07	3/16/07	81	0.00	Viola								
83	Procure monuments and related metrology equipment	30.00	3/19/07	4/27/07	82	0.00	Dudek								
84	Tools and tooling available for FPA operations	0.00	4/27/07	4/27/07	37, 80, 83	12.00									
85	Prototype bladder installation.	5.00	4/2/07	4/6/07	4	0.00	Viola								
86															
87	Finalize preparations for assembly operations	20.00	4/18/07	5/15/07											
88	Document assembly sequence	5.00	4/18/07	4/24/07	7, 22, 44, 52	0.00	Ellis								
89	Finalize dimensional control plan	5.00	4/25/07	5/1/07	88	0.00	Brown								
90	Finalize assembly procedure	5.00	5/2/07	5/8/07	89	0.00	Viola								
91	Establish back office support requirements and data flow	5.00	5/9/07	5/15/07	90	0.00	Viola								
92	Train technicians in operation of the metrology equipment and measurement procedures	5.00	5/9/07	5/15/07	90	0.00	Viola								
93	RLM authorization for assembly operations	0.00	5/15/07	5/15/07	91, 92	0.00	Dudek								
94															
								Jan	Feb	Mar	Apr	May	Jun	Jul	

	Activity Name	Duration (Work Days)	Start Date	Finish Date	Predecessors	Free Float	Resources Assigned	2007						
								Jan	Feb	Mar	Apr	May	Jun	Jul
<b>95</b>	Start Station 2 assembly operations	0.00	5/15/07	5/15/07	10, 24, 54, 69, 84,	5.00	Viola							
								Jan	Feb	Mar	Apr	May	Jun	Jul