

NCSX Weekly Update of 10/08/08

1. Mothball Status (see attached photos)

18 TF coils in NCSX test cell

3 MCHP's in NCSX test cell

2 VVSA assemblies (including ports and spool pieces) in NCSX test cell

Inventory list and draft inventory map prepared.

2. Closeout Documentation

Closeout notes coming in, reviewed and being posted

Documentation Archiving

Preliminary charge, review team and schedule proposed. Tentative date January 2009

Final Closeout Report

Draft report prepared and internally reviewed.

It is essentially complete, except for final closeout numbers and financial analysis (target 1st Quarter calendar year 2009 when work scope is complete)

3. Management

ECP-60

Submitted for DOE approval

Next milestone

"Mod coils & TF coils in safe storage" ECP-60 Milestone date March 2009; forecast November 2008)

TF coils already in storage

Financial plan transfer request submitted

1) Transferring \$388k from NCSX MIE (AT 5506 PPPL CC 9450) to NCSX OPC (AT 501506 PPPL CC 1806) to support preparation of NCSX project manuscripts

(This is approved scope and just a color-of-money change).

2) Transferring \$249k from NCSX MIE (AT 5506 PPPL CC 9450) to DOE Strategic Planning (AT 501090 PPPL CC 1811).

(Curt Bolton/Hutch Neilson new initiative)

