

Activity ID	Activity Description	Forecast Start	Orig Dur	Forecast Finish	Total Float	FY06												FY07					
						FY05																	
						SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB
<b>cc 9450 - NCSX Fabrication (MIE)</b>																							
<b>1 - Stellarator Core Systems</b>																							
<b>13 - Conventional Coils</b>																							
<b>Job: 1351 - TF Coil Fabrication-KALISH</b>																							
<b>In-House Fabrication</b>																							
191-204.02	VPI Coil #1 & 2	20OCT05	18	14NOV05	120																		
191-204.04	VPI Coil #3 & 4	13DEC05	18	13JAN06	120																		
191-204.06	VPI Coil #5 & 6	22FEB06	18	17MAR06	111																		
191-204.08	VPI Coil #7 & 8	24APR06	18	17MAY06	103																		
191-204.10	VPI Coil #9 & 10	12JUN06	18	06JUL06	103																		
191-204.12	VPI Coil #11 & 12	01AUG06	18	24AUG06	102																		
191-204.14	VPI Coil #13 & 14	10OCT06	18	02NOV06	102																		
191-204.16	VPI Coil #15 & 16	11DEC06	18	11JAN07	108																		
191-204.18	VPI Coil #17 & 18	12JAN07	18	06FEB07	108																		
<b>14 - Modular Coils</b>																							
<b>Job: 1451 - Mod Coil Winding-CHRZANOWSKI</b>																							
<b>Station 5-VPI</b>																							
P1-021V	VPI (Station 5) C1	30SEP05	14	19OCT05	120																		
P1-111V	VPI (Station 5) C2	15NOV05	14	06DEC05	120																		
P2-021V	VPI (Station 5) C3	21NOV05	14	12DEC05	120																		
P2-111V	VPI (Station 5) C4	16JAN06	14	02FEB06	120																		
P3-021V	VPI (Station 5) C5	03FEB06	13	21FEB06	111																		
P3-111V	VPI (Station 5) C6	20MAR06	13	05APR06	111																		
P1-051V	VPI (Station 5) B1	06APR06	12	21APR06	103																		
P1-141V	VPI (Station 5) B2	18MAY06	12	05JUN06	103																		
P2-051V	VPI (Station 5) B3	24MAY06	12	09JUN06	103																		
P2-141V	VPI (Station 5) B4	07JUL06	12	24JUL06	103																		
P3-051V	VPI (Station 5) B5	14JUL06	12	31JUL06	102																		
P3-141V	VPI (Station 5) B6	25AUG06	12	12SEP06	102																		
P1-081V	VPI (Station 5) A1	01SEP06	11	18SEP06	102																		
P1-171V	VPI (Station 5) A2	19SEP06	11	03OCT06	102																		
P2-081V	VPI (Station 5) A3	26SEP06	10	09OCT06	102																		
P3-081V	VPI (Station 5) A4	03NOV06	10	16NOV06	102																		
P2-171V	VPI (Station 5) A5	09NOV06	10	22NOV06	108																		
P3-171V	VPI (Station 5) A6	27NOV06	10	08DEC06	108																		

Run Date 13OCT04 15:06

CD-3 Proposed Baseline  
 Progress Bar  
 Critical Activity

EC15

**NCSX TF Fabrication** Sheet 1 of 1  
**INHOUSE FABRICATION**  
**VPI ON CRITICAL PATH**