

## NCSX Work Approval Form (WAF)

**WBS Number: 21**

**WBS Title: Gas Fueling System**

**Job Number: 2101**

**Job Title: Fueling System**

**Job Manager: Bill Blanchard**

**Description:**

The MIE project scope for the Gas Fueling System (WBS 211) is limited to a single gas injector system capable of injecting any one of the species of interest, H<sub>2</sub>, D<sub>2</sub>, or He gas, into the plasma at a time. The proposed fueling system consists of a gas delivery from a single gas cylinder and a gas injection portion consisting of one piezo electric pulse valve, one manual interface valve located at one of the upper P12 port covers. The pulse valve will be operated by a valve driver controlled by the NCSX computer system (greater than 50 T-l/sec fueling rate). In its final configuration, the system will have 2 to 4 injector systems capable of injecting H<sub>2</sub>, D<sub>2</sub>, or He gas into the plasma. The controls will be upgraded with a modern PLC controlling this and other systems.

**Schedule:**

See Attached

**Approvals:**

_____	_____
Job Manager	Date
_____	_____
Responsible Line Manager	Date
_____	_____
Project Manager	Date
_____	_____
Engineering Department Head	Date

**NCSX June 2007 ETC  
TABLE I - DESIGN LABOR**

**WBS Number: 21**  
**WBS Title: Gas Fueling System**  
**Job Number: 2101**  
**Job Title: Fueling System**  
**Job Manager: Bill Blanchard**

**Description:**

*The proposed fueling system consists of a gas delivery from a single gas cylinder and a gas injection portion consisting of one piezo electric pulse valve, one manual interface valve located at one of the upper P12 port covers. The pulse valve will be operated by a valve driver controlled by the NCSX computer system (greater than 50 T-l/sec fueling rate).*

Task ID	K\$											Basis of Estimate
	M&S	EMEM	EMSM	EMSB	EMTB	EASB	EEEM	EESM	EESB	EETB	Hours	
<b>Title I and II Design</b>												This is a relatively simple system that utilizes some existing parts/components already at PPPL. Estimate based on prior experience on similar systems (e.g., NSTX), adjusted for the simplicity of this system. Includes some P&ID drawings, weld drawings, fabrication drawings, two reviews (PDR & FDR) and installation and test procedures. Input from experienced engineers/personnel familiar with specific parts of this scope was used for estimates. Includes overall design and oversight, design activities (dwgs, support and bracket design, overall configuration of the system) and purchasing of components.
Preliminary Design / Management / Admin		32		24				24				
Drafting						8						
Final Design / Management / Admin		48		32				40				
Detail drawings						24						
<b>Subtotal Title I &amp; II Design</b>		<b>80</b>	<b>0</b>	<b>56</b>	<b>32</b>	<b>0</b>	<b>64</b>	<b>0</b>	<b>0</b>	<b>0</b>		
<b>Title III</b>												This effort includes procurement, fabrication/welding/assembly, installation, oversight, leak checking of the subsystems, procedures, refurbishment of legacy equipment as required and initial operation and testing.  M&S included function generator/valve driver and miscellaneous
Oversight/Management	\$5.0K	16										
Procurement				8				8				
Fabrication				24	48							
Procedure and Installation		8		12	24			40				
Procedure and Testing		16		8				8				
<b>Subtotal Title III</b>	<b>\$5.0K</b>	<b>40</b>	<b>0</b>	<b>52</b>	<b>72</b>	<b>0</b>	<b>0</b>	<b>56</b>	<b>0</b>	<b>0</b>		

**NCSX June 2007 ETC**  
**TABLE II - Materials and Subcontracts**

**WBS Number: 211**  
**WBS Title: Gas Fueling Systems**  
**Job Number: 2101**  
**Job Title: Fueling Systems**  
**Job Manager: Bill Blanchard**

---

**Materials and Subcontracts (M&S)**

**Basis of Estimate**

Description:

See Table I

**NCSX June 2007 ETC**  
**TABLE III - Fabrication and Installation**

**WBS Number: 211**  
**WBS Title: Gas Fueling Systems**  
**Job Number: 2101**  
**Job Title: Fueling Systems**  
**Job Manager: Bill Blanchard**

---

**In-house Fabrication and Assembly and Installation**

---

Included in Table I

TABLE IV - Uncertainty of Estimate and Residual Risk Assessment

WBS Number: 211  
 WBS Title: Gas Fueling Systems  
 Job Number: 2101  
 Job Title: Fueling Systems  
 Job Manager: Bill Blanchard

**Uncertainty of the Estimate**

	High	Medium	Low	Uncertainty Range (%)	Comments/Other Considerations
Design Maturity			X		There have been no design reviews therefore the design is not fixed.
Design Complexity			X	-15%/+25%	Anticipated to only require standard components
Other Comments:					

Note: High/Medium/Low uncertainty assessment from Job Manager. Uncertainty range based on AACEI recommended practice 18R-97 as amended for NCSX

**Residual Impacts**

Job	Risk Description	Likelihood of Occurring	Mitigation Plan	Basis of estimate	Cost Impact		Schedule Impact	
					Low	High	Low	High

NONE

Notes:

- [1] Low cost and schedule impacts are considered the minimum (0-percentile) impacts should the event occur. High cost and schedule impacts are considered the maximum (100-percentile) impacts should the event occur
- [2] Cost impacts should be entered as man-hours (by demographic) and M&S direct cost under basis of estimate. Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact. Project control is responsible for quantifying the low and high cost impacts based on the labor hours and M&S identified
- [3] The schedule impacts should be entered as the min and max impacts on the critical path. If there is no critical path impact then the schedule entries should be zero.
- [4] Likelihood of occurrence should be entered consistent with our risk classification methodology, i.e. VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikley (40%>P>10%), VU=Very Unlikley (P<10%), NC=Non-credible (P<1%)

Activity ID	MILE-stones (level 2 & 3)	Activity Description	Duration (work days)	Baseline Start	Baseline Finish	Shifts	Total Float	% cmplt	Proposed Budgeted							
										FY07	FY08	FY09	FY10	FY11	FY12	
<b>21 - Fueling Systems</b>																
<b>Job: 2101 - Fueling Systems-BLANCHARD</b>																
211-101		Preliminary Design	20	01SEP09*	29SEP09		55		12,552.88							
211-105		PDR	1	30SEP09	30SEP09		55		0.00							
211-109		Final Design	20	01OCT09	28OCT09		55		21,133.36							
211-113		FDR	1	29OCT09	29OCT09		55		0.00							
211-117		Title III	85	30OCT09	11MAR10		644	LOE	2,738.08							
211-121		Procure Material and Supplies	65	30OCT09	11FEB10		55		7,160.00							
211-125		Fabricate/Install/Test	40	28APR10	23JUN10		2		24,898.28							
<b>Subtotal</b>			<b>200</b>	<b>01SEP09</b>	<b>23JUN10</b>		<b>571</b>		<b>68,482.60</b>							

em//em=32;em//sb=24  
ea//sb=8; ee//sm=24

em//em=48; ea//sb=24  
ee//sm=40; em//sb=32

EM//EM =30hr ;

41=05\$K ;

em//sb=52; em//tb=72  
em//em=24; ee//sm=56