



Major Tool and Machine, Inc.
 1458 E. 19th Street, Indianapolis, Indiana, 46218
Welder Performance Qualification (WPQ)
 WeldOffice WPQ

Welder's name	Dalton, Robert		Test date	7/26/2005
ID Number	728		WPQ record number	Dalton 435
Date of birth			Standard test number	Rev.
Stamp number			WPS record number	WPS435 Rev. 0
Company name	Major Tool and Machine, Inc.		Qualification code	ASME Section IX
Division				

BASE METALS (QW-403)

	Product form	Specification (type or grade)	P no.	Grp-no.	Size	Sch.	Thick. (in.)	Dia. (in.)
Welded to:	Pipe	SA-106 (B)	1	1	n/a	n/a	0.625	2.75
	Pipe	SA-106 (B)	1	1	n/a	n/a	0.625	2.75
Joint type	Groove							

VARIABLES

	Actual values	RANGE QUALIFIED
Type of weld joint	Pipe - Groove	Groove and Fillet welds
Base metal	P1 to P1	P-no./S-no. 1 thru 11, 34, 41 thru 47

BASE METAL THICKNESS

	Groove	Fillet	Overlay	Groove	Fillet	Overlay
Plate thickness (in.)	-	-	-	no limit	no limit	-
Pipe/tube thickness (in.)	0.625	-	-	no limit	no limit	-
Pipe diameter (in.)	2.75	-	-	1.0 min	no limit	-

PROCESS VARIABLES

	Actual values	RANGE QUALIFIED
Welding process	GTAW	GTAW
Type	Manual	Manual
Backing	Without	With, without
Filler metal specification	5.14	5.xx
Filler metal classification	ERNiCrCoMo-1	Any
Filler metal F-number	43	34,41..45
Filler metal variety (QW-404.23)	Bare (solid)	Solid, metal cored
Consumable insert	None	Without
Number of layers deposited	3 min	
Weld deposit thickness (in.)	0.625	no limit
Weld position (Actual position tested)	6G	
Groove - Plate & Pipe >24"		All
Groove - Pipe 2.875" to 24"		All
Groove - Pipe < 2.875"		All
Fillet - Plate & Pipe >24"		All
Fillet - Pipe 2.875" to 24"		All
Fillet - Pipe < 2.875"		All
Progression	Up and down	Up and down
Backing gas	With	With
GTAW welding current/polarity	DCEN	DCEN

TESTS

Type of test	Acceptance criteria	Result	Comments
Radiographic examination per QW-191 and QW-302.2	QW-191.2	Acceptable	see - ASME IX - QW-142/3, QW-304/5
Visual examination per QW-302.4	QW-194	Acceptable	see - ASME IX - QW-452.1 (a)

Notes For Radiographic See MQS Report No. 13850161-2

CERTIFICATION

Tests conducted by	MQS Inspections (radiography)	Laboratory test number	
Mechanical tests by	n/a	Test file number	n/a

We certify that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of the Code.

Signature

Name	Signature	Name	Signature
David Leapley			
Date		Date	
8/31/2006			