# NCSX Work Approval Form (WAF)

Job Numbe Job Title: \	Vacuum Pumping System			
Description:	The MIE project scope is limited to one TMP to pump system. Design, fabrication, installation to implement the vacuum pumping system. In System will use as much as possible of the exhardware where it is cost effective to impleme	, and system to the future, N cisting PBX-M	testing of equipment nee ICSX Vacuum Pumping	eded
Schedule:	See Attached			
Approvals:	Job Manager	-	Date	
	Responsible Line Manager	-	Date	
	Project Manager	Ī	Date	
	Engineering Department Head	-	Date	

## NCSX June 2007 ETC TABLE I - DESIGN LABOR

WBS Number: 22

**WBS Title: Vacuum Pumping System** 

Job Number: 2201

Job Title: Vacuum Pumping System

Job Manager: Bill Blanchard

### Description:

The proposed design consists of a high vacuum system which is manually operated and includes an isolation valve, a vertical pumpduct on a lower P12 port cover and one 1500 I/s TMP. The TMP will be backed by an existing booster mechanical pump system. The system will also contain one unshielded RGA and one ion gauge with and a valved access port for initially roughing down the vacuum vessel.

												_
Task ID	<u>K\$</u> ⊗	EMEM	EMSM	EMSB	EMTB	EAEM	EASB	EEEM	EESM	EESB	EETB	
Title I and II Design												Т
AC Power / Instrumentation AC Power for Backing System	\$3.0K						72	16				p In se T
AC Power for Instrumentation Rack	\$3.0K						88	24				0
Rack to Instrumentation	\$1.5K						40		48			
VPS (Mechanical)	\$10.0K	208		96			64		48			
Subtotal Title I & II Design	\$17.5K	208	0	96	0	0	264	40	96	0	0	M
												a
Title III AC Power / Instrumentation												Ti re
AC Power for Backing System											104	
AC Power for Instrumentation Rack											144	
Rack to Instrumentation											112	
VPS (Mechanical)					232							ı
Subtotal Title III	\$0.0K	0	0	0	232	0	0	0	0	0	360	

#### Basis of Estimate

This is a relatively simple vacuum pumping system that will utilize major components (TMP, isolation valves, booster and mechnical pump) already at PPPL. Estimate based on prior experience on similar systems (e.g., NSTX), adjusted for the simplicity of this system. Input from experienced engineers/personnel familar with specific parts of this scope was used for estimates. Includes design activities, some P&ID drawings, weld drawings, fab drawings, calculations, two reviews (PDR & FDR), oversight and purchasing of components. The system should have an approximate pumping speed of 700 l/s for attaining 4e-7 Torr or less after the vacuum vessel has been baked out and the surfaces well conditioned.

M&S includes standard cabling, raceways, conduits, etc. For VPS M&S includes piping and other miscellaneous items. Major components available from legacy equipment.

This effort includes both fabrication/welding/assembly, installation, oversight, leak checking of the subsystems, installation procedure, refurbishmnet of legascy equipment as required and initial operation and testing.

# NCSX June 2007 ETC TABLE II - Materials and Subcontracts

WBS Number: 22

**WBS Title: Torus Vacuum Pumping Systems** 

Job Number: 2201

**Job Title: Vacuum Pumping Systems** 

Job Manager: Bill Blanchard

Materials and Subcontracts (M&S)

**Basis of Estimate** 

Description:

Included in Table I

# NCSX June 2007 ETC TABLE III - Fabrication and Installation

WBS Number: 22

**WBS Title: Torus Vacuum Pumping Systems** 

Job Number: 2201

**Job Title: Vacuum Pumping Systems** 

Job Manager: Bill Blanchard

## In-house Fabrication and Assembly and Installation

Included in Table I

## NCSX June 2007 ETC TABLE IV - Uncertainty of Estimate and Residual Risk Assessment

WBS Number: 22

**WBS Title: Torus Vacuum Pumping Systems** 

Job Number: 2201

**Job Title: Vacuum Pumping Systems** 

Job Manager: Bill Blanchard

## **Uncertainty of the Estimate**

Medium Low Range (%)

Comments/Other Considerations

High Medium L
Design Maturity X

Although may be similar to previous designs, some design features (not yet defined)

-10%/+15%
Design Complexity X Anticip.

Anticipated to only require standard components

Other Comments:

Note: High/Medium/Low uncertainty assessment from Job Manager. Uncertainty range based on AACEI recommended practice 18R-97 as amended for NCSX.

				Cost I	Impact	Schedule	Impact	
	Likelihood of							
Job Risk Descr		Mitigation Plan	Basis of estimate	Low	High	Low	High	

## NONE

## Notes:

- [1] Low cost and schedule impacts are considered the minimum (0-percentile) impacts should the event occur.
  - High cost and schedule impacts are considered the maximum (100-percentile) impacts should the event occur Cost impacts should be entered as man-hours (by demographic) and M&S direct cost under basis of estimate.
- Cost impacts should NOT include standing army costs which are separately calculated from the schedule impact
  Project control is reponsible for quantifying the low and high cost impacts based on the labor hours and M&S identified
- [3] The schedule impacts should be entered as the min and max impacts on the critical path.
- If there is no critical path impact then the schedule entries should be zero.
- [4] Likelihood of occurrence should be entered consistent with our risk classification methodology, i.e. VL= Very Likely (P>80%), L=Likely (80%>P>40%), U=Unlikley (40%>P>10%), VU=Very Unlikely (P<10%), NC=Non-credible (P<1%)