NCSX RFD Number: 12-02	1 RFD Description: NCSX VVSA Flange Seal Holes			
Part I				
Initiator: Mike Viola	Organization: PPPL			
List of Impacted Documents: (Specification, MIT/QA Plan, SOW, drawing, etc.) SE121-095 zones G7 E6				
Cost Impact: (If none, so state) NONE				
Schedule Impact: (If none, so state: NONE				
Quality Impact: (If none, so state): NONE				
State Requirement Deviation is Requested For: (Specification, MIT/QA Plan, SOW, drawing, etc.) Drawing specifies a contoured groove (.06 deep x .25 wide all around).				
Full Description of the Deviation Requested: (Use continuation pages, e-mails, letter, sketches, etc. as needed and include amplifying information as appropriate to support deviation request.)				
Weld closed or omit the 1/8" holes on the seals installed on the VVSA Period Assembly Seals. The holes should be left per the drawing for the loose seals.				
Attachments: N/A				
Initiator Signature: Mike Viola	Date: <u>27Apr2006</u>			

NCSX RFD	Number: 12-021		RFD Description:	
Part III			NCSX VVSA Flange Seal Holes e	
RLM: Brad Nelso	n	Organia	zation: ORNL	
Impact on Interfaces with Other WBS Elements/Items: (If none, so state): NONE				
RLM Recommend	ation:			
Additional remarks: The impacted drawing will NOT be revised at this time. Rather the "stamp" process as per PROC-007 will be utilized.				
Does this Change Impact Material Already Procured or Parts/Assemblies Already Assembled/Manufactured using this Material: Yes No If "Yes", what is the recommended disposition of this material/part/assembly?				
RLM Signature: _				
Project Disposition	1:			
Approved. No ECP required.				
	_	NCSX S	ystems Engineering Support Manager	
Approved. ECP will be assigned and processed.				
Not Approved. Reason(s) for disapproval:				